



Department of Public Works  
**Engineering Division**  
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115  
210 Martin Luther King, Jr. Boulevard  
Madison, Wisconsin 53703  
Phone: (608) 266-4751  
Fax: (608) 264-9275  
[engineering@cityofmadison.com](mailto:engineering@cityofmadison.com)  
[www.cityofmadison.com/engineering](http://www.cityofmadison.com/engineering)

**Assistant City Engineer**  
Michael R. Daley, P.E.  
**Principal Engineer 2**  
Gregory T. Fries, P.E.  
Christopher J. Petykowski, P.E.  
**Principal Engineer 1**  
Christina M. Bachmann, P.E.  
Eric L. Durdee, P.E.  
John S. Fahrney, P.E.  
**Facilities & Sustainability**  
Jeanne E. Hoffman, Manager  
**Operations Manager**  
Kathleen M. Cryan  
**Mapping Section Manager**  
Eric T. Pederson, P.S.  
**Financial Manager**  
Steven B. Danner-Rivers

Date: April 26, 2016  
To: Mr. Dave Schmiedicke, Finance Director  
Public Works Contract: sidewalk city wide west  
Contract Number: 7365  
Contractor: RAYMOND P CATTELL INC  
Substantial Date: 11/11/2015

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$375,430.00
<i>(Based on Actual Units)</i>	\$257,257.80
<i>Net Change by Change Orders</i>	\$0.00 or 0.00%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$257,257.80

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Kelsey Stone at 266-5927.

Sincerely,

John S. Fahrney, P. E.  
Construction Engineer

JDF

cc: Brenda Stanley, Engineering Div.  
Steve Danner-Rivers, Engineering Div.  
Norman Davis, Civil Rights

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: BRENDA STANLEY

Page 1 of 4

Project: SIDEWALK, CURB & GUTTER, AND CONCRETE PAVMENT PATCHES, CITYWIDE INSTALLATION  
AND REPAIR (WEST) - 2015


Contract Number: 7365

Payment Number: FINAL #7

<b>DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY</b>	
TOTAL FROM PAGE: <u>4</u>	<u>257,257.80</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>257,257.80</u>
LESS PREVIOUS PAYMENTS:	<u>247,872.03</u>
CURRENT PAYMENT DUE:	<u>9,385.77</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**


The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

  
CONTRACTOR: RAYMOND P CATTELL, INC.

1-4-2016  
DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

  
INSPECTOR

12/26/15  
DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: \_\_\_\_\_  
TO: \_\_\_\_\_

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

10157-403-200 - SIDEWALK  
 10157-403-170 - SIDEWALK NEW  
 10157-403-174 - INLETS  
 10157-402-200 - PAVEMENT

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

RAYMOND P CATTELL, INC.  
 SIDEWALK, CURB & GUTTER, AND CONCRETE PAVMENT PATCHES, CITYWIDE INSTALLATION AND REPAIR (WEST) - 201!  
 CONTRACT NO. 7365  
 FINAL PAYMENT NO. 7

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>10157-403-200 - SIDEWALK</b>													
10801	ROOT CUTTING - CURB & GUTTER	50.00	LF	\$5.00	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
10802	ROOT CUTTING - SIDEWALK	50.00	LF	\$5.00	\$250.00		0.00	\$0.00	5.00	\$25.00	5.00	\$25.00	10.0%
20101	EXCAVATION	75.00	CY	\$15.00	\$1,125.00		0.00	\$0.00	19.64	\$294.60	19.64	\$294.60	26.2%
20218	CRUSHED STONE	50.00	TON	\$15.00	\$750.00		0.00	\$0.00	43.21	\$648.15	43.21	\$648.15	86.4%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	150.00	SF	\$3.00	\$450.00		0.00	\$0.00	88.88	\$266.64	88.88	\$266.64	59.3%
20327	REMOVE TREE GRATE	4.00	EACH	\$500.00	\$2,000.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20401	CLEARING	20.00	ID	\$30.00	\$600.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20403	GRUBBING	20.00	ID	\$30.00	\$600.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20501	ADJUST SEWER ACCESS STRUCTURE	2.00	EACH	\$500.00	\$1,000.00		0.00	\$0.00	1.00	\$500.00	1.00	\$500.00	50.0%
20502	ADJUST CATCH BASIN	2.00	EACH	\$650.00	\$1,300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21041	INLET PROTECTION, TYPE D - COMPLETE (UNDISTRIBUTED)	7.00	EACH	\$175.00	\$1,225.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30340	CURB RAMP DETECTABLE WARNING FIELDS	240.00	SF	\$10.00	\$2,400.00		0.00	\$0.00	68.00	\$680.00	68.00	\$680.00	28.3%
30342	TREE GRATE 4' X 8' (INCLUDING FRAME)	1.00	EACH	\$2,750.00	\$2,750.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK-SIDEWALK REPLACEMENT PROGRAM	2,750.00	SF	\$17.50	\$48,125.00		0.00	\$0.00	2,078.19	\$36,368.33	2,078.19	\$36,368.33	75.6%
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK-SIDEWALK REPLACEMENT PROGRAM	2,000.00	SF	\$18.50	\$37,000.00		0.00	\$0.00	1,431.30	\$26,479.05	1,431.30	\$26,479.05	71.6%
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	20.00	SF	\$100.00	\$2,000.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	150.00	SF	\$3.00	\$450.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P CATTELL, INC.  
 SIDEWALK, CURB & GUTTER, AND CONCRETE PAVMENT PATCHES, CITYWIDE INSTALLATION AND REPAIR (WEST) - 201:  
 CONTRACT NO. 7365  
 FINAL PAYMENT NO. 7

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	50.00	SF	\$15.00	\$750.00		0.00	\$0.00	8.50	\$127.50	8.50	\$127.50	17.0%
90001	HIGH EARLY STRENGTH CONCRETE, REMOVE AND REPLACE 7" CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	500.00	SF	\$18.50	\$9,250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
<b>SUBTOTALS</b>					<b>\$112,275.00</b>			<b>\$0.00</b>		<b>\$65,389.27</b>		<b>\$65,389.27</b>	<b>58.2%</b>
<b>10157-403-170 - SIDEWALK NEW</b>													
20221	TOPSOIL	150.00	SY	\$5.00	\$750.00		0.00	\$0.00	26.88	\$134.40	26.88	\$134.40	17.9%
20701	TERRACE SEEDING	150.00	SY	\$5.00	\$750.00		0.00	\$0.00	26.88	\$134.40	26.88	\$134.40	17.9%
21061	EROSION MATTING, CLASS I, URBAN TYPE A (UNDISTRIBUTED)	150.00	SY	\$5.00	\$750.00		0.00	\$0.00	26.88	\$134.40	26.88	\$134.40	17.9%
30301	5 INCH CONCRETE SIDEWALK	1,000.00	SF	\$12.00	\$12,000.00		0.00	\$0.00	193.27	\$2,319.24	193.27	\$2,319.24	19.3%
30302	7 INCH CONCRETE SIDEWALK	800.00	SF	\$14.00	\$11,200.00		0.00	\$0.00	197.16	\$2,760.24	197.16	\$2,760.24	24.6%
90003	BUS PAD	4,250.00	SF	\$20.00	\$85,000.00		0.00	\$0.00	4,374.21	\$87,484.20	4,374.21	\$87,484.20	102.9%
<b>SUBTOTALS</b>					<b>\$110,450.00</b>			<b>\$0.00</b>		<b>\$92,966.88</b>		<b>\$92,966.88</b>	<b>84.2%</b>
<b>10157-403-174 - INLETS</b>													
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	2.00	EACH	\$400.00	\$800.00		0.00	\$0.00	1.00	\$400.00	1.00	\$400.00	50.0%
40366	REBUILD INLET - RESURFACING	1.00	EACH	\$1,750.00	\$1,750.00		0.00	\$0.00	1.00	\$1,750.00	1.00	\$1,750.00	100.0%
<b>SUBTOTALS</b>					<b>\$2,550.00</b>			<b>\$0.00</b>		<b>\$2,150.00</b>		<b>\$2,150.00</b>	<b>84.3%</b>
<b>10157-402-200 - PAVEMENT</b>													
20302	SAWCUT CONCRETE FULL DEPTH	100.00	LF	\$5.00	\$500.00		0.00	\$0.00	103.10	\$515.50	103.10	\$515.50	103.1%
20303	SAWCUT BITUMINOUS PAVEMENT	75.00	LF	\$3.00	\$225.00		0.00	\$0.00	64.50	\$193.50	64.50	\$193.50	86.0%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P CATTELL, INC.  
 SIDEWALK, CURB & GUTTER, AND CONCRETE PAVMENT PATCHES, CITYWIDE INSTALLATION AND REPAIR (WEST) - 201:  
 CONTRACT NO. 7365  
 FINAL PAYMENT NO. 7

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30102	#4 EPOXY COATED PAVEMENT TIES	8.00	EACH	\$10.00	\$80.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30103	#6 EPOXY COATED PAVEMENT TIES	10.00	EACH	\$15.00	\$150.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30201	TYPE 'A' CONCRETE CURB & GUTTER	25.00	LF	\$10.00	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30330	PROFILE SAWCUT	25.00	LF	\$30.00	\$750.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK	1,000.00	LF	\$50.00	\$50,000.00		0.00	\$0.00	620.50	\$31,025.00	620.50	\$31,025.00	62.1%
40202	HMA PAVEMENT TYPE E-1	100.00	SY	\$30.00	\$3,000.00		0.00	\$0.00	67.23	\$2,016.90	67.23	\$2,016.90	67.2%
40411	CONCRETE PAVEMENT RECONSTRUCTION	200.00	SY	\$175.00	\$35,000.00		0.00	\$0.00	112.64	\$19,712.00	112.64	\$19,712.00	56.3%
90002	HIGH EARLY STRENGTH CONCRETE, CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	100.00	LF	\$60.00	\$6,000.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90004	REMOVE AND REPLACE CONCRETE CURB AND GUTTER - SIDEWALK REPLACEMENT PROGRAM, PARK STREET	280.00	LF	\$60.00	\$16,800.00		0.00	\$0.00	225.00	\$13,500.00	225.00	\$13,500.00	80.4%
90005	REMOVE AND REPLACE CONCRETE CURB AND GUTTER - SIDEWALK REPLACEMENT PROGRAM, N CHARTER ST & UNIVERSITY AVE	40.00	LF	\$60.00	\$2,400.00		0.00	\$0.00	40.40	\$2,424.00	40.40	\$2,424.00	101.0%
90006	CONCRETE PAVEMENT RECONSTRUCTION, N CHARTER ST & UNIVERSITY AVE	200.00	SY	\$175.00	\$35,000.00		0.00	\$0.00	156.37	\$27,364.75	156.37	\$27,364.75	78.2%
	<b>SUBTOTALS</b>				<b>\$150,155.00</b>			<b>\$0.00</b>		<b>\$96,751.65</b>		<b>\$96,751.65</b>	<b>64.4%</b>
<b>CONTRACT TOTALS</b>					<b>\$375,430.00</b>			<b>\$0.00</b>		<b>\$257,257.80</b>		<b>\$257,257.80</b>	<b>68.5%</b>