



Department of Public Works
Engineering Division
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115
210 Martin Luther King, Jr. Boulevard
Madison, Wisconsin 53703
Phone: (608) 266-4751
Fax: (608) 264-9275
engineering@cityofmadison.com
www.cityofmadison.com/engineering

Assistant City Engineer
Michael R. Dailey, P.E.

Principal Engineer 2
Gregory T. Fries, P.E.
Christopher J. Petykowski, P.E.

Principal Engineer 1
Christina M. Bachtman, P.E.
Eric L. Dundee, P.E.
John S. Fahrney, P.E.

Facilities & Sustainability
Jeanne E. Hofman, Manager

Operations Manager
Kathleen M. Cryan

Mapping Section Manager
Eric T. Pederson, P.S.

Financial Manager
Steven B. Danner-Rivers

Date: November 2, 2017
To: Mr. Dave Schmiedicke, Finance Director
Public Works Contract: Wash Bay
Contract Number: 7776
Contractor: Joe Daniels Construction Co., Inc.
Substantial Date: 4/14/2017

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$200,408.85
<i>(Based on Actual Units)</i>	\$200,408.85
<i>Net Change by Change Orders</i>	\$3,065.00 or 1.53%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$203,473.85

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Alane Boutelle at 267-1197.

Since

John S. Fahrney, P. E.
Construction Engineer

JDF

cc:

Steve Danner-Rivers, Engineering Div.
Norman Davis, Civil Rights

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: DAVE SCHALLER

Page 1 of 2

Project: WASH BAY

Contract Number: 7776

Payment Number: FINAL #4

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	<u>203,473.85</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>203,473.85</u>
LESS PREVIOUS PAYMENTS:	<u>198,387.00</u>
CURRENT PAYMENT DUE:	<u>5,086.85</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Joseph A Daniel
 CONTRACTOR: **JOE DANIELS CONSTRUCTION CO., INC.**

10-4-17
 DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

JS [Signature]
 INSPECTOR

9/27/18
 DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: _____
 TO: _____

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 11001-44-140

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

JOE DANIELS CONSTRUCTION CO., INC.
 WASH BAY
 CONTRACT NO. 7776
 FINAL PAYMENT NO. 4

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 11001-44-140													
90001	CMU	32.00	SF	\$95.00	\$3,040.00		0.00	\$0.00	32.00	\$3,040.00	32.00	\$3,040.00	100.0%
90002	SLAB-ON-GRADE	1,762.00	SF	\$21.00	\$37,002.00		0.00	\$0.00	1,762.00	\$37,002.00	1,762.00	\$37,002.00	100.0%
90003	CATWALK AND STAIR	1.00	LS	\$42,000.00	\$42,000.00		0.00	\$0.00	1.00	\$42,000.00	1.00	\$42,000.00	100.0%
90004	FIBERGLASS WALL PANELS	1,347.00	SF	\$9.55	\$12,863.85		0.00	\$0.00	1,347.00	\$12,863.85	1,347.00	\$12,863.85	100.0%
90005	CATCH BASINS, GRATES, AND PIPES	1.00	LS	\$7,500.00	\$7,500.00		0.00	\$0.00	1.00	\$7,500.00	1.00	\$7,500.00	100.0%
90006	CONCRETE COLUMN REPAIRS AND STRUCTURAL STEEL	1.00	LS	\$9,150.00	\$9,150.00		0.00	\$0.00	1.00	\$9,150.00	1.00	\$9,150.00	100.0%
90007	CATCH BASINS	1.00	LS	\$15,000.00	\$15,000.00		0.00	\$0.00	1.00	\$15,000.00	1.00	\$15,000.00	100.0%
90008	SEDIMENT INTERCEPTOR	1.00	LS	\$21,000.00	\$21,000.00		0.00	\$0.00	1.00	\$21,000.00	1.00	\$21,000.00	100.0%
90009	TRENCH DRAINS	1.00	LS	\$17,600.00	\$17,600.00		0.00	\$0.00	1.00	\$17,600.00	1.00	\$17,600.00	100.0%
90010	CURE AND SEAL SLAB-ON-GRADE	1,762.00	SF	\$2.00	\$3,524.00		0.00	\$0.00	1,762.00	\$3,524.00	1,762.00	\$3,524.00	100.0%
90011	PAINT	1.00	LS	\$25,929.00	\$25,929.00		0.00	\$0.00	1.00	\$25,929.00	1.00	\$25,929.00	100.0%
90012	LIGHT FIXTURES	0.00	EA	\$0.00	\$0.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	#DIV/0!
90013	HOLLOW METAL FRAMES, DOORS, AND HARDWARE	2.00	EA	\$2,900.00	\$5,800.00		0.00	\$0.00	2.00	\$5,800.00	2.00	\$5,800.00	100.0%
CONTRACT TOTALS					\$200,408.85			\$0.00	\$200,408.85		\$200,408.85		100.00%
CHANGE ORDER #1, ACC'T NO. 11001-44-140													
	- COR-1 STEEL MODIFICATIONS TO CATWALK STAIR STRINGERS	1.00	LS	\$1,035.00		\$1,035.00	0.00	\$0.00	1.00	\$1,035.00	1.00	\$1,035.00	100.0%
	- COR-2 STEEL MODIFICATIONS TO CATWALK STAIR HEADER	1.00	LS	\$1,035.00		\$1,035.00	0.00	\$0.00	1.00	\$1,035.00	1.00	\$1,035.00	100.0%
	- COR-3 REMOVE EXISTING CORRODED STEEL STUDS AND REPLACE AT EXTERIOR WALL PANELS	1.00	LS	\$995.00		\$995.00	0.00	\$0.00	1.00	\$995.00	1.00	\$995.00	100.0%
	CHANGE ORDER #1 TOTAL					\$3,065.00		\$0.00	\$3,065.00		\$3,065.00		
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$203,473.85			\$0.00	\$203,473.85		\$203,473.85		100.00%