

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: JEANINE ZWART

Page 1 of 2

Project: PENN PARK SHELTER RENOVATION AND CONCESSION/RESTROOM BUILDING

Contract Number: 7917 Payment Number: 7

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	<u>718,023.68</u>
LESS RETAINAGE:	<u>19,750.11</u>
SUBTOTAL:	<u>698,273.57</u>
LESS PREVIOUS PAYMENTS:	<u>613,899.52</u>
CURRENT PAYMENT DUE:	<u>\$ 84,374.05</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Kim Seiner
CONTRACTOR: KENNETH F. SULLIVAN CO.

1/12/18
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Jeanine Zwart
INSPECTOR

3/15/18
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: December 1, 2017
TO: December 31, 2017

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

Kenneth F. Sullivan Co.
Early Bird Painting
Mobile Glass

Benjamin Plumbing
Forward Electric
Harker Painting

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 17137-51-140

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

KENNETH F. SULLIVAN CO.
 PENN PARK SHELTER RENOVATION AND CONCESSION/RESTROOM BUILDING
 CONTRACT NO. 7917
 PAYMENT NO. 7

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 17137-51-140													
90001	Base Bid	1.00	Lump Sum	\$779,499.00	\$779,499.00		0.10	\$81,007.10	0.81	\$633,649.63	0.92	\$714,656.73	91.7%
Alternate No. 1													
90002	ALTERNATE 1: Furnish and install kitchen equipment as indicated in Equipment Plan and listed in Equipment Schedule on Drawing A101 in the plan set.	1.00	Lump Sum	\$10,505.25	\$10,505.25		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
CONTRACT TOTALS					\$790,004.25			\$81,007.10		\$633,649.63		\$714,656.73	90.5%
CHANGE ORDER #1, ACC'T NO. 17137-51-140													
	- COR-2 Additional metal railing	1.00	Lump Sum	\$1,915.08		\$1,915.08	1.00	\$1,915.08	0.00	\$0.00	1.00	\$1,915.08	100.0%
CHANGE ORDER #2, ACC'T NO. 17137-51-140													
	- COR-3 Revise railing picket	1.00	Lump Sum	\$1,451.87		\$1,451.87	1.00	\$1,451.87	0.00	\$0.00	1.00	\$1,451.87	100.0%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$793,371.20			\$84,374.05		\$633,649.63		\$718,023.68	90.5%