

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: MIKE SCHUCHARDT

Page 1 of 2

Project: MADISON FIRE STATION 14

Contract Number: 8027

Payment Number: 3

<b>DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY</b>	
TOTAL FROM PAGE: <u>2</u>	<u>1,596,725.97</u>
LESS RETAINAGE:	<u>79,836.29</u>
SUBTOTAL:	<u>1,516,889.68</u>
LESS PREVIOUS PAYMENTS:	<u>920,693.41</u>
CURRENT PAYMENT DUE:	<u>\$ 596,196.27</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

*David Colson*  
CONTRACTOR: **MIRON CONSTRUCTION CO., INC.**

6/1/18  
DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

*Mike Schuchardt*  
INSPECTOR

6/8/18  
DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: 05.01.2018  
TO: 05.31.2018

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

Capital Steel  
Prime Mechanical  
Hooper Corporation

Universal Power  
Speedway  
Miron

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 17451-30-140

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

MIRON CONSTRUCTION CO., INC.  
 MADISON FIRE STATION 14  
 CONTRACT NO. 8027  
 PAYMENT NO. 3

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>ACCOUNT NO. 17451-30-140</b>													
90000	BASE BID: FIRESTATION 14	1.00	Lump Sum	\$6,390,783.00	\$6,390,783.00		0.10	\$627,575.02	0.15	\$969,150.95	0.25	\$1,596,725.97	25.0%
<b>CONTRACT TOTALS</b>					<b>\$6,390,783.00</b>			<b>\$627,575.02</b>		<b>\$969,150.95</b>		<b>\$1,596,725.97</b>	<b>24.98%</b>

**Unit Prices**

90002	THE BASE BID ITEM 90000 WILL BE ADJUSTED TO INCLUDE 500 CY OF UNDERCUT BELOW PAVEMENT PER 32 11 23.33 SECTION 3.3 A. PROVIDE A UNIT COST FOR ADDITION / DEDUCTION FROM ALL WORK REQUIRED UNDER THE CONTRACT FOR THE ACTUAL QUANTITY OF UNDERCUT PROVIDED FOR PAVEMENT.	1.00	CY	\$50.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90003	THE BASE BID ITEM 90000 WILL BE ADJUSTED TO INCLUDE 2000 CY OF UNDERCUT BELOW SLAB-ON GRADE-PER 3/S201. PROVIDE A UNIT COST FOR ADDITION / DEDUCTION FROM ALL WORK REQUIRED UNDER THE CONTRACT FOR THE ACTUAL QUANTITY OF UNDERCUT PROVIDED FOR SLAB-ON-GRADE.	1.00	CY	\$35.00	\$35.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90004	IF USED, THE BASE BID ITEM 90000 WILL BE ADJUSTED FOR THE ACTUAL LENGTH OF PILES INSTALLED. THE ESTIMATED QUANTITY IS 10,650 LF. PROVIDE A UNIT COST FOR ADDITIONS / DEDUCTIONS FROM ALL WORK REQUIRED UNDER THE CONTRACT FOR THE ACTUAL INSTALLED QUANTITY ABOVE OR BELOW THE ESTIMATED QUANTITY OF 10,650 LF	1.00	LF	N/A	#VALUE!		0.00	#VALUE!	0.00	#VALUE!	0.00	#VALUE!	#VALUE!