

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: BILL MCGLYNN


Page 1 of 3

Project: ANNUAL CONSTRUCTION & RECONSTRUCTION OF CONCRETE SIDEWALK & INCIDENTAL  
CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 13) BY THE COMMON COUNCIL  
Contract Number: 8986 Payment Number: 7

<b><u>DO NOT WRITE IN THIS BOX</u></b> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>3</u>	1,196,237.31
LESS RETAINAGE:	32,480.75
SUBTOTAL:	1,163,756.56
LESS PREVIOUS PAYMENTS:	1,163,746.33
CURRENT PAYMENT DUE:	10.23

**CONTRACTOR'S APPLICATION FOR PAYMENT:**


The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

  
CONTRACTOR **RAYMOND P. CATTELL, INC.**

10/12/2022  
DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

  
INSPECTOR

10/12/2022  
DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: 10/29/2021  
TO: 11/12/2021

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

JR'S LANDSCAPE  
MIRE SCHLOBOHM TRUCKING

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 13220-403-200  
 ACCOUNT NO. 13434-403-200

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P. CATTELL, INC.  
 ANNUAL CONSTRUCTION & RECONSTRUCTION OF CONCRETE SIDEWALK & INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 13) BY THE COMMON COUNCIL  
 CONTRACT NO. 8986  
 PAYMENT NO. 7

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>ACCOUNT NO. 13220-403-200</b>													
10802	ROOT CUTTING - SIDEWALK	100.00	L.F.	\$2.00	\$200.00		0.00	\$0.00	840.10	\$1,680.20	840.10	\$1,680.20	840.10%
20101	EXCAVATION CUT	10.00	C.Y.	\$20.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20218	CRUSHED STONE	15.00	TON	\$15.00	\$225.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20221	TOPSOIL	100.00	S.Y.	\$5.00	\$500.00		21.43	\$107.15	110.63	\$553.15	132.06	\$660.30	132.06%
20302	SAWCUT CONCRETE FULL DEPTH	50.00	L.F.	\$4.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20303	SAWCUT ASPHALT PAVEMENT	25.00	L.F.	\$2.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	200.00	S.F.	\$2.50	\$500.00		433.20	\$1,083.00	244.36	\$610.90	677.56	\$1,693.90	338.78%
20401	CLEARING	10.00	I.D.	\$20.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20406	GRUBBING	10.00	I.D.	\$20.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20501	ADJUST SEWER ACCESS STRUCTURE	11.00	EACH	\$350.00	\$3,850.00		0.00	\$0.00	2.00	\$700.00	2.00	\$700.00	18.18%
20502	ADJUST CATCH BASIN	1.00	EACH	\$400.00	\$400.00		0.00	\$0.00	1.00	\$400.00	1.00	\$400.00	100.00%
20701	TERRACE SEEDING	100.00	S.Y.	\$5.00	\$500.00		21.43	\$107.15	110.63	\$553.15	132.06	\$660.30	132.06%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	100.00	S.Y.	\$5.00	\$500.00		21.43	\$107.15	110.63	\$553.15	132.06	\$660.30	132.06%
30101	#4 EPOXY COATED PAVEMENT TIE	10.00	EACH	\$11.00	\$110.00		0.00	\$0.00	20.00	\$220.00	20.00	\$220.00	200.00%
30301	5 INCH CONCRETE SIDEWALK	650.00	S.F.	\$6.60	\$4,290.00		190.90	\$1,259.94	716.70	\$4,730.22	907.60	\$5,990.16	139.63%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	200.00	S.F.	\$6.60	\$1,320.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30330	PROFILE SAWCUT	20.00	L.F.	\$33.00	\$660.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30340	CURB RAMP DETECTABLE WARNING FIELDS	1,352.00	S.F.	\$9.00	\$12,168.00		0.00	\$0.00	1,260.00	\$11,340.00	1,260.00	\$11,340.00	93.20%
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	75,000.00	S.F.	\$13.76	\$1,032,000.00		(192.89)	(\$2,654.16)	70,583.07	\$971,223.04	70,390.18	\$968,568.88	93.85%
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK & DRIVE - SIDEWALK REPLACEMENT PROGRAM	12,500.00	S.F.	\$14.25	\$178,125.00		0.00	\$0.00	10,867.58	\$154,863.02	10,867.58	\$154,863.02	86.94%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P. CATTELL, INC.  
 ANNUAL CONSTRUCTION & RECONSTRUCTION OF CONCRETE SIDEWALK & INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 13) BY THE COMMON COUNCIL  
 CONTRACT NO. 8986  
 PAYMENT NO. 7

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	25.00	S.F.	\$50.00	\$1,250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$3.00	\$300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	550.00	L.F.	\$50.00	\$27,500.00		0.00	\$0.00	615.00	\$30,750.00	615.00	\$30,750.00	111.82%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$30.00	\$3,000.00		0.00	\$0.00	41.58	\$1,247.40	41.58	\$1,247.40	41.58%
40202	HMA PAVEMENT 4 LT 58-28 S	175.00	SY	\$55.00	\$9,625.00		0.00	\$0.00	96.69	\$5,317.95	96.69	\$5,317.95	55.25%
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	1.00	EACH	\$450.00	\$450.00		0.00	\$0.00	1.00	\$450.00	1.00	\$450.00	100.00%
90001	HES CONCRETE, REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$14.00	\$1,400.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	<b>SUBTOTALS</b>				<b>\$1,279,723.00</b>			<b>\$10.23</b>		<b>\$1,185,192.18</b>		<b>\$1,185,202.41</b>	<b>92.61%</b>
<b>ACCOUNT NO. 13434-403-200</b>													
20101	EXCAVATION CUT	10.00	C.Y.	\$20.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20218	CRUSHED STONE	10.00	TON	\$15.00	\$150.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20221	TOPSOIL	5.00	S.Y.	\$5.00	\$25.00		0.00	\$0.00	27.78	\$138.90	27.78	\$138.90	555.60%
20701	TERRACE SEEDING	5.00	S.Y.	\$5.00	\$25.00		0.00	\$0.00	27.78	\$138.90	27.78	\$138.90	555.60%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	5.00	S.Y.	\$5.00	\$25.00		0.00	\$0.00	27.78	\$138.90	27.78	\$138.90	555.60%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	50.00	S.F.	\$6.60	\$330.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30330	PROFILE SAWCUT	10.00	L.F.	\$33.00	\$330.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30340	CURB RAMP DETECTABLE WARNING FIELDS	8.00	S.F.	\$9.00	\$72.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	25.00	L.F.	\$50.00	\$1,250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90002	BUS PAD	950.00	S.F.	\$18.00	\$17,100.00		0.00	\$0.00	589.90	\$10,618.20	589.90	\$10,618.20	62.09%
	<b>SUBTOTALS</b>				<b>\$19,507.00</b>			<b>\$0.00</b>		<b>\$11,034.90</b>		<b>\$11,034.90</b>	<b>56.57%</b>
<b>CONTRACT TOTALS</b>					<b>\$1,299,230.00</b>			<b>\$10.23</b>		<b>\$1,196,227.08</b>		<b>\$1,196,237.31</b>	<b>92.07%</b>