

APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION

Project Manager: JACK BRODY

Page 1 of 2

Project: MINERAL POINT LANDFILL 2022 GAS CONSTRUCTION

Contract Number: 9210

Payment Number: 4

**DO NOT WRITE IN THIS BOX** - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY

TOTAL FROM PAGE: <u>2</u>	190,105.00
LESS RETAINAGE:	4,752.63
SUBTOTAL:	185,352.37
LESS PREVIOUS PAYMENTS:	179,452.37
CURRENT PAYMENT DUE:	5,900.00

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Kara A. Botwin 7/14/23  
CONTRACTOR: TERRA ENGINEERING & CONSTRUCTION CORPORATION DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature] 7/18/2023  
INSPECTOR DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 3/10/23  
TO: 7/14/23

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

Geo-Synthetics Systems, LLC

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 14296-42-200

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

TERRA ENGINEERING & CONSTRUCTION CORPORATION  
 MINERAL POINT LANDFILL 2022 GAS CONSTRUCTION  
 CONTRACT NO. 9210  
 PAYMENT NO. 4

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 14296-42-200													
10911	MOBILIZATION - LUMP SUM	1.00	LUMP SUM	\$24,000.00	\$24,000.00		0.00	\$0.00	1.00	\$24,000.00	1.00	\$24,000.00	100.00%
21011	CONSTRUCTION ENTRANCE - LUMP SUM	1.00	LUMP SUM	\$1,500.00	\$1,500.00		0.00	\$0.00	1.00	\$1,500.00	1.00	\$1,500.00	100.00%
21021	8" SILT SOCK, STORM INLET FILTERS, REPAIRS TO ACCESS ROAD	1.00	LUMP SUM	\$6,750.00	\$6,750.00		0.00	\$0.00	1.00	\$6,750.00	1.00	\$6,750.00	100.00%
90001	8" SDR-17 HDPE PIPE INSTALLATION - L.F.	74.00	LUMP SUM	\$130.00	\$9,620.00		0.00	\$0.00	74.00	\$9,620.00	74.00	\$9,620.00	100.00%
90002	6" SDR-17 HDPE PIPE INSTALLATION - L.F.	494.00	LUMP SUM	\$85.00	\$41,990.00		0.00	\$0.00	494.00	\$41,990.00	494.00	\$41,990.00	100.00%
90003	CONNECTION TO LANDFILL GAS WELLS - EACH	7.00	LUMP SUM	\$3,500.00	\$24,500.00		0.00	\$0.00	7.00	\$24,500.00	7.00	\$24,500.00	100.00%
90004	RESTORATION OF FINAL COVER - L.F.	570.00	LUMP SUM	\$100.00	\$57,000.00		0.00	\$0.00	570.00	\$57,000.00	570.00	\$57,000.00	100.00%
90005	LANDFILL GAS ISOLATION VALVE - EACH	1.00	LUMP SUM	\$10,000.00	\$10,000.00		0.00	\$0.00	1.00	\$10,000.00	1.00	\$10,000.00	100.00%
<b>CONTRACT TOTALS</b>					<b>\$175,360.00</b>			<b>\$0.00</b>		<b>\$175,360.00</b>		<b>\$175,360.00</b>	<b>100.00%</b>
<b>CHANGE ORDER #1, ACC'T NO. 14296-42-200</b>													
	8" SDR-17 HDPE PIPE INSTALLATION	138.00	LUMP SUM	\$130.00		\$17,940.00	0.00	\$0.00	138.00	\$17,940.00	138.00	\$17,940.00	100.00%
	6" SDR-17 HDPE PIPE INSTALLATION	-107.00	LUMP SUM	\$85.00		(\$9,095.00)	0.00	\$0.00	(107.00)	(\$9,095.00)	(107.00)	(\$9,095.00)	100.00%
	RESTORATION OF FINAL COVER - L.F.	59.00	LUMP SUM	\$100.00		\$5,900.00	59.00	\$5,900.00	0.00	\$0.00	59.00	\$5,900.00	100.00%
	<b>CHANGE ORDER #1 TOTAL</b>					<b>\$14,745.00</b>		<b>\$5,900.00</b>		<b>\$8,845.00</b>		<b>\$14,745.00</b>	
<b>GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)</b>					<b>\$190,105.00</b>			<b>\$5,900.00</b>		<b>\$184,205.00</b>		<b>\$190,105.00</b>	<b>100.00%</b>