

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: JIM WHITNEY

Page 1 of 2

Project: MONONA TERRACE ROOF GARDEN RESTROOMS ALTERATION

Contract Number: 7565

Payment Number: 3

<b>DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY</b>	
TOTAL FROM PAGE: <u>2</u>	<u>191,276.21</u>
LESS RETAINAGE:	<u>4,978.50</u>
SUBTOTAL:	<u>186,297.71</u>
LESS PREVIOUS PAYMENTS:	<u>145,747.62</u>
CURRENT PAYMENT DUE:	<u>\$ 40,550.09</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

David Glendon  
CONTRACTOR: **MIRON CONSTRUCTION CO., INC.**

4-3-16  
DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Gregory McManus  
INSPECTOR

5-8-16  
DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: 2/29/16  
TO: 3/31/16

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

<u>H&amp;H Industries</u>	<u>Macco's</u>
<u>Forward Electric</u>	<u>Par-Loc</u>
<u>Hooper</u>	<u>Urban Construction</u>

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 10914-80-140: 54210

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

MIRON CONSTRUCTION CO., INC.  
 MONONA TERRACE ROOF GARDEN RESTROOMS ALTERATION  
 CONTRACT NO. 7565  
 PAYMENT NO. 3

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>ACCOUNT NO. 10914-80-140: 54210</b>													
90001	Base Bid	1.00	LUMP SUM	\$199,140.00	\$199,140.00		0.18	\$36,266.34	0.76	\$150,726.12	0.94	\$186,992.46	93.9%
<b>CONTRACT TOTALS</b>					<b>\$199,140.00</b>			<b>\$36,266.34</b>		<b>\$150,726.12</b>		<b>\$186,992.46</b>	<b>93.9%</b>
<b>CHANGE ORDER #1, ACC'T NO. 10914-80-140</b>													
	- REMOVE AND REPLACE CONCRETE DECK	1.00	LUMP SUM	\$2,261.12		\$2,261.12	1.00	\$2,261.12	0.00	\$0.00	1.00	\$2,261.12	100.0%
<b>CHANGE ORDER #2, ACC'T NO. 10914-80-140</b>													
	- ADD DRYWALL PARTITIONS AND DOWN LIGHT	1.00	LUMP SUM	\$1,251.39		\$1,251.39	1.00	\$1,251.39	0.00	\$0.00	1.00	\$1,251.39	100.0%
<b>CHANGE ORDER #3, ACC'T NO. 10914-80-140</b>													
	- ADD 2 METAL CEILING ACCESS PANELS	1.00	LUMP SUM	\$771.24		\$771.24	1.00	\$771.24	0.00	\$0.00	1.00	\$771.24	100.0%
<b>CHANGE ORDER #4, ACC'T NO. 10914-80-140</b>													
	- REROUTE EXISTING VERTICAL VENT PIPE	1.00	LUMP SUM	\$379.66		\$379.66	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
<b>GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)</b>					<b>\$203,803.41</b>			<b>\$40,550.09</b>		<b>\$150,726.12</b>		<b>\$191,276.21</b>	<b>93.9%</b>