APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

Project Manager:	MIKE SCHUCHARDT	_	Page 1 of5
Project: MADIS	ON MUNICIPAL BUILDING RENOVATION		
Contract Number:	7939	Payment	Number: 18
DO NOT WRIT	E IN THIS BOX - TO BE COMPLETED	BY CITY ENGINEERING PER	SONNEL ONLY
TOTAL FROM PAGE	≣: <u> </u>	21,284,468	. 1 1
LESS RETAINAGE:		10,000	, 00
SUBTOTAL:		21,274,468	. (1
LESS PREVIOUS PA	AYMENTS:	21,184,46	8.11
CURRENT PAYMEN	IT DUE:	\$90,000	∞ .
OOLITE	Ba Bol	4/1	2/19
CONTE	RACTOR: J. P. CULLEN & SONS, INC.	4/1	.2/19 DATE
	·		5.112
The und	TIFICATE FOR PAYMENT: dersigned Inspector certifies that to the bes application for payment has been complete t the contractor is entitled to payment for th	ed in accordance with the co	
	Mike Schuckardt		4/12/19
INSPEC	CTOR		DATE
PLEASE PROVIDE TH	E TIME PERIOD FOR THIS PAYMENT REQI		2/1/19 2/28/19
PLEASE PROVIDE TH	E CONTRACTOR/SUBCONTRACTORS THA	T WORKED ON PROJECT DE	JRING THIS PERIOD:
NOTE: SIGNED	PAYMENT REQUEST SHALL BE SUBMITTE	D TO THE ENGINEER/INSPE	CTOR.

PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

J. P. CULLEN & SONS, INC. MADISON MUNICIPAL BUILDING RENOVATION CONTRACT NO. 7939 PAYMENT NO. 18

	ACT NO. 7939 NT NO. 18	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOU	NT NO. 10129-401-140												
90000	MADISON MUNICIPAL BUILDING - RENOVATION (EXCLUDING ALTERNATES 1 AND 2)	1.00	LUMP SUM	\$18,203,174.00	\$18,203,174.00		0.000	\$0.00	1.000	\$18,203,173.94	1.000	\$18,203,173.94	100.0%
Alternat	e No. 1:												
90001	PROVIDE ALL WORK TO INSTALL WINDOW TYPES W1, W5, W5a, W6, W7 AS INDICATED ON SHEETS A201, A202, A620, A622, A653; AND AS SPECIFIED IN EXHIBIT "N" SPECIFICATION SECTION 085113 ALUMINUM WINDOWS.	1.00	LUMP SUM	\$376,172.00	\$376,172.00		0.00	\$0.00	1.00	\$376,172.00	1.00	\$376,172.00	100.0%
Alternat	e No. 2:												
90002	PROVIDE ALL WORK TO INSTALL AN EXTENSIVE VEGETATED ROOF MODULE (TRAY) TO ROOF AREAS AS INDICATED ON SHEET C110 AND RELATED DETAILS; AND AS SPECIFIED IN EXHIBIT "N" SPECIFICATION SECTIONS 075213 APP MODIFIED ASPHALT BITUMINOUS ROOFING OR 075216 SBS MODIFIED ASHPALT BITUMINOUS ROOFING.	1.00	LUMP SUM	\$125,968.00	\$125,968.00		0.00	\$0.00	1.00	\$125,968.00	1.00	\$125,968.00	100.0%
CONTRA	ACT TOTALS				\$18,705,314.00		=	\$0.00	= :	\$18,705,313.94	=	\$18,705,313.94	100.00%
CHANG	E ORDER #1, ACC'T NO. 10129-401-140 - COR-1 Add cost of builders risk insurance	1.00	LUMP SUM	\$16,794.13		\$16,794.13	0.00	\$0.00	1.00	\$16,794.13	1.00	\$16,794.13	100.0%
CHANG	E ORDER #2, ACC'T NO. 10129-401-140 - COR-2 CB-1 Brick tuckpointing and masonry repairs on 2nd and 3rd floor walls facing S. Pinckney St.	1.00	LUMP SUM	\$509,749.83		\$509,749.83	0.00	\$0.00	1.00	\$509,749.83	1.00	\$509,749.83	100.0%
CHANGI	E ORDER #3, ACC'T NO. 10129-401-140												
	- COR-3 Addition to transformer vault	1.00	LUMP SUM	\$90,829.00		\$90,829.00	0.00	\$0.00	1.00	\$90,829.00	1.00	\$90,829.00	100.0%
CHANG	COR-5 Hooper plumbing changes COR-6 ECI power to cameras COR-7 NAMI add smoke dampers COR-8 Elec room slab replacement	1.00 1.00 1.00 1.00	LUMP SUM LUMP SUM LUMP SUM LUMP SUM	\$8,187.41 \$2,447.73 \$5,212.35 \$2,607.57		\$8,187.41 \$2,447.73 \$5,212.35 \$2,607.57	0.00 0.00 0.00 0.00	\$0.00 \$0.00 \$0.00 \$0.00	1.00 1.00 1.00	\$8,187.41 \$2,447.73 \$5,212.35 \$2,607.57	1.00 1.00 1.00	\$8,187.41 \$2,447.73 \$5,212.35 \$2,607.57	100.0% 100.0% 100.0% 100.0%
	- COR-9 NAMI provided FDI attic stock - COR-10 Cullen Historic door relocation	1.00 1.00	LUMP SUM	\$435.56 \$3,892.19		\$435.56 \$3,892.19	0.00	\$0.00 \$0.00	1.00	\$435.56 \$3,892.19	1.00	\$435.56 \$3,892.19	100.0%

J. P. CULLEN & SONS, INC.
MADISON MUNICIPAL BUILDING RENOVATION
CONTRACT NO. 7939
PAYMENT NO. 18

	ACT NO. 7939 NT NO. 18					Í	Ī		ı		*****		1
PATIVIE	N1 NO. 10	1	2	3	4	5	6	7	8	9	#10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
	- COR-11 Duct relocation due to structural conflict	1.00	LUMP SUM	\$1,682.13		\$1,682.13	0.00	\$0.00	1.00	\$1,682.13	1.00	\$1,682.13	100.0%
	- COR-4 CB-2 Exterior Window Rehabilitation	1.00	LUMP SUM	\$433,084.00		\$433,084.00	0.00	\$0.00	1.00	\$433,084.00	1.00	\$433,084.00	100.0%
	CHANGE ORDER #4 TOTAL					\$457,548.94		\$0.00		\$457,548.94		\$457,548.94	
CHANG	E ORDER #5, ACC'T NO. 10129-401-140												
	- COR-15 CB-7 Revision to ductwork on 3rd floor	1.00	LUMP SUM	\$13,166.54		\$13,166.54	0.00	\$0.00	1.00	\$13,166.54	1.00	\$13,166.54	100.0%
CHANG	E ORDER #6, ACC'T NO. 10129-401-140												
	- COR-13 Ground level perimeter interior wall replacement	1.00	LUMP SUM	\$9,738.02		\$9,738.02	0.00	\$0.00	1.00	\$9,738.02	1.00	\$9,738.02	100.0%
	COR-14 Concrete topping removal on 3rd floor for mechanical room	1.00	LUMP SUM	\$28,176.83		\$28,176.83	0.00	\$0.00	1.00	\$28,176.83	1.00	\$28,176.83	100.0%
	- COR-16 CB-4 Masonry chimney repairs	1.00	LUMP SUM	\$20,020.78		\$20,020.78	0.00	\$0.00	1.00	\$20,020.78	1.00	\$20,020.78	100.0%
	-COR-17 Credit for unused masonry tuck pointing winter conditions (CO-2)	1.00	LUMP SUM	-\$58,075.00		(\$58,075.00)	0.00	\$0.00	1.00	(\$58,075.00)	1.00	(\$58,075.00)	100.0%
	- COR-18 CB-9 Furnish and install 73 fire dampers for ductwork system	1.00	LUMP SUM	\$60,634.48		\$60,634.48	0.00	\$0.00	1.00	\$60,634.48	1.00	\$60,634.48	100.0%
	- COR-20 Historic plaster repairs - COR-21 Misc additional walls on 2nd & 3rd floors	1.00	LUMP SUM	\$49,474.09		\$49,474.09	0.00	\$0.00	1.00	\$49,474.09	1.00	\$49,474.09	100.0%
		1.00	LUMP SUM	\$37,102.96		\$37,102.96	0.00	\$0.00	1.00	\$37,102.96	1.00	\$37,102.96	100.0%
	CHANGE ORDER #6 TOTAL					\$147,072.16		\$0.00	-	\$147,072.16		\$147,072.16	_
CHANG	E ORDER #7, ACC'T NO. 10129-401-140												
	- COR-12 Mech Rm insulation	1.00	LUMP SUM	\$9,908.76		\$9,908.76	0.00	\$0.00	1.00	\$9,908.76	1.00	\$9,908.76	100.0%
	- COR-23 Glass replacements in existing windows	1.00	LUMP SUM	\$38,171.54		\$38,171.54	0.00	\$0.00	1.00	\$38,171.54	1.00	\$38,171.54	100.0%
	- COR-24 CB-5 Layout revisons to Rm 108 & 152	1.00	LUMP SUM	\$16,029.86		\$16,029.86	0.00	\$0.00	1.00	\$16,029.86	1.00	\$16,029.86	100.0%
	- COR-26 Add underlayment due to flooring removal of asbestos adhesive	1.00	LUMP SUM	\$15,082.08		\$15,082.08	0.00	\$0.00	1.00	\$15,082.08	1.00	\$15,082.08	100.0%
	- COR-28 Demo and remove concrete mezzanine at North wall 261	1.00	LUMP SUM	\$4,781.90		\$4,781.90	0.00	\$0.00	1.00	\$4,781.90	1.00	\$4,781.90	100.0%
	- COR-29 Miscellaneous demo of unforeseen walls and ceilings on levels 1 & 2	1.00	LUMP SUM	\$7,439.41		\$7,439.41	0.00	\$0.00	1.00	\$7,439.41	1.00	\$7,439.41	100.0%
	CHANGE ORDER #7 TOTAL					\$91,413.55		\$0.00		\$91,413.55		\$91,413.55	_
CHANG	E ORDER #8, ACC'T NO. 10129-401-140												
SHANO	- COR-30 Interior wall framing on 2nd and 3rd floors	1.00	LUMP SUM	\$29,360.40		\$29,360.40	0.00	\$0.00	1.00	\$29,360.40	1.00	\$29,360.40	100.0%
	- COR-34 Historic plaster repair 2nd floor	1.00	LUMP SUM	\$40,667.60		\$40,667.60	0.00	\$0.00	1.00	\$40,667.60	1.00	\$40,667.60	100.0%
	CHANGE ORDER #8 TOTAL					\$70,028.00		\$0.00	-	\$70,028.00	. L	\$70,028.00	_

J. P. CULLEN & SONS, INC.
MADISON MUNICIPAL BUILDING RENOVATION
CONTRACT NO. 7939
PAYMENT NO. 18

PAYMENT N	IO. 18	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE OF	RDER #9, ACC'T NO. 10129-401-140					'	•						ļ.
- C	OR-31 Added wall framing 2nd floor	1.00	LUMP SUM	\$48,582.03		\$48,582.03	0.00	\$0.00	1.00	\$48,582.03	1.00	\$48,582.03	100.0%
	OR-35 Added wall framing 1st,	1.00	LUMP SUM	\$24,434.00		\$24,434.00	0.00	\$0.00	1.00	\$24,434.00	1.00	\$24,434.00	100.0%
tim	OR-36 Additional Saturday premium ne to maintain schedule	1.00	LUMP SUM	\$11,604.55		\$11,604.55	0.00	\$0.00	1.00	\$11,604.55	1.00	\$11,604.55	100.0%
- C flo	OR-38 Added plaster work on 1st or	1.00	LUMP SUM	\$58,709.18		\$58,709.18	0.00	\$0.00	1.00	\$58,709.18	1.00	\$58,709.18	100.0%
- C	OR-40 Added door security and data	1.00	LUMP SUM	\$19,999.87		\$19,999.87	0.00	\$0.00	1.00	\$19,999.87	1.00	\$19,999.87	100.0%
	OR-41 CB-10 Interior finishes IANGE ORDER #9 TOTAL	1.00	LUMP SUM	\$157,655.00		\$157,655.00 \$320,984.63	0.00 _	\$0.00 \$0.00	1.00 _	\$157,655.00 \$320,984.63	1.00	\$157,655.00 \$320,984.63	100.0%
- C	RDER #10, ACC'T NO. 10129-401-140 OR-42 CB-10 Lighting inverter and hting	1.00	LUMP SUM	\$14,013.50		\$14,013.50	0.00	\$0.00	1.00	\$14,013.50	1.00	\$14,013.50	100.0%
- C	OR-47 Added plaster work on 1st d ground levels	1.00	LUMP SUM	\$71,996.74		\$71,996.74	0.00	\$0.00	1.00	\$71,996.74	1.00	\$71,996.74	100.0%
- C	OR-48 Add frost walls in MLK entry	1.00	LUMP SUM	\$19,290.19		\$19,290.19	0.00	\$0.00	1.00	\$19,290.19	1.00	\$19,290.19	100.0%
- C	OR-49 Unforeseen subgrade items	1.00	LUMP SUM	\$1,889.76		\$1,889.76	0.00	\$0.00	1.00	\$1,889.76	1.00	\$1,889.76	100.0%
	OR 50 CB-8 Casework on 1st floor, EP changes to accomodate FFE	1.00	LUMP SUM	\$19,313.42		\$19,313.42	0.00	\$0.00	1.00	\$19,313.42	1.00	\$19,313.42	100.0%
СН	IANGE ORDER #10 TOTAL					\$126,503.61	·	\$0.00	-	\$126,503.61	-	\$126,503.61	_
CHANGE OF	RDER #11, ACC'T NO. 10129-401-140												
- T	uckpointing	1.00	LUMP SUM	\$219,231.96		\$219,231.96	0.00	\$0.00	1.00	\$219,231.96	1.00	\$219,231.96	100.0%
	RDER #12, ACC'T NO. 10129-401-140						1		1		1		1
	OR-52 Added wall framing OR-53 Wiring and controls for	1.00	LUMP SUM	\$35,638.30		\$35,638.30	0.00	\$0.00	1.00	\$35,638.30	1.00	\$35,638.30	100.0%
rele	ocated duct detectors per CB-9	1.00	LUMP SUM	\$58,727.76		\$58,727.76	0.00	\$0.00	1.00	\$58,727.76	1.00	\$58,727.76	100.0%
flo	OR-54 Continued plaster work on 1st or and ground levels OR-55 Unforeseen conditions on	1.00	LUMP SUM	\$30,146.73		\$30,146.73	0.00	\$0.00	1.00	\$30,146.73	1.00	\$30,146.73	100.0%
gla	ound floor, repair fractured exterior ass, electrical/data changes to comodate FFE layout	1.00	LUMP SUM	\$84,403.88		\$84,403.88	0.00	\$0.00	1.00	\$84,403.88	1.00	\$84,403.88	100.0%
- C	OR-56 Existing door hardware credit	1.00	LUMP SUM	-\$13,133.08		(\$13,133.08)	0.00	\$0.00	1.00	(\$13,133.08)	1.00	(\$13,133.08)	100.0%
	OR-58 Change marble	1.00	LUMP SUM	\$15,839.38		\$15,839.38	0.00	\$0.00	1.00	\$15,839.38	1.00	\$15,839.38	100.0%
ren	OR-60 Asbestos caulk and glazing noval at additional exterior glass placements	1.00	LUMP SUM	\$11,554.60		\$11,554.60	0.00	\$0.00	1.00	\$11,554.60	1.00	\$11,554.60	100.0%
CH	IANGE ORDER #12 TOTAL					\$223,177.57		\$0.00	-	\$223,177.57	-	\$223,177.57	=

J. P. CULLEN & SONS, INC. MADISON MUNICIPAL BUILDING RENOVATION CONTRACT NO. 7939 PAYMENT NO. 18

	ACT NO. 7939 NT NO. 18	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANG	E ORDER #13, ACC'T NO. 10129-401-140					ı	l		I		1		I
	- COR-59 Changes to 3rd floor finishes	1.00	LUMP SUM	\$8,715.90		\$8,715.90	0.00	\$0.00	1.00	\$8,715.90	1.00	\$8,715.90	100.0%
	- COR-61 CB-12 Stair detail, ADA wall, Lighting	1.00	LUMP SUM	\$19,321.55		\$19,321.55	0.00	\$0.00	1.00	\$19,321.55	1.00	\$19,321.55	100.0%
	- COR-62 Credit duct cleaning - COR-63 CB-13 and other misc cost CHANGE ORDER #13 TOTAL	1.00 1.00	LUMP SUM LUMP SUM	-\$30,000.00 \$52,060.75		(\$30,000.00) \$52,060.75 \$50,098.20	0.00 0.00	\$0.00 \$0.00 \$0.00	1.00	(\$30,000.00) \$52,060.75 \$50,098.20	1.00	(\$30,000.00) \$52,060.75 \$50,098.20	100.0% 100.0%
CHANG	E ORDER #14, ACC'T NO. 10129-401-140 - CB-14 and miscellaneous additional work	1.00	LUMP SUM	\$125,461.75		\$125,461.75	1.00	\$125,461.75	0.00	\$0.00	1.00	\$125,461.75	100.0%
CHANG	E ORDER #15, ACC'T NO. 10129-401-140												
	- COR-65 Misc work including required hardware fire doors, added Fire alarm devices, elevator signage, prep sink for 261 kitchen, masonry brick patch at Wilson entry, auto door opener at 225, exterior window painting overtime, roofing work at new hatches, caulk at existing concrete at MLK, added glass at Zoning desk	1.00	LUMP SUM	\$117,094.30		\$117,094.30	1.00	\$117,094.30	0.00	\$0.00	1.00	\$117,094.30	100.0%
CHANG	E ORDER #16, ACC'T NO. 10129-401-140												
	- COR-67 Additional work requests for added radiator to bike storage, electrical work for art installments, roof patching at roof hatches, additional flooring	1.00	LUMP SUM	\$15,024.00		\$15,024.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
CHANG	E ORDER #17, ACC'T NO. 10129-401-140												
	- COR-68 Additional work request to install owner supplied office and signage accessories and additional hardware changes to increase accessibility	1.00	LUMP SUM	\$18,588.65		\$18,588.65	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
GRAND	TOTALS (CONTRACT TOTALS PLUS CHA	NGE ORDERS)			\$21,318,080.82	=	=	\$242,556.05	= =	\$21,041,912.06	=	\$21,284,468.11	99.84%

PAYMENT NO. 18 (CURRENT) CONTRACT TOTALS TO DATE EXPENSE RETAINAGE PAÍD OUT EXPENSE RETAINAGE PAID OUT \$90,000.00 \$21,284,468.11 \$10,000.00 \$21,274,468.11 \$0.00 -\$90,000.00 ACCOUNT NO. 10129-401-140

Note - Check when payment exceeds 25% or if second pay request

Yes

AA Demographic Information on file?