

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: STEVE SONNTAG

Page 1 of 6

Project: SOUTH LIVINGSTON STREET RECONSTRUCTION ASSESSMENT DISTRICT - 2018


Contract Number: 8103

Payment Number: 6

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>5</u>	<u>394,862.51</u>
LESS RETAINAGE:	<u>10,488.80</u>
SUBTOTAL:	<u>384,373.71</u>
LESS PREVIOUS PAYMENTS:	<u>379,781.46</u>
CURRENT PAYMENT DUE:	<u>\$ 4,592.25</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.




 CONTRACTOR: R. G. HUSTON CO, INC.

1-28-19

 DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.



 INSPECTOR

1/29/2019

 DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: UPDATE QUANTITIES
 TO: 1/29/2019

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

Handwritten notes:
 UP
 LAST 12/12/18

STREET ACCOUNT NO. 11599-402-170
 STREET ACCOUNT NO. 11599-402-174
 SIGNAL ACCOUNT NO. 11599-402-176
 STORM ACCOUNT NO. 11599-84-174
 SANITARY ACCOUNT NO. 11599-83-173

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

R. G. HUSTON CO, INC.
 SOUTH LIVINGSTON STREET RECONSTRUCTION ASSESSMENT DISTRICT - 2018
 CONTRACT NO. 8103

PAYMENT NO. 6

		1	2	3	4	5	6	7	8	9	***** #10		11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE	
STREET ACCOUNT NO. 11599-402-170														
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$1,800.00	\$1,800.00		0.00	\$0.00	1.00	\$1,800.00	1.00	\$1,800.00	100.0%	
10721	TRAFFIC CONTROL SIGN - PORTABLE CHANGEABLE MESSAGE	28.00	DAYS	\$90.00	\$2,520.00		7.00	\$630.00	11.00	\$990.00	18.00	\$1,620.00	64.3%	
10911	MOBILIZATION	0.66	LUMP SUM	\$87,965.00	\$58,056.90		0.00	\$0.00	0.66	\$58,056.90	0.66	\$58,056.90	100.0%	
20101	EXCAVATION CUT	1,003.00	C.Y.	\$25.50	\$25,576.50		0.00	\$0.00	755.50	\$19,265.25	755.50	\$19,265.25	75.3%	
20219	BREAKER RUN	540.00	TON	\$11.50	\$6,210.00		0.00	\$0.00	85.27	\$980.61	85.27	\$980.61	15.8%	
20221	TOPSOIL	289.00	S.Y.	\$13.70	\$3,959.30		0.00	\$0.00	168.40	\$2,307.08	168.40	\$2,307.08	58.3%	
20303	SAWCUT ASPHALT PAVEMENT	160.00	L.F.	\$1.95	\$312.00		0.00	\$0.00	131.70	\$256.82	131.70	\$256.82	82.3%	
20322	REMOVE CONCRETE CURB & GUTTER	1,160.00	L.F.	\$5.10	\$5,916.00		0.00	\$0.00	1,092.60	\$5,572.26	1,092.60	\$5,572.26	94.2%	
20323	REMOVE CONCRETE SIDEWALK & DRIVE	1,350.00	S.F.	\$2.45	\$3,307.50		0.00	\$0.00	725.50	\$1,777.48	725.50	\$1,777.48	53.7%	
20401	CLEARING	3.00	I.D.	\$50.00	\$150.00		0.00	\$0.00	3.00	\$150.00	3.00	\$150.00	100.0%	
20403	GRUBBING	3.00	I.D.	\$50.00	\$150.00		0.00	\$0.00	3.00	\$150.00	3.00	\$150.00	100.0%	
20701	TERRACE SEEDING	289.00	S.Y.	\$1.55	\$447.95		0.00	\$0.00	168.40	\$261.02	168.40	\$261.02	58.3%	
21061	EROSION MATTING, CLASS I, URBAN TYPE A	289.00	S.Y.	\$1.45	\$419.05		0.00	\$0.00	168.40	\$244.18	168.40	\$244.18	58.3%	
30201	TYPE "A" CONCRETE CURB & GUTTER	1,195.00	L.F.	\$16.46	\$19,669.70		0.00	\$0.00	1,214.60	\$19,992.32	1,214.60	\$19,992.32	101.6%	
30208	HAND FORMED CURB AND GUTTER	60.00	L.F.	\$35.35	\$2,121.00		0.00	\$0.00	87.50	\$3,093.13	87.50	\$3,093.13	145.8%	
30301	5 INCH CONCRETE SIDEWALK	1,125.00	S.F.	\$5.40	\$6,075.00		0.00	\$0.00	428.50	\$2,313.90	428.50	\$2,313.90	38.1%	
30302	7 INCH CONCRETE SIDEWALK & DRIVE	1,110.00	S.F.	\$6.10	\$6,771.00		0.00	\$0.00	793.60	\$4,840.96	793.60	\$4,840.96	71.5%	
40101	CRUSHED AGGREGATE BASE COURSE, GRADATION NO. 1	540.00	TON	\$22.50	\$12,150.00		0.00	\$0.00	551.60	\$12,411.00	551.60	\$12,411.00	102.1%	
40102	CRUSHED AGGREGATE BASE COURSE, GRADATION NO. 2 OR No. 3	540.00	TON	\$22.50	\$12,150.00		102.00	\$2,295.00	670.80	\$15,093.00	772.80	\$17,388.00	143.1%	
40201	HMA PAVEMENT 3 LT 58-28 S	525.00	TON	\$59.50	\$31,237.50		67.55	\$4,019.23	455.60	\$27,108.20	523.15	\$31,127.43	99.6%	

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

R. G. HUSTON CO, INC.
 SOUTH LIVINGSTON STREET RECONSTRUCTION ASSESSMENT DISTRICT - 2018
 CONTRACT NO. 8103

PAYMENT NO. 6

		1	2	3	4	5	6	7	8	9	***** #10		12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
40202	HMA PAVEMENT 4 LT 58-28S	420.00	TON	\$65.50	\$27,510.00		(61.94)	(\$4,057.07)	550.00	\$36,025.00	488.06	\$31,967.93	116.2%
40211	TACK COAT	335.00	GAL	\$1.00	\$335.00		0.00	\$0.00	150.00	\$150.00	150.00	\$150.00	44.8%
40311	PULVERIZE AND SHAPE	1,850.00	SY	\$3.10	\$5,735.00		0.00	\$0.00	1,218.30	\$3,776.73	1,218.30	\$3,776.73	65.9%
60801	PAVEMENT MARKING EPOXY, DOUBLE LINE, 4-INCH	100.00	L.F.	\$4.50	\$450.00		0.00	\$0.00	200.00	\$900.00	200.00	\$900.00	200.0%
60802	PAVEMENT MARKING EPOXY, LINE, 6-INCH	100.00	L.F.	\$4.00	\$400.00		0.00	\$0.00	190.00	\$760.00	190.00	\$760.00	190.0%
60812	PAVEMENT MARKING EPOXY, CROSSWALK, 6-INCH	320.00	L.F.	\$8.25	\$2,640.00		0.00	\$0.00	273.00	\$2,252.25	273.00	\$2,252.25	85.3%
60818	PAVEMENT MARKING EPOXY, STOP LINE, 24-INCH	50.00	L.F.	\$13.00	\$650.00		0.00	\$0.00	76.00	\$988.00	76.00	\$988.00	152.0%
90001	EXCAVATE, DISPOSE OF AND/OR RECYCLE RAILROAD CROSSING & MATERIALS	2.00	EACH	\$3,800.00	\$7,600.00		0.00	\$0.00	2.50	\$9,500.00	2.50	\$9,500.00	125.00%
SUBTOTALS					\$244,319.40			\$2,887.16		\$231,016.09		\$233,903.25	95.74%

STREET ACCOUNT NO. 11599-402-174

20217	CLEAR STONE	200.00	TON	\$11.85	\$2,370.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21002	EROSION CONTROL INSPECTION	4.00	EACH	\$500.00	\$2,000.00		0.00	\$0.00	1.00	\$500.00	1.00	\$500.00	25.0%
21011	CONSTRUCTION ENTRANCE	1.00	EACH	\$530.00	\$530.00		0.00	\$0.00	1.00	\$530.00	1.00	\$530.00	100.0%
21012	STREET CONSTRUCTION ENTRANCE BERM	3.00	EACH	\$300.00	\$900.00		1.00	\$300.00	2.00	\$600.00	3.00	\$900.00	100.0%
21013	STREET SWEEPING	1.00	LUMP SUM	\$745.00	\$745.00		0.00	\$0.00	1.00	\$745.00	1.00	\$745.00	100.0%
21032	INLET PROTECTION, TYPE C - PROVIDE & INSTALL	3.00	EACH	\$70.00	\$210.00		0.00	\$0.00	3.00	\$210.00	3.00	\$210.00	100.0%
21033	INLET PROTECTION, TYPE C - MAINTAIN	3.00	EACH	\$60.00	\$180.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21034	INLET PROTECTION, TYPE C - REMOVE	3.00	EACH	\$50.00	\$150.00		3.00	\$150.00	0.00	\$0.00	3.00	\$150.00	100.0%
21056	INLET PROTECTION TYPE D HYBRID - PROVIDE & INSTALL	14.00	EACH	\$115.00	\$1,610.00		0.00	\$0.00	8.00	\$920.00	8.00	\$920.00	57.1%
21057	INLET PROTECTION TYPE D HYBRID - MAINTAIN	14.00	EACH	\$60.00	\$840.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21058	INLET PROTECTION TYPE D HYBRID - REMOVE	14.00	EACH	\$60.00	\$840.00		6.00	\$360.00	2.00	\$120.00	8.00	\$480.00	57.1%
50401	12 INCH TYPE I RCP STORM SEWER PIPE	6.00	L.F.	\$112.00	\$672.00		0.00	\$0.00	6.00	\$672.00	6.00	\$672.00	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

R. G. HUSTON CO, INC.
 SOUTH LIVINGSTON STREET RECONSTRUCTION ASSESSMENT DISTRICT - 2018
 CONTRACT NO. 8103

PAYMENT NO. 6

		1	2	3	4	5	6	7	8	9	***** #10		11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE	
50432	12 INCH TYPE II PAVEMENT STORM SEWER PIPE	55.50	L.F.	\$137.00	\$7,603.50		(6.42)	(\$879.50)	88.42	\$12,113.50	82.00	\$11,234.00	147.7%	
50741	TYPE H INLET	5.00	EACH	\$2,240.00	\$11,200.00		0.00	\$0.00	6.00	\$13,440.00	6.00	\$13,440.00	120.0%	
SUBTOTALS					\$29,850.50			(\$69.50)		\$29,850.50		\$29,781.00	99.77%	

SIGNAL ACCOUNT NO. 11599-402-176

60221	FURNISH & INSTALL 3 INCH PVC (SCHEDULE 80) CONDUIT	50.00	LF	\$10.00	\$500.00		40.00	\$400.00	0.00	\$0.00	40.00	\$400.00	80.0%
60230	FURNISH & INSTALL 2 INCH PVC (SCHEDULE 80) CONDUIT	50.00	LF	\$7.00	\$350.00		40.00	\$280.00	0.00	\$0.00	40.00	\$280.00	80.0%
60241	GOPHER RACEWAY FOR ELECTRICAL CONDUIT	10.00	LF	\$50.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
60261	ELECTRICAL TRENCH	50.00	LF	\$13.00	\$650.00		40.00	\$520.00	0.00	\$0.00	40.00	\$520.00	80.0%
SUBTOTALS					\$2,000.00			\$1,200.00		\$0.00		\$1,200.00	60.00%

STORM ACCOUNT NO. 11599-84-174

10911	MOBILIZATION	0.09	LUMP SUM	\$87,965.00	\$7,916.85		0.00	\$0.00	0.09	\$7,916.85	0.09	\$7,916.85	100.0%
20313	REMOVE INLET	3.00	EACH	\$825.00	\$2,475.00		0.00	\$0.00	3.00	\$2,475.00	3.00	\$2,475.00	100.0%
20314	REMOVE PIPE	38.50	EACH	\$64.00	\$2,464.00		0.00	\$0.00	32.00	\$2,048.00	32.00	\$2,048.00	83.1%
20503	ADJUST INLET	2.00	EACH	\$410.00	\$820.00		0.00	\$0.00	4.00	\$1,640.00	4.00	\$1,640.00	200.0%
50211	SELECT BACKFILL	130.00	T.F.	\$0.01	\$1.30		108.50	\$1.09	100.00	\$1.00	208.50	\$2.09	160.8%
50418	14 INCH X 23 INCH TYPE I HERCP STORM SEWER PIPE	35.00	L.F.	\$175.00	\$6,125.00		(84.00)	(\$14,700.00)	84.00	\$14,700.00	0.00	\$0.00	0.0%
50433	15 INCH TYPE II PAVEMENT STORM SEWER PIPE	28.50	L.F.	\$157.00	\$4,474.50		49.50	\$7,771.50	31.00	\$4,867.00	80.50	\$12,638.50	282.5%
50499	CONCRETE COLLAR	1.00	EACH	\$740.00	\$740.00		0.00	\$0.00	1.00	\$740.00	1.00	\$740.00	100.0%
50723	3'X3' STORM SAS	2.00	EACH	\$3,200.00	\$6,400.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50793	PRIVATE STORM SEWER RECONNECT, TYPE 1	1.00	EACH	\$1,440.00	\$1,440.00		0.00	\$0.00	1.00	\$1,440.00	1.00	\$1,440.00	100.0%
50801	UTILITY LINE OPENING	10.00	EACH	\$600.00	\$6,000.00		2.00	\$1,200.00	5.00	\$3,000.00	7.00	\$4,200.00	70.0%
SUBTOTALS					\$38,856.65			(\$5,727.41)		\$38,827.85		\$33,100.44	85.19%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

R. G. HUSTON CO, INC.
 SOUTH LIVINGSTON STREET RECONSTRUCTION ASSESSMENT DISTRICT - 2018
 CONTRACT NO. 8103

PAYMENT NO. 6

		1	2	3	4	5	6	7	8	9	***** #10		11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE	
SANITARY ACCOUNT NO. 11599-83-173														
10911	MOBILIZATION	0.25	LUMP SUM	\$87,965.00	\$21,991.25		0.00	\$0.00	0.25	\$21,991.25	0.25	\$21,991.25	100.0%	
20311	REMOVE SEWER ACCESS STRUCTURE	1.00	EACH	\$865.00	\$865.00		0.00	\$0.00	1.00	\$865.00	1.00	\$865.00	100.0%	
20336	PIPE PLUG	1.00	EACH	\$215.00	\$215.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%	
40321	IUNDERCUT	62.00	C.Y.	\$34.40	\$2,132.80		0.00	\$0.00	24.00	\$825.60	24.00	\$825.60	38.7%	
50202	TYPE II DEWATERING	1.00	LUMP SUM	\$450.00	\$450.00		0.00	\$0.00	1.00	\$450.00	1.00	\$450.00	100.0%	
50212	SELECT BACKFILL FOR SANITARY SEWER	331.00	T.F	\$0.01	\$3.31		0.00	\$0.00	283.50	\$2.84	283.50	\$2.84	85.8%	
50227	UTILITY TRENCH PATCH TYPE IV	560.00	T.F	\$23.00	\$12,880.00		0.00	\$0.00	280.00	\$6,440.00	280.00	\$6,440.00	50.0%	
50321	8 INCH PVC PRESSURE SANITARY SEWER PIPE	279.00	L.F.	\$142.00	\$39,618.00		0.00	\$0.00	283.50	\$40,257.00	283.50	\$40,257.00	101.6%	
50354	SANITARY SEWER LATERAL - RESURFACING	52.00	L.F.	\$100.00	\$5,200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%	
50355	RECONNECT	1.00	EACH	\$1,660.00	\$1,660.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%	
50361	WASTEWATER CONTROL	1.00	LUMP SUM	\$3,915.00	\$3,915.00		0.00	\$0.00	1.00	\$3,915.00	1.00	\$3,915.00	100.0%	
50390	SEWER ELECTRONIC MARKERS	1.00	EACH	\$50.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%	
50701	4' DIA. SANITARY SAS	1.00	EACH	\$2,925.00	\$2,925.00		0.00	\$0.00	1.00	\$2,925.00	1.00	\$2,925.00	100.0%	
50771	INTERNAL CHIMNEY SEAL	1.00	EACH	\$320.00	\$320.00		0.00	\$0.00	1.00	\$320.00	1.00	\$320.00	100.0%	
50791	SANITARY SEWER TAP	3.00	EACH	\$985.00	\$2,955.00		0.00	\$0.00	3.00	\$2,955.00	3.00	\$2,955.00	100.0%	
50797	EXTERNAL SEWER ACCESS STRUCTURE JOINT SEAL	1.00	EACH	\$295.00	\$295.00		0.00	\$0.00	1.00	\$295.00	1.00	\$295.00	100.0%	
90030	EXCAVATION AND HAULING OF CONTAMINATED SOIL(UNDISTRIBUTED)	150.00	TONS	\$41.00	\$6,150.00		0.00	\$0.00	156.93	\$6,434.13	156.93	\$6,434.13	104.6%	
90070	FLUID THERMAL BACKFILL	1.00	EACH	\$2,900.00	\$2,900.00		0.00	\$0.00	1.00	\$2,900.00	1.00	\$2,900.00	100.0%	
SUBTOTALS					\$104,525.36			\$0.00		\$90,575.82		\$90,575.82	86.65%	
CONTRACT TOTALS					\$419,551.91			(\$1,709.75)		\$390,270.26		\$388,560.51	92.61%	

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

R. G. HUSTON CO, INC.
 SOUTH LIVINGSTON STREET RECONSTRUCTION ASSESSMENT DISTRICT - 2018
 CONTRACT NO. 8103

PAYMENT NO. 6

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE ORDER #1, ACCT NO. 11599-402-174													
	- 12" TYPE II STORM SEWER PIPE	50.00	L.F.	\$137.00		\$6,850.00	46.00	\$6,302.00	0.00	\$0.00	46.00	\$6,302.00	92.0%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$426,401.91			\$4,592.25		\$390,270.26		\$394,862.51	92.60%