

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: RANDY WIESNER

Page 1 of 2

Project: WEST BADGER RD. SALT BARN

Contract Number: 8654

Payment Number: 3

<u>DO NOT WRITE IN THIS BOX</u> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	325,638.67
LESS RETAINAGE:	16,281.93
SUBTOTAL:	309,356.74
LESS PREVIOUS PAYMENTS:	145,931.78
CURRENT PAYMENT DUE:	163,424.96

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Angelik Aponte

 CONTRACTOR: **DIRECT MANAGEMENT COMPANY, LLC**

4/26/2023

 DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

INSPECTOR _____
 Project: **8654**
 Reviewed by Randy Wiesner
 05/01/2023 Approved as noted
 Approved no Comments

5/1/2023

 DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: **3/1/2023**
 TO: **4/28/2023**

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

HM Brandt LLC

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 44001-44-140

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

DIRECT MANAGEMENT COMPANY, LLC
 WEST BADGER RD. SALT BARN
 CONTRACT NO. 8654
 PAYMENT NO. 3

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 44001-44-140													
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$3,500.00	\$3,500.00		0.10	\$350.00	0.00	\$0.00	0.10	\$350.00	10.00%
10912	MOBILIZATION	1.00	LUMP SUM	\$210,000.00	\$210,000.00		0.20	\$42,000.00	0.40	\$84,000.00	0.60	\$126,000.00	60.00%
20101	EXCAVATION CUT	1,850.00	CY	\$114.86	\$212,491.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20303	SAWCUT BITUMINOUS PAVEMENT, FULL DEPTH	550.00	LF	\$45.00	\$24,750.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
21013	STREET SWEEPING	1.00	LUMP SUM	\$3,400.00	\$3,400.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
21017	SILT SOCK (8 INCH) - COMPLETE	800.00	LF	\$3.00	\$2,400.00		640.00	\$1,920.00	0.00	\$0.00	640.00	\$1,920.00	80.00%
21041	INLET PROTECTION, TYPE 'D' COMPLETE	5.00	EACH	\$250.00	\$1,250.00		2.50	\$625.00	0.00	\$0.00	2.50	\$625.00	50.00%
40102	CRUSHED AGGREGATE BASE COURSE GRADATION NO. 2	1,575.00	TON	\$35.00	\$55,125.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
40203	HMA PAVEMENT 3 MT 58-28 S (BOTTOM LAYER)	500.00	TON	\$152.32	\$76,160.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
40203	HMA PAVEMENT 3 MT 58-28 S (MIDDLE LAYER)	500.00	TON	\$152.32	\$76,160.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
40205	HMA PAVEMENT 4 MT 58-28 H (TOP LAYER)	335.00	TON	\$152.32	\$51,027.20		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
50226	UTILITY TRENCH PATCH TYPE III	130.00	TRENCH FOOT	\$11.50	\$1,495.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90000	DEMOLITION OF EXISTING BUILDINGS	1.00	LUMP SUM	\$60,546.20	\$60,546.20		0.95	\$57,518.89	0.00	\$0.00	0.95	\$57,518.89	95.00%
90001	SALVABLE BASE MATERIAL	1,594.00	TON	\$9.15	\$14,585.10		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90002	DESIGN AND PROVIDE BUILDING MATERIALS PACKAGE	1.00	LUMP SUM	\$696,123.90	\$696,123.90		0.10	\$69,612.39	0.10	\$69,612.39	0.20	\$139,224.78	20.00%
90003	CONSTRUCT BULK STORAGE SALT BUILDING	1.00	LUMP SUM	\$510,378.00	\$510,378.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
CONTRACT TOTALS					\$1,999,391.40			\$172,026.28		\$153,612.39		\$325,638.67	16.29%