

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: JON EVANS

Page 1 of 4

Project: METRO TRANSIT PHASE 3A - MAINTENANCE AND DRIVER FACILITY IMPROVEMENTS

Contract Number: 8981

Payment Number: 10

<u>DO NOT WRITE IN THIS BOX</u> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>3</u>	<u>7,646,258.38</u>
LESS RETAINAGE:	<u>246,023.44</u>
SUBTOTAL:	<u>7,400,234.94</u>
LESS PREVIOUS PAYMENTS:	<u>6,921,028.67</u>
CURRENT PAYMENT DUE:	<u>479,206.27</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

J. P. Cullen
 CONTRACTOR: J. P. CULLEN & SONS, INC.

07/08/2022
 DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Mike Schuchardt
 INSPECTOR

7/11/22
 DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: Last 6/1/22
 TO: Billed 6/30/22

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

<u>HJ Pertzborn</u>	<u>KVA Electric</u>	<u>Southport</u>
<u>JP Cullen</u>	<u>Maly Roofing</u>	<u>Statz & Harrop</u>
<u>KMS Excavating</u>	<u>Monona Plumbing</u>	<u>Zander</u>

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC.
 METRO TRANSIT PHASE 3A - MAINTENANCE AND DRIVER FACILITY IMPROVEMENTS
 CONTRACT NO. 8981
 PAYMENT NO. 10

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 11230-85-140-114403													
90000	BASE BID	1.00	Lump Sum	\$8,653,930.00	\$8,653,930.00		0.04	\$364,198.30	0.73	\$6,293,534.25	0.77	\$6,657,732.55	76.93%
ALTERNATE NO. 1:													
90001	ALTERNATE NO. 1. SEE SPECIFICATION 012300 - ALTERNATES AND DRAWINGS AD101F AND A-101F. ALL WORK ASSOCIATED WITH AREA F, FIRST FLOOR ONLY, AS IDENTIFIED PER DRAWING G131. THIS GENERALLY INCLUDES ROOMS 1301, 1302, 1303, 1304, 1305, 1306, 1308, 1309, 1311, ALONG WITH ALL ASSOCIATED STRUCTURAL, EQUIPMENT, FIRE PROTECTION, PLUMBING, HVAC, ELECTRICAL AND COMMUNICATIONS SYSTEMS.	1.00	Lump Sum	\$759,017.00	\$759,017.00		0.10	\$75,901.70	0.75	\$569,262.75	0.85	\$645,164.45	85.00%
CONTRACT TOTALS					\$9,412,947.00			\$440,100.00		\$6,862,797.00		\$7,302,897.00	77.58%
CHANGE ORDER #1, ACC'T NO. 11230-85-140-114403													
	- COR-1 Remove abandoned steam pipe	1.00	Lump Sum	\$15,374.89		\$15,374.89	0.00	\$0.00	1.00	\$15,374.89	1.00	\$15,374.89	100.00%
	- Cor-2 Patch asphalt	1.00	Lump Sum	\$2,059.29		\$2,059.29	0.00	\$0.00	1.00	\$2,059.29	1.00	\$2,059.29	100.00%
	- COR-3 Reroute water lateral due to unforeseen duct bank	1.00	Lump Sum	\$2,526.52		\$2,526.52	0.00	\$0.00	1.00	\$2,526.52	1.00	\$2,526.52	100.00%
	- COR-4 Credit for change in holding tank	1.00	Lump Sum	-\$3,210.97		(\$3,210.97)	0.00	\$0.00	1.00	(\$3,210.97)	1.00	(\$3,210.97)	100.00%
	- COR-5 Plumbing permit reimbursement	1.00	Lump Sum	\$2,576.21		\$2,576.21	0.00	\$0.00	1.00	\$2,576.21	1.00	\$2,576.21	100.00%
	CHANGE ORDER #1 TOTAL					\$19,325.94		\$0.00		\$19,325.94		\$19,325.94	
CHANGE ORDER #2, ACC'T NO. 11230-85-140-114403													
	- COR-6 Underground storm pipe reroute for bus pit	1.00	Lump Sum	\$3,986.71		\$3,986.71	0.00	\$0.00	1.00	\$3,986.71	1.00	\$3,986.71	100.00%
	- COR-14 CB-01 Mechanical changes and commissioning adder	1.00	Lump Sum	\$9,584.12		\$9,584.12	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-15 Removal and disposal of contaminated soils found at new bus lifts	1.00	Lump Sum	\$37,857.04		\$37,857.04	0.00	\$0.00	1.00	\$37,857.04	1.00	\$37,857.04	100.00%
	CHANGE ORDER #2 TOTAL					\$51,427.87		\$0.00		\$41,843.75		\$41,843.75	

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC.
 METRO TRANSIT PHASE 3A - MAINTENANCE AND DRIVER FACILITY IMPROVEMENTS
 CONTRACT NO. 8981
 PAYMENT NO. 10

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE ORDER #3, ACC'T NO. 11230-85-140-114403													
- COR-16 CB-02 Door hardware and glazing review		1.00	Lump Sum	\$2,611.00		\$2,611.00	0.00	\$0.00	1.00	\$2,611.00	1.00	\$2,611.00	100.00%
- COR-18 CB-04 Change fueling equipment		1.00	Lump Sum	\$18,546.00		\$18,546.00	0.00	\$0.00	1.00	\$18,546.00	1.00	\$18,546.00	100.00%
- COR-19 Sanitary lateral pitch issues		1.00	Lump Sum	\$10,646.00		\$10,646.00	0.00	\$0.00	1.00	\$10,646.00	1.00	\$10,646.00	100.00%
- COR-20 Credit for tile change		1.00	Lump Sum	-\$1,400.00		(\$1,400.00)	0.00	\$0.00	1.00	(\$1,400.00)	1.00	(\$1,400.00)	100.00%
- COR-21 Change in convector cabinet for radiant heat		1.00	Lump Sum	\$741.00		\$741.00	0.00	\$0.00	1.00	\$741.00	1.00	\$741.00	100.00%
- COR-22 Add bus lift control accessories to each bus lift (9)		1.00	Lump Sum	\$19,624.00		\$19,624.00	0.00	\$0.00	1.00	\$19,624.00	1.00	\$19,624.00	100.00%
- COR-23 Change in fence layout at fuel tanks		1.00	Lump Sum	\$1,195.00		\$1,195.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
CHANGE ORDER #3 TOTAL						\$51,963.00		\$0.00		\$50,768.00		\$50,768.00	
CHANGE ORDER #4, ACC'T NO. 11230-85-140-114403													
- COR-25 Mechanical electrical coordination		1.00	Lump Sum	\$8,865.00		\$8,865.00	0.00	\$0.00	1.00	\$8,865.00	1.00	\$8,865.00	100.00%
- COR-26 Change to alternative parts vertical storage unit		1.00	Lump Sum	\$24,748.00		\$24,748.00	0.00	\$0.00	1.00	\$24,748.00	1.00	\$24,748.00	100.00%
- COR-27 Bus lift accessory and stands cancellation		1.00	Lump Sum	-\$14,318.31		(\$14,318.31)	0.00	\$0.00	1.00	(\$14,318.31)	1.00	(\$14,318.31)	100.00%
- COR-28 CB-03 Revisions to structural framing and ductwork reroute near part storage		1.00	Lump Sum	\$1,782.00		\$1,782.00	0.00	\$0.00	1.00	\$1,782.00	1.00	\$1,782.00	100.00%
- COR-29 CB-06 Added plumbing drains and mechanics sink		1.00	Lump Sum	\$10,950.00		\$10,950.00	0.00	\$0.00	1.00	\$10,950.00	1.00	\$10,950.00	100.00%
- COR-31 CB-07 Change in layout to equipment at Maintenance B mezzanine		1.00	Lump Sum	\$3,074.00		\$3,074.00	0.00	\$0.00	1.00	\$3,074.00	1.00	\$3,074.00	100.00%
CHANGE ORDER #4 TOTAL						\$35,100.69		\$0.00		\$35,100.69		\$35,100.69	
CHANGE ORDER #5, ACC'T NO. 11230-85-140-114403													
- COR-35 CB-08 Door and hardware revisions		1.00	Lump Sum	\$12,755.00		\$12,755.00	0.00	\$0.00	1.00	\$12,755.00	1.00	\$12,755.00	100.00%
- COR-36 Mechanical changes to UH-30		1.00	Lump Sum	\$2,233.00		\$2,233.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
- COR-37 Bar joist reinforcements for MEPF hangers		1.00	Lump Sum	\$13,110.00		\$13,110.00	0.00	\$0.00	1.00	\$13,110.00	1.00	\$13,110.00	100.00%
- COR-38 Add grout to bearing wall		1.00	Lump Sum	\$9,450.00		\$9,450.00	0.00	\$0.00	1.00	\$9,450.00	1.00	\$9,450.00	100.00%
- COR-39 Add grease distribution system		1.00	Lump Sum	\$55,899.00		\$55,899.00	0.00	\$0.00	1.00	\$55,899.00	1.00	\$55,899.00	100.00%
- Bus lift electrical gear and generator procurement delay impacts		1.00	Lump Sum	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	#DIV/0!
- COR-41 CB-10 Added parts office and wall at wash bay equipment		1.00	Lump Sum	\$84,545.00		\$84,545.00	0.00	\$0.00	0.47	\$40,000.00	0.47	\$40,000.00	47.31%
- COR-42 Temporary electrical connections until new electrical switchgear arrives		1.00	Lump Sum	\$52,072.00		\$52,072.00	0.00	\$0.00	0.48	\$25,000.00	0.48	\$25,000.00	48.01%
CHANGE ORDER #5 TOTAL						\$230,064.00		\$0.00		\$156,214.00		\$156,214.00	

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC.
 METRO TRANSIT PHASE 3A - MAINTENANCE AND DRIVER FACILITY IMPROVEMENTS
 CONTRACT NO. 8981
 PAYMENT NO. 10

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE ORDER #6, ACC'T NO. 11230-85-140-114403													
- COR-43	Loading dock soffit framing	1.00	Lump Sum	\$7,368.00		\$7,368.00	1.00	\$7,368.00	0.00	\$0.00	1.00	\$7,368.00	100.00%
- COR-44	Exterior siding panel abatement	1.00	Lump Sum	\$12,927.00		\$12,927.00	1.00	\$12,927.00	0.00	\$0.00	1.00	\$12,927.00	100.00%
- COR-47	Extra electrical, security and communication wiring adds	1.00	Lump Sum	\$11,357.00		\$11,357.00	1.00	\$11,357.00	0.00	\$0.00	1.00	\$11,357.00	100.00%
- COR-48	Temp fuel piping for emergency generator	1.00	Lump Sum	\$2,836.00		\$2,836.00	1.00	\$2,836.00	0.00	\$0.00	1.00	\$2,836.00	100.00%
- COR-45	Underground fuel tank removal testing	1.00	Lump Sum	\$5,621.00		\$5,621.00	1.00	\$5,621.00	0.00	\$0.00	1.00	\$5,621.00	100.00%
CHANGE ORDER #6 TOTAL						\$40,109.00		\$40,109.00		\$0.00		\$40,109.00	
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)						\$10,023,945.30		\$480,209.00		\$7,166,049.38		\$7,646,258.38	76.28%