



Department of Public Works
Engineering Division
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115
210 Martin Luther King, Jr. Boulevard
Madison, Wisconsin 53703
Phone: (608) 266-4751
Fax: (608) 264-9275
engineering@cityofmadison.com
www.cityofmadison.com/engineering

Assistant City Engineer
Michael R. Dailey, P.E.

Principal Engineer 2
Gregory T. Fries, P.E.
Christopher J. Petykowski, P.E.

Principal Engineer 1
Christina M. Bachmann, P.E.
Eric L. Durdee, P.E.
John S. Fahrney, P.E.

Facilities & Sustainability
Jeanne E. Hoffman, Manager

Operations Manager
Kathleen M. Cryan

Mapping Section Manager
Eric T. Pederson, P.S.

Financial Manager
Steven B. Danner-Rivers

Date: April 21, 2016
To: Mr. Dave Schmiedicke, Finance Director
Public Works Contract: sidewalk sawcut dist. 10 and east
Contract Number: 7366
Contractor: MADISON COMMERCIAL LANDSCAPES INC
Substantial Date: 11/20/2015

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$91,000.00
<i>(Based on Actual Units)</i>	\$90,919.96
<i>Net Change by Change Orders</i>	\$7,200.00 or 7.91%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$98,119.96

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Kelsey Stone at 266-5927.

Sincerely,

John S. Fahrney, P. E.
Construction Engineer

JDF

cc: Steve Danner-Rivers, Engineering Div.
Norman Davis, Civil Rights

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: BRENDA STANLEY

Page 1 of 2

ANNUAL HORIZONTAL SAWCUTTING OF CONCRETE SIDEWALK AND INCIDENTAL

Project: WORK (DISTRICT 10) - 2015

Contract Number: 7366

Payment Number: FINAL #9

<u>DO NOT WRITE IN THIS BOX</u> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	<u>98,119.96</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>98,119.96</u>
LESS PREVIOUS PAYMENTS:	<u>95,664.96</u>
CURRENT PAYMENT DUE:	<u>2,455.00</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Michael J Amble

12-31-15

CONTRACTOR: **MICHAEL J AMBLE dba MADISON
COMMERCIAL LANDSCAPES**

DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature]
INSPECTOR

12/26/15
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: _____

TO: _____

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

MCL

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 10158-403-200: 54425

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

MICHAEL J AMBLE dba MADISON COMMERCIAL LANDSCAPES
 ANNUAL HORIZONTAL SAWCUTTING OF CONCRETE SIDEWALK AND INCIDENTAL WORK (DISTRICT 10) - 2015
 CONTRACT NO. 7366
 PAYMENT NO. 9

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 10158-403-200													
10911	MOBILIZATION	10.00	EACH	\$9.98	\$99.80		0.00	\$0.00	2.00	\$19.96	2.00	\$19.96	20.0%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	20.00	S.F.	\$0.01	\$0.20		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30601	HORIZONTAL SAWCUT CONCRETE SIDEWALKS, DRIVEWAYS, TRAFFIC ISLANDS & STEPS	7,500.00	INCH-FEET	\$12.12	\$90,900.00		0.00	\$0.00	7,500.00	\$90,900.00	7,500.00	\$90,900.00	100.0%
CONTRACT TOTALS					\$91,000.00			\$0.00		\$90,919.96		\$90,919.96	99.9%
 CHANGE ORDER #1, ACC'T NO. 10299-402-170													
	- INSTALL SPLIT BLOCK WALL	1.00	LUMP SUM	\$7,200.00		\$7,200.00	0.00	\$0.00	1.00	\$7,200.00	1.00	\$7,200.00	100.0%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$98,200.00			\$0.00		\$98,119.96		\$98,119.96	99.9%