



Department of Public Works
Engineering Division
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115
210 Martin Luther King, Jr. Boulevard
Madison, Wisconsin 53703
Phone: (608) 266-4751
Fax: (608) 264-9275
engineering@cityofmadison.com
www.cityofmadison.com/engineering

Assistant City Engineer

Michael R. Daley, P.E.

Principal Engineer 2

Gregory T. Fries, P.E.
Christopher J. Petykowski, P.E.

Principal Engineer 1

Christina M. Bachmann, P.E.
Eric L. Durdee, P.E.
John S. Fahrney, P.E.

Facilities & Sustainability

Jeanne E. Hoffman, Manager

Operations Manager

Kathleen M. Cryan

Mapping Section Manager

Eric T. Pederson, P.S.

Financial Manager

Steven B. Danner-Rivers

Date: June 6, 2016
To: Mr. Dave Schmiedicke, Finance Director
Public Works Contract: Anderson Street Sanitary Lining Repair
Contract Number: 7506
Contractor: CAPITOL UNDERGROUND INC
Substantial Date: 6/8/2015

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$119,630.80
<i>(Based on Actual Units)</i>	\$124,014.98
<i>Net Change by Change Orders</i>	\$0.00 or 0.00%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$124,014.98

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Kelsey Stone at 266-5927.

Sincerely,

John S. Fahrney, P. E.
Construction Engineer

JDF

cc: Mark Moder, Engineering Div.
Steve Danner-Rivers, Engineering Div.
Norman Davis, Civil Rights

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: MARK MODER

Page 1 of 3

Project: ANDERSON STREET SANITARY LINING REPAIR

Contract Number: 7506

Payment Number: FINAL #3

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY

TOTAL FROM PAGE: <u>3</u>	<u>124,014.98</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>124,014.98</u>
LESS PREVIOUS PAYMENTS:	<u>120,936.66</u>
CURRENT PAYMENT DUE:	<u>3,078.32</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.




 CONTRACTOR: **CAPITOL UNDERGROUND, INC.**

5/9/16

 DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.



 INSPECTOR

7/16/15

 DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: _____
 TO: _____

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR,
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

SANITARY ACCOUNT 10453-83-173

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

CAPITOL UNDERGROUND, INC.
 ANDERSON STREET SANITARY LINING REPAIR
 CONTRACT NO. 7506
 FINAL PAYMENT NO. 3

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
SANITARY ACCOUNT 10453-83-173													
10704	TRAFFIC CONTROL FOR SANITARY SEWER INSTALLATION	1.00	L.S.	\$1,475.00	\$1,475.00		0.00	\$0.00	1.00	\$1,475.00	1.00	\$1,475.00	100.0%
10914	MOBILIZATION FOR SANITARY SEWER INSTALLATION	1.00	L.S.	\$15,900.00	\$15,900.00		0.00	\$0.00	1.00	\$15,900.00	1.00	\$15,900.00	100.0%
20101	EXCAVATION CUT/ UNDERCUT	60.00	C.Y.	\$24.75	\$1,485.00		0.00	\$0.00	2.41	\$59.65	2.41	\$59.65	4.0%
20109	FINISH GRADING	1.00	L.S.	\$2,515.00	\$2,515.00		0.00	\$0.00	1.00	\$2,515.00	1.00	\$2,515.00	100.0%
20140	GEOTEXTILE FABRIC TYPE SAS NON WOVEN	154.00	S.Y.	\$3.75	\$577.50		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20217	CLEAR STONE 3"	75.00	Ton	\$15.20	\$1,140.00		0.00	\$0.00	85.16	\$1,294.43	85.16	\$1,294.43	113.5%
20219	BREAKER RUN (UNDISTRIBUTED UNDERCUT)	129.00	Ton	\$11.40	\$1,470.60		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20221	TOPSOIL	1,333.00	S.Y.	\$4.00	\$5,332.00		0.00	\$0.00	2,820.90	\$11,283.60	2,820.90	\$11,283.60	211.6%
20701	TERRACE SEEDING	1,333.00	S.Y.	\$1.40	\$1,866.20		0.00	\$0.00	3,101.20	\$4,341.68	3,101.20	\$4,341.68	232.6%
21001	EROSION CONTROL PLAN AND IMPLEMENTATION	1.00	L.S.	\$750.00	\$750.00		0.00	\$0.00	1.00	\$750.00	1.00	\$750.00	100.0%
21002	EROSION CONTROL INSPECTION	3.00	EACH	\$400.00	\$1,200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21011	CONSTRUCTION ENTRANCE	1.00	EACH	\$420.00	\$420.00		0.00	\$0.00	1.00	\$420.00	1.00	\$420.00	100.0%
21013	STREET SWEEPING	1.00	L.S.	\$1,095.00	\$1,095.00		0.00	\$0.00	1.00	\$1,095.00	1.00	\$1,095.00	100.0%
21014	CLEAR STONE BERM (DITCH CHECK)	1.00	EACH	\$280.00	\$280.00		0.00	\$0.00	3.00	\$840.00	3.00	\$840.00	300.0%
21021	SILT FENCE COMPLETE	450.00	L.F.	\$2.40	\$1,080.00		0.00	\$0.00	560.00	\$1,344.00	560.00	\$1,344.00	124.4%
21062	EROSION MATTING, CLASS 1, URBAN TYPE B	1,333.00	S.Y.	\$1.60	\$2,132.80		0.00	\$0.00	3,101.20	\$4,961.92	3,101.20	\$4,961.92	232.6%
50103	RECONSTRUCT BENCH & FLOWLINES	1.00	EACH	\$1,410.00	\$1,410.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50202	TYPE II DEWATERING	1.00	L.S.	\$24,350.00	\$24,350.00		0.00	\$0.00	1.00	\$24,350.00	1.00	\$24,350.00	100.0%
50212	SELECT BACKFILL FOR SANITARY SEWER	347.00	T.F.	\$0.10	\$34.70		0.00	\$0.00	347.00	\$34.70	347.00	\$34.70	100.0%
50307	24" PVC SANITARY SEWER ASTM F-679 PS-46	347.00	L.F.	\$132.00	\$45,804.00		0.00	\$0.00	339.00	\$44,748.00	339.00	\$44,748.00	97.7%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

CAPITOL UNDERGROUND, INC.
 ANDERSON STREET SANITARY LINING REPAIR
 CONTRACT NO. 7506
 FINAL PAYMENT NO. 3

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
50357	COMPRESSION COUPLING	1.00	EACH	\$1,054.00	\$1,054.00		0.00	\$0.00	2.00	\$2,108.00	2.00	\$2,108.00	200.0%
50361	WASTEWATER CONTROL	1.00	L.S.	\$6,000.00	\$6,000.00		0.00	\$0.00	1.00	\$6,000.00	1.00	\$6,000.00	100.0%
50791	SANITARY SEWER TAP	1.00	EACH	\$1,075.00	\$1,075.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50801	UTILITY LINE OPENING(UNDISTRIBUTED)	1.00	EACH	\$690.00	\$690.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90030	EXTERNAL SEWER ACCESS STRUCTURE JOINT SEAL	2.00	EACH	\$247.00	\$494.00		0.00	\$0.00	2.00	\$494.00	2.00	\$494.00	100.0%
CONTRACT TOTALS					\$119,630.80			\$0.00		\$124,014.98		\$124,014.98	103.7%