

APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION

Project Manager: KYLE FRANK

Page 1 of 2

Project: CIPP REHAB OF LARGE DIAMETER SANITARY AND STORM SEWER INTERCEPTORS - 2016

Contract Number: 7756

Payment Number: 1

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	<u>220,835.00</u>
LESS RETAINAGE:	<u>11,041.75</u>
SUBTOTAL:	<u>209,793.25</u>
LESS PREVIOUS PAYMENTS:	<u>0.00</u>
CURRENT PAYMENT DUE:	<u>\$ 209,793.25</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Kara A. Borovich 11/9/16
CONTRACTOR: TERRA ENGINEERING & CONSTRUCTION CORPORATION DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature] 11/22/2016
INSPECTOR DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: Nov 01, 2016
TO: Nov 9th, 2016

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

Terra Construction

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

SANITARY SEWER 10290-83-173
 STORM SEWER 10984-84-174

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

TERRA ENGINEERING & CONSTRUCTION CORPORATION
 CIPP REHAB OF LARGE DIAMETER SANITARY AND STORM SEWER INTERCEPTORS - 2016
 CONTRACT NO. 7756
 PAYMENT NO. 1

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
SANITARY SEWER 10290-83-173													
10704	TRAFFIC CONTROL FOR SANITARY SEWER INSTALLATION	1.00	LUMP SUM	\$35,000.00	\$35,000.00		0.30	\$10,500.00	0.00	\$0.00	0.30	\$10,500.00	30.0%
10914	MOBILIZATION FOR SANITARY SEWER INSTALLATION	1.00	LUMP SUM	\$45,000.00	\$45,000.00		0.30	\$13,500.00	0.00	\$0.00	0.30	\$13,500.00	30.0%
50908	FURNISH AND INSTALL CIPP TO REHABILITATE 24-INCH DIAMETER SANITARY SEWER MAINS	2,305.00	L.F.	\$105.00	\$242,025.00		920.00	\$96,600.00	0.00	\$0.00	920.00	\$96,600.00	39.9%
50909	FURNISH AND INSTALL CIPP TO REHABILITATE 30-INCH DIAMETER SANITARY SEWER MAINS	4,660.00	L.F.	\$140.00	\$652,400.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50909	REINSTATE AND RECONNECT SERVICE OPENINGS	3.00	EACH	\$1,235.00	\$3,705.00		1.00	\$1,235.00	0.00	\$0.00	1.00	\$1,235.00	33.3%
90030	CIPP PIPELINE PRE-TREATMENT	31.00	EACH	\$300.00	\$9,300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90031	WASTEWATER CONTROL - HEAVY FLOW	1.00	LUMP SUM	\$330,000.00	\$330,000.00		0.30	\$99,000.00	0.00	\$0.00	0.30	\$99,000.00	30.0%
	SUBTOTALS				\$1,317,430.00			\$220,835.00		\$0.00		\$220,835.00	16.8%
STORM SEWER 10984-84-174													
10702	TRAFFIC CONTROL FOR STORM SEWER INSTALLATION	1.00	LUMP SUM	\$2,500.00	\$2,500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
10912	MOBILIZATION FOR STORM SEWER INSTALLATION	1.00	LUMP SUM	\$3,500.00	\$3,500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50908	FURNISH AND INSTALL CIPP TO REHABILITATE 24-INCH DIAMETER STORM SEWER MAINS	300.00	L.F.	\$120.00	\$36,000.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50909	FURNISH AND INSTALL CIPP TO REHABILITATE 30-INCH DIAMETER STORM SEWER MAINS	273.00	L.F.	\$175.00	\$47,775.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	SUBTOTALS				\$89,775.00			\$0.00		\$0.00		\$0.00	0.0%
CONTRACT TOTALS					\$1,407,205.00			\$220,835.00		\$0.00		\$220,835.00	15.7%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

TERRA ENGINEERING & CONSTRUCTION CORPORATION
 CIPP REHAB OF LARGE DIAMETER SANITARY AND STORM SEWER INTERCEPTORS - 2016
 CONTRACT NO. 7756
 PAYMENT NO. 1

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE ORDER #1, ACC'T NO. 10290-83-173													
	- FURNISH AND INSTALL CIPP TO REHABILITATE 24-INCH DIAMETER SANITARY SEWER MAINS	-361.00	L.F.	\$105.00		(\$37,905.00)	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	- CLEANING AND TELEVISIONING	361.00	L.F.	\$10.20		\$3,682.20	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	- ADDITIONAL SETUP AND INSTALL	2.00	EACH	\$11,375.00		\$22,750.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	- ADJUST AND SHORTEN BYPASS	1.00	LUMP SUM	\$5,900.00		\$5,900.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	CHANGE ORDER #1 TOTAL					(\$5,572.80)		\$0.00		\$0.00		\$0.00	
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$1,401,632.20			\$220,835.00		\$0.00		\$220,835.00	15.8%