

PAYMENT NO. 5 (CURRENT)			
	EXPENSE	RETAINAGE	PAID OUT
CS53-58250-810354-00-53W1560	1,454.35	-	1,454.35
CS53-58270-810354-00-53W1560	-	-	-
ESTM-58270-810381-00-53W1560	400.00	-	400.00
CS53-58545-810354-00-53W1560	-	-	-
	1,854.35	-	1,854.35

APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION

Project Manager: JANET DAILEY

Page 1 of 5

Project: EVAN ACRES ROAD ASSESSMENT DISTRICT - 2013

Contract Number: 7019

Payment Number: 5

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY

TOTAL FROM PAGE: 5

240,797.67

LESS RETAINAGE:

7,733.08

SUBTOTAL:

233,064.59

LESS PREVIOUS PAYMENTS:


231,210.24

CURRENT PAYMENT DUE:


\$ 1,854.35

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.




CONTRACTOR: PARISI CONSTRUCTION CO, INC.



DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.



INSPECTOR

2-14-14

DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: Update Quantities
TO: 2013

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

VOLUME NAME: PT-PYMNT/2013														
ITEM	TYPE OF WORK	1	2	3	4	5	6		7	8	9	#10	11	12
							ESTIMATED QUANTITIES	UNITS						
STREET ACCOUNT NO. CS53-58250-810354-00-53W1560														
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$1,400.00	\$1,400.00		0.00		\$0.00	1.00	\$1,400.00	1.00	\$1,400.00	100.0%
10801	ROOT CUTTING - CURB & GUTTER	300.00	L.F.	\$10.50	\$3,150.00		0.00		\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
10802	ROOT CUTTING - SIDEWALK	30.00	L.F.	\$10.50	\$315.00		0.00		\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
10911	MOBILIZATION	1.00	LUMP SUM	\$23,000.00	\$23,000.00		0.00		\$0.00	1.00	\$23,000.00	1.00	\$23,000.00	100.0%
20101	EXCAVATION CUT	6,395.00	C.Y.	\$7.00	\$44,765.00		0.00		\$0.00	4,548.00	\$31,836.00	4,548.00	\$31,836.00	71.1%
20130	UNDERDRAIN	300.00	L.F.	\$13.00	\$3,900.00		0.00		\$0.00	300.00	\$3,900.00	300.00	\$3,900.00	100.0%
20140	GEOTEXTILE FABRIC TYPE SAS (NON-WOVEN)	733.00	S.Y.	\$2.10	\$1,539.30		0.00		\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20202	FILL BORROW (FILLING)	254.00	C.Y.	\$2.00	\$508.00		0.00		\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20219	BREAKER RUN	3,700.00	TON	\$9.00	\$33,300.00		0.00		\$0.00	2,420.61	\$21,785.49	2,420.61	\$21,785.49	65.4%
20221	TOPSOIL	1,714.00	S.Y.	\$2.50	\$4,285.00		0.00		\$0.00	1,355.60	\$3,389.00	1,355.60	\$3,389.00	79.1%
20233	RIPRAP FILTER FABRIC, TYPE HR	3,700.00	S.Y.	\$2.10	\$7,770.00		0.00		\$0.00	3,533.50	\$7,420.35	3,533.50	\$7,420.35	95.5%
20303	SAWCUT BITUMINOUS PAVEMENT, FULL DEPTH	128.00	L.F.	\$1.60	\$204.80		0.00		\$0.00	112.00	\$179.20	112.00	\$179.20	87.5%
20322	REMOVE CONCRETE CURB & GUTTER	35.00	L.F.	\$6.40	\$224.00		0.00		\$0.00	27.00	\$172.80	27.00	\$172.80	77.1%
20323	REMOVE CONCRETE SIDEWALK AND DRIVE	180.00	L.F.	\$1.30	\$234.00		0.00		\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20401	CLEARING (UNDISTRIBUTED)	150.00	I.D.	\$5.20	\$780.00		0.00		\$0.00	93.00	\$483.60	93.00	\$483.60	62.0%
20403	GRUBBING (UNDISTRIBUTED)	150.00	I.D.	\$5.20	\$780.00		0.00		\$0.00	127.00	\$660.40	127.00	\$660.40	84.7%
20501	ADJUST SEWER ACCESS STRUCTURE	2.00	EACH	\$270.00	\$540.00		0.00		\$0.00	1.00	\$270.00	1.00	\$270.00	50.0%
20701	TERRACE SEEDING	1,714.00	S.Y.	\$1.30	\$2,228.20		0.00		\$0.00	1,355.60	\$1,762.28	1,355.60	\$1,762.28	79.1%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

*****										#10	11	12
VOLUME NAME: PT-PYMNT/2013										TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	5	6	7	8	UNITS PREV. APPL.(S)	EXTENSION	
21061	EROSION MATTING, CLASS I URBAN, TYPE A	1,714.00	S.Y.	\$1.50	\$2,571.00		0.00	\$0.00	1,355.60	\$2,033.40	1,355.60	79.1%
30201	TYPE 'A' CONCRETE CURB & GUTTER	1,400.00	L.F.	\$11.50	\$16,100.00		0.00	\$0.00	1,396.00	\$16,054.00	1,396.00	99.7%
30301	5" CONCRETE SIDEWALK	7,940.00	S.F.	\$2.00	\$15,880.00		0.00	\$0.00	505.00	\$1,010.00	505.00	6.4%
30302	7" CONCRETE SIDEWALK AND DRIVE	1,139.00	S.F.	\$4.50	\$5,125.50		0.00	\$0.00	718.23	\$3,232.04	718.23	63.1%
40101	CRUSHED AGGREGATE BASE COURSE, GRADATION 1	1,250.00	TON	\$10.25	\$12,812.50		0.00	\$0.00	440.93	\$4,519.53	440.93	35.3%
40102	CRUSHED AGGREGATE BASE COURSE, GRADATION 2	850.00	TON	\$9.20	\$7,820.00		0.00	\$0.00	1,375.19	\$12,651.75	1,375.19	161.8%
40203	HMA PAVEMENT TYPE E-3	1,075.00	TON	\$59.00	\$63,425.00		24.65	\$1,454.35	915.42	\$54,009.78	940.07	87.4%
70418	ADJUST WATER VALVE	3.00	EACH	\$210.00	\$630.00		0.00	\$0.00	3.00	\$630.00	3.00	100.0%
SUBTOTALS					\$253,287.30			\$1,454.35		\$190,399.62	\$191,853.97	75.7%
STREET ACCOUNT NO. CS53-58270-810354-00-53W1560												
21001	EROSION CONTROL PLAN & IMPLEMENTATION	1.00	LUMP SUM	\$1,000.00	\$1,000.00		0.00	\$0.00	1.00	\$1,000.00	1.00	100.0%
21002	EROSION CONTROL INSPECTION	10.00	EACH	\$260.00	\$2,600.00		0.00	\$0.00	2.00	\$520.00	2.00	20.0%
21011	CONSTRUCTION ENTRANCE	2.00	EACH	\$100.00	\$200.00		0.00	\$0.00	1.00	\$100.00	1.00	50.0%
21013	STREET SWEEPING	1.00	LUMP SUM	\$1,000.00	\$1,000.00		0.00	\$0.00	1.00	\$1,000.00	1.00	100.0%
21018	SILT SOCK (8 INCH) - PROVIDE, INSTALL & MAINTAIN	350.00	L.F.	\$5.10	\$1,785.00		0.00	\$0.00	0.00	\$0.00	0.00	0.0%
21019	SILT SOCK (8 INCH) - REMOVE & RESTORE	350.00	L.F.	\$0.40	\$140.00		0.00	\$0.00	0.00	\$0.00	0.00	0.0%
21032	INLET PROTECTION TYPE C - PROVIDE & INSTALL	1.00	EACH	\$41.25	\$41.25		0.00	\$0.00	1.00	\$41.25	1.00	100.0%
21033	INLET PROTECTION TYPE C - MAINTAIN	2.00	EACH	\$10.25	\$20.50		0.00	\$0.00	1.00	\$10.25	1.00	50.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	1	2	3	4	5	6	7	8	9	10	11	12
				UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE

VOLUME NAME: PT-PYMNT/2013														
21034	INLET PROTECTION TYPE C-REMOVE	1.00		EACH	\$5.20	\$5.20		0.00	\$0.00	1.00	\$5.20	1.00	\$5.20	100.0%
21046	INLET PROTECTION TYPE D - PROVIDE & INSTALL	5.00		EACH	\$77.00	\$385.00		0.00	\$0.00	5.00	\$385.00	5.00	\$385.00	100.0%
21047	INLET PROTECTION TYPE D - MAINTAIN	10.00		EACH	\$10.25	\$102.50		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21048	INLET PROTECTION TYPE D -REMOVE	5.00		EACH	\$5.20	\$26.00		0.00	\$0.00	5.00	\$26.00	5.00	\$26.00	100.0%
50411	12 INCH RCP STORM SEWER PIPE	39.00		L.F.	\$45.25	\$1,764.75		0.00	\$0.00	40.00	\$1,810.00	40.00	\$1,810.00	102.6%
50741	TYPE "H" INLET	3.00		EACH	\$2,000.00	\$6,000.00		0.00	\$0.00	3.00	\$6,000.00	3.00	\$6,000.00	100.0%
=====														
SUBTOTALS									\$0.00		\$10,897.70		\$10,897.70	72.3%
STORM ACCOUNT NO. ESTM-58270-810381-00-53W1560														
=====														
10702	TRAFFIC CONTROL FOR STORM SEWER INSTALLATION	1.00		LUMP SUM	\$1,400.00	\$1,400.00		0.00	\$0.00	1.00	\$1,400.00	1.00	\$1,400.00	100.0%
10912	MOBILIZATION FOR STORM SEWER INSTALLATION	1.00		LUMP SUM	\$2,500.00	\$2,500.00		0.00	\$0.00	1.00	\$2,500.00	1.00	\$2,500.00	100.0%
20314	REMOVE PIPE	115.00		L.F.	\$12.50	\$1,437.50		32.00	\$400.00	147.00	\$1,837.50	179.00	\$2,237.50	155.7%
20337	PIPE PLUG STORM	1.00		EACH	\$100.00	\$100.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50211	SELECT BACKFILL FOR STORM SEWER	737.00		T.F.	\$1.00	\$737.00		0.00	\$0.00	773.00	\$773.00	773.00	\$773.00	104.9%
50412	15 INCH RCP STORM SEWER PIPE	385.00		L.F.	\$31.00	\$11,935.00		0.00	\$0.00	733.00	\$22,723.00	733.00	\$22,723.00	190.4%
50413	18 INCH RCP STORM SEWER PIPE	313.00		L.F.	\$33.75	\$10,563.75		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50462	15 INCH RCP AE	1.00		EACH	\$1,000.00	\$1,000.00		0.00	\$0.00	1.00	\$1,000.00	1.00	\$1,000.00	100.0%
50602	15 INCH RCP AE GATE	1.00		EACH	\$460.00	\$460.00		0.00	\$0.00	1.00	\$460.00	1.00	\$460.00	100.0%
50723	3'X3' STORM SAS	2.00		EACH	\$2,800.00	\$5,600.00		0.00	\$0.00	1.00	\$2,800.00	1.00	\$2,800.00	50.0%
50801	UTILITY LINE OPENING	3.00		EACH	\$540.00	\$1,620.00		0.00	\$0.00	1.00	\$540.00	1.00	\$540.00	33.3%
=====														
SUBTOTALS									\$400.00		\$34,033.50		\$34,433.50	92.2%

PARISI CONSTRUCTION CO., INC.
EVAN ACRES ROAD ASSESSMENT DISTRICT-2013
CONTRACT NO. 7019
PAYMENT NO. 5

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

#10												
ITEM		TYPE OF WORK		ESTIMATED QUANTITIES		UNITS		UNIT PRICE BID		CONTRACT DOLLARS		
												PERCENT COMPLETE
STREET LIGHT ACCOUNT NO. CS53-58545-810354-00-53W1560												
=====												
60231	FURNISH & INSTALL 2 INCH PVC (SCHEDULE 40) CONDUIT BY "OPEN TRENCH" METHOD			90.00	L.F.	\$11.25	\$1,012.50					100.0%
=====												
SUBTOTALS							\$1,012.50			\$1,012.50		100.0%
=====												
CONTRACT TOTALS							\$306,723.25			\$236,343.32	\$238,197.67	77.7%
CHANGE ORDER #1, ACC'T NOS. (SEE BELOW):												
ACCOUNT NO. CS53-58545-810354-00-53W1560												
=====												
- FURNISH & INSTALL 2 INCH PVC				120.00	L.F.	\$11.25				\$1,350.00	120.00	100.0%
ACCOUNT NO. ESTM-58270-810381-00-53W1560												
=====												
- STORM TAP				1.00	EACH	\$750.00					1.00	100.0%
- ADD BARREL SECTION TO SAS				1.00	LUMP SUM	\$500.00					1.00	100.0%
SUBTOTAL										\$1,250.00	\$1,250.00	100.0%
=====												
SUBTOTALS							\$2,600.00			\$2,600.00	\$2,600.00	100.0%
=====												
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)							\$309,323.25			\$238,943.32	\$240,797.67	77.8%