APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

Project Manager: JIM WHITNEY	Page 1 of 6
Project: NAKOOSA TRAIL FLEET/FIRE/RADIO SHOP FA	ACILITY
Contract Number: 7528	Payment Number: 23
DO NOT WRITE IN THIS BOX - TO BE COMPLE	TED BY CITY ENGINEERING PERSONNEL ONLY
TOTAL FROM PAGE:6	28,521,009.92
LESS RETAINAGE:	358,441.06
SUBTOTAL:	28,162,568.86
LESS PREVIOUS PAYMENTS:	28,113,127.92
CURRENT PAYMENT DUE:	49,440.94

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

	Proteto Ba		8/19/2021
C	ONTRACTOR:	C.D. SMITH CONSTRUCTION, INC.	DATE
INSPECTOR'S	CERTIFICATE FC	R PAYMENT:	

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Jim Whitney		8/23/2021
INSPECTOR		DATE
PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:	FROM:	April
	TO:	July
PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED O	N PROJECT DU	RING THIS PERIOD:
Punch List Only		

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR. PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

C.D. SMITH CONSTRUCTION, INC.

NAKOOSA TRAIL FLEET/FIRE/RADIO SHOP FACILITY

CONTRACT NO. 7528

TPME TYPE OF WORK QUANTITES UNTS BID DOLLARS APPL. EXTENSION APPL.(5) EXTENSION UNITS EXTENSION COMPLEX ACCOUNT NO. 15036-11-40		ACT NO. 7528 NT NO. 23								1		*******		1
TEM TYPE OF WORK QUARTITIES UNTS BID DOLLARS APPL. EXTENSION APPL.(5) EXTENSION UNITS EXTENSION COMPLEX ACCOUNT NO. 103064-11-40			1	2	3	4	5	6	7	8	9	#10	11	12
BASE BID: NAKCOSA TRAL (LIVE SUM S27,686,000.0) LUMP SUM S27,686,000.0) S27,686,000.0) S43,270.00 Lob S27,642,730.00 S27,642,730.00 Lob S27,642,730.00 Lob S27,642,730.00 Lob S27,642,730.00 Lob S27,642,730.00 S27,642,730.00 Lob S27,642,730.00 Lob S27,642,730.00 Lob S27,642,730.00 S27,642,730.00 S27,642,730.00 Lob S27,642,730.00 Lob S27,642,730.00 S20,00 S27,642,730.00	ITEM	TYPE OF WORK		UNITS					EXTENSION		EXTENSION		EXTENSION	PERCENT COMPLETE
9900 FLEETFIRERADIO SHOP FACILITY 1.00 LUMP SUM \$27,685,000.00 \$27,686,000.00 \$0.00 \$3,270.00 1.00 \$27,482,730.00 1.00 \$27,482,730.00 1.00 \$27,482,730.00 1.00 \$27,482,730.00 1.00 \$27,482,730.00 1.00 \$27,682,000.00 CONTRACT TOTALS \$27,682,000.00 \$27,682,000.00 \$27,682,000.00 \$27,682,730.00 \$27,682,7	ACCOU	NT NO. 10305-41-140												
CORACE ONDER 81, ACCT NO. 1036414.00 1.00 LUMP SUM 50.00 50.00 50.00 1.00 50.00 1.00 50.00 1.00 52.366.53 1.00 52.366.53 1.00 52.366.53 1.00 52.366.53 1.00 52.366.53 1.00 52.366.53 1.00 52.366.53 1.00 52.366.53 1.00 52.375.55 1.00 53.375.55 <t< td=""><td>90000</td><td></td><td>1.00</td><td>LUMP SUM</td><td>\$27,686,000.00</td><td>\$27,686,000.00</td><td></td><td>0.00</td><td>\$43,270.00</td><td>1.00</td><td>\$27,642,730.00</td><td>1.00</td><td>\$27,686,000.00</td><td>100.00%</td></t<>	90000		1.00	LUMP SUM	\$27,686,000.00	\$27,686,000.00		0.00	\$43,270.00	1.00	\$27,642,730.00	1.00	\$27,686,000.00	100.00%
- COR-1 change star 2 location 1.00 LUMP SUM 50.00 S0.00 60.00 50.00	CONTR	ACT TOTALS				\$27,686,000.00		-	\$43,270.00	•	\$27,642,730.00	•	\$27,686,000.00	<u>-</u> 100.00%
- COR-2 Addres atop at area E and misc structural changes 1.00 LUMP SUM \$2,356.53 \$2,356.53 0.00 \$0.00 1.00 \$2,356.53 100.0 \$2,356.53 100.0 \$2,356.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$3,375.55 100.0 \$5,1742.25 100.0 \$5,1742.25 100.0 \$5,1742.25 100.0 \$5,1742.25 100.0 \$5,1742.25 100.0 \$5,285.75 100.0 \$5,285.75 100.0 \$5,285.75 100.0 \$5,285.736 100.0 \$5,285.736 100.0 \$5,285.736 100.0 \$5,285.736 100.0 \$5,285.736 100.0 \$5,285.736 100.0 \$5,285.736 100.0 \$5,282.567.36 100.0 \$5,282.567.36	CHANG	E ORDER #1, ACC'T NO. 10305-41-140												
structural changes 1.00 LUMP SUM \$2,386.53 0.00 3.000 1.00 \$2,386.53 1.00 \$3,376.55 100.00 \$3,376.55 100.00 \$3,376.55 100.00 \$3,676.55 100.00 \$5,468.05 1.00 \$6,488.05 1.00 \$6,488.05 1.00 \$6,488.05 1.00 \$6,488.05 1.00 \$6,488.05 1.00 \$6,488.05 1.00 \$6,488.05 1.00 \$6,488.05 1.00 \$6,488.05 <			1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	#DIV/0!
shown on drawings and covered by 1.00 LUMP SUM \$3,375.55 \$3,375.55 0.00 \$0.00 1.00 \$3,375.55 1.00 \$3,375.55 100.00 - COR-65 (CB-46) Key dift, column, joint 1.00 LUMP SUM \$1,742.25 \$1,742.25 0.00 \$5.00 \$1.00 \$5,742.25 1.00 \$1,742.25 100.00 - COR-65 (CB-40) Key dift, column, joint 1.00 LUMP SUM \$5,488.05 \$6,488.05 0.00 \$5.00 1.00 \$5,488.05 100.00 - COR-67 (CB-43) Manchoic changes 1.00 LUMP SUM \$5,226.75 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 \$5.226.75 1.00 </td <td></td> <td>structural changes</td> <td>1.00</td> <td>LUMP SUM</td> <td>\$2,356.53</td> <td></td> <td>\$2,356.53</td> <td>0.00</td> <td>\$0.00</td> <td>1.00</td> <td>\$2,356.53</td> <td>1.00</td> <td>\$2,356.53</td> <td>100.00%</td>		structural changes	1.00	LUMP SUM	\$2,356.53		\$2,356.53	0.00	\$0.00	1.00	\$2,356.53	1.00	\$2,356.53	100.00%
- COR-06 (CB-06) New girt, column, joist 1.00 LUMP SUM \$4,48.05 0.00 \$0.00 1.00 \$6,488.05 1.00 - COR-07 (CB-30) Annohoc changes 1.00 LUMP SUM \$5,15,100.81 (315,180.81) 0.00 \$0.00 1.00 \$5,286.75 1.00 \$5,228.75 <td></td> <td>shown on drawings and covered by</td> <td>1.00</td> <td>LUMP SUM</td> <td>\$3,375.55</td> <td></td> <td>\$3,375.55</td> <td>0.00</td> <td>\$0.00</td> <td>1.00</td> <td>\$3,375.55</td> <td>1.00</td> <td>\$3,375.55</td> <td>100.00%</td>		shown on drawings and covered by	1.00	LUMP SUM	\$3,375.55		\$3,375.55	0.00	\$0.00	1.00	\$3,375.55	1.00	\$3,375.55	100.00%
to pc connections, beam size changes 1.00 LUMP SUM 55,48.05 0.00 50.00 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 58,48.05 1.00 (\$15,180,81) 1.00 (\$15,180,81) 1.00 (\$15,180,81) 1.00 (\$40,352.76) 1000 (\$40,352.76) 1000 (\$40,352.76) 1000 (\$40,352.76) 1000 (\$40,352.76) 1000 58,285.78 0.00 50.00 1.00 \$54,850.8 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,75 1000 \$52,28,9		- COR-05 (CB-04) Field core manhole	1.00	LUMP SUM	\$1,742.25		\$1,742.25	0.00	\$0.00	1.00	\$1,742.25	1.00	\$1,742.25	100.00%
- COR-08 Remobilization to cut down hawk trees 1.00 LUMP SUM \$5,226.75 \$5,226.75 0.00 \$0.00 1.00 \$5,226.75 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00 \$5,00			1.00	LUMP SUM	\$6,488.05		\$6,488.05	0.00	\$0.00	1.00	\$6,488.05	1.00	\$6,488.05	100.00%
hawk trees 1.00 LUMP SUM \$5,228.75 55,228.75 0.00 \$50.00 \$50.00 \$5,228.75 1.00 \$5,228.75<			1.00	LUMP SUM	-\$15,180.81		(\$15,180.81)	0.00	\$0.00	1.00	(\$15,180.81)	1.00	(\$15,180.81)	100.00%
and insulation 1.00 LUMP SUM \$40,362.70 ((34),362.70) 0.00 \$0.00 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 (\$40,362.70) 1.00 \$263,657.36 1.00 \$263,657.36 1.00 \$263,657.36 1.00 \$213,752.64 1.00 \$313,752.64 1.00 \$313,752.64 1.00 \$241,095.62			1.00	LUMP SUM	\$5,226.75		\$5,226.75	0.00	\$0.00	1.00	\$5,226.75	1.00	\$5,226.75	100.00%
- COR-13 Add PV to Area B roof - COR-14 Mise structural & mechanical changes 1.00 LUMP SUM \$263,657.36 5263,657.36 0.00 \$0.00 1.00 \$263,657.36 100.00 CHANGE ORDER #1 TOTAL 5241,095.62 \$0.00 \$0.00 \$0.00 \$13,792.64 100 \$513,792.64 100.00 \$513,			1.00	LUMP SUM	-\$40,362.70		(\$40,362.70)	0.00	\$0.00	1.00	(\$40,362.70)	1.00	(\$40,362.70)	100.00%
changes 1.00 LUMP SUM \$13,792.84 \$13,792.84 0.00 \$0.00 \$10,00 \$13,792.84 100.00 CHANGE ORDER #1 TOTAL \$241,095.62 \$0.00 \$0.00 \$241,095.62		- COR-13 Add PV to Area B roof	1.00	LUMP SUM	\$263,657.36		\$263,657.36	0.00	\$0.00	1.00	\$263,657.36	1.00	\$263,657.36	100.00%
CHANGE ORDER #1 TOTAL \$241,095.62 \$0.00 \$241,095.62 \$241,095.62 CHANGE ORDER #2, ACCT NO. 10305-41-140 - COR-12 Power and feed changes per CB-10 drawings; EV chargers by others 1.00 LUMP SUM \$74,943.03 \$74,943.03 0.00 \$0.00 1.00 \$74,943.03 100.00 - COR-15 Changes to structures to accommodate pipe elevations that didn't 1.00 LUMP SUM \$545.96 0.00 \$0.00 1.00 \$545.96 100.00 - COR-16 Confort room and misc changes 1.00 LUMP SUM \$27,045.95 \$27,045.95 0.00 \$0.00 1.00 \$27,045.95 100.00 - COR-18 Confort room and misc changes 1.00 LUMP SUM \$27,045.95 \$27,045.95 0.00 \$0.00 1.00 \$27,045.95 100.00 - COR-18 Writch gear changes 1.00 LUMP SUM \$27,045.95 \$27,045.95 0.00 \$0.00 1.00 \$27,045.95 100.00 - COR-18 Writch gear changes 1.00 LUMP SUM \$5,147.83 0.00 \$0.00 1.00 \$5,147.83 100.00 - COR-			1.00	LUMP SUM	\$13,792.64		\$13,792.64	0.00	\$0.00	1.00	\$13,792.64	1.00	\$13,792.64	100.00%
- COR-12 Power and feed changes per CB-10 drawings; EV chargers by others 1.00 LUMP SUM \$74,943.03 \$74,943.03 0.00 \$0.00 1.00 \$74,943.03 100.00 - COR-15 Changes to structures to accommodate pipe elevations that didn't 1.00 LUMP SUM \$545.96 0.00 \$0.00 1.00 \$545.96 100.00 • COR-16 Comfort room and misc changes 1.00 LUMP SUM \$27,045.95 \$27,045.95 0.00 \$0.00 1.00 \$27,045.95 100.00 • COR-18 Switch gear changes 1.00 LUMP SUM \$9,472.03 \$9,472.03 0.00 \$0.00 1.00 \$27,045.95 100.00 • COR-18 Switch gear changes 1.00 LUMP SUM \$9,472.03 \$9,472.03 0.00 \$0.00 1.00 \$9,472.03 100.00 • COR-18 Switch gear changes 1.00 LUMP SUM \$9,472.03 \$5,147.83 0.00 \$0.00 1.00 \$5,147.83 100.00 • COR-19 Additional reveals added 1.00 LUMP SUM \$1,507.75 \$1,00 \$5,147.83 100.00 \$5,147.83 100.00 \$1,957.75 100.00 \$1,957.75 100.00 \$1,957.75		-					\$241,095.62		\$0.00	1	\$241,095.62	J	\$241,095.62	1
CB-10 drawings; EV chargers by others 1.00 LUMP SUM \$74,943.03 \$74,943.03 0.00 \$0.00 \$0.00 \$0.00 \$74,943.03 100.00 - COR-15 Changes to structures to accommodate pipe elevations that didn't 1.00 LUMP SUM \$545.96 0.00 \$0.00 1.00 \$545.96 100.00 • COR-16 Comfort room and misc changes 1.00 LUMP SUM \$27,045.95 \$227,045.95 0.00 \$0.00 1.00 \$27,045.95 100.00 • COR-18 Switch gear changes 1.00 LUMP SUM \$9,472.03 \$9,472.03 0.00 \$0.00 1.00 \$9,472.03 100.00 • COR-19 Additional reveals added during submittal; metal panel 1.00 LUMP SUM \$5,147.83 \$5,147.83 0.00 \$0.00 1.00 \$5,147.83 100.00 • COR-21 Added control dampers not shown on drawings 1.00 LUMP SUM \$17,507.75 \$1,00 \$10.00 \$11,196.92 100.00 \$10.00 \$11,96.92 100.00 \$10.00 \$11,96.92 100.00 \$10.00 \$11,96.92 100.00 \$10.00 \$11,196.92 100.00 \$10.00 \$11,96.92 100.00 \$10.00	CHANG	E ORDER #2, ACC'T NO. 10305-41-140												
accommodate pipe elevations that didn't 1.00 LUMP SUM \$545.96 \$545.96 0.00 \$0.00 1.00 \$545.96 10.00 work - COR-16 Comfort room and misc changes 1.00 LUMP SUM \$27,045.95 \$27,045.95 0.00 \$0.00 1.00 \$27,045.95 100.00 - COR-18 Switch gear changes 1.00 LUMP SUM \$9,472.03 \$9,472.03 0.00 \$0.00 1.00 \$9,472.03 100.00 - COR-18 Additional reveals added during submittal; metal panel 1.00 LUMP SUM \$5,147.83 \$5,147.83 0.00 \$0.00 1.00 \$5,147.83 100.00 - COR-21 Added control dampers not shown on drawings 1.00 LUMP SUM \$17,507.75 0.00 \$0.00 1.00 \$11,96.92 100.00 - COR-22 Undercut subgrade 1.00 LUMP SUM \$11,96.92 \$11,96.92 0.00 \$0.00 1.00 \$11,96.92 100.00 - COR-23 Undercut subgrade 1.00 LUMP SUM \$10,45.35 \$1,045.35 0.00 \$0.00 1.00 \$11,96.92			1.00	LUMP SUM	\$74,943.03		\$74,943.03	0.00	\$0.00	1.00	\$74,943.03	1.00	\$74,943.03	100.00%
- COR-16 Comfort room and misc changes 1.00 LUMP SUM \$27,045.95 \$27,045.95 0.00 \$0.00 \$0.00 \$0.00 \$27,045.95 1.00		accommodate pipe elevations that didn't	1.00	LUMP SUM	\$545.96		\$545.96	0.00	\$0.00	1.00	\$545.96	1.00	\$545.96	100.00%
- COR-18 Switch gear changes 1.00 LUMP SUM \$9,472.03 \$9,472.03 0.00 \$0.00 1.00 \$9,472.03 100.00 \$0.00 1.00 \$9,472.03 100.00 \$10.00 \$11,916.92 100.00 \$10.00 \$10.00 \$11,916.92 100.00 \$10.00 \$11,916.92 100.00 \$10.00 \$10.00		- COR-16 Comfort room and misc	1.00	LUMP SUM	\$27,045.95		\$27,045.95	0.00	\$0.00	1.00	\$27,045.95	1.00	\$27,045.95	100.00%
during submittal; metal panel 1.00 LUMP SUM \$5,147.83 0.00 \$0.00 \$0.00 1.00 \$5,147.83 100.00 - COR-21 Added control dampers not shown on drawings 1.00 LUMP SUM \$17,507.75 \$17,507.75 0.00 \$0.00 1.00 \$17,507.75 100.00 - COR-22 Undercut subgrade 1.00 LUMP SUM \$11,196.92 \$11,196.92 0.00 \$0.00 1.00 \$11,196.92 100.00 - COR-23 Additional decking material (CDS will cover labor) RFI-94 1.00 LUMP SUM \$1,045.35 \$1,045.35 0.00 \$0.00 1.00 \$1,045.35 100.00 - COR-24 Insulation change at storefront 1.00 LUMP SUM \$0.00			1.00	LUMP SUM	\$9,472.03		\$9,472.03	0.00	\$0.00	1.00	\$9,472.03	1.00	\$9,472.03	100.00%
shown on drawings 1.00 LUMP SUM \$17,507.75 0.00 \$0.00 \$0.00 1.00 \$17,507.75 1.00 \$17,507.75 100.00 - COR-22 Undercut subgrade 1.00 LUMP SUM \$11,196.92 \$11,196.92 0.00 \$0.00 1.00 \$11,196.92 100.00 - COR-22 Undercut subgrade 1.00 LUMP SUM \$11,196.92 \$11,196.92 0.00 \$0.00 1.00 \$11,196.92 100.00 - COR-23 Additional decking material (CDS will cover labor) RFI-94 1.00 LUMP SUM \$1,045.35 \$1,045.35 0.00 \$0.00 1.00 \$1,045.35 100.00 - COR-24 Insulation change at storefront 1.00 LUMP SUM \$0.00 \$0.00 \$0.00 0.00 \$0.00<			1.00	LUMP SUM	\$5,147.83		\$5,147.83	0.00	\$0.00	1.00	\$5,147.83	1.00	\$5,147.83	100.00%
- COR-22 Undercut subgrade 1.00 LUMP SUM \$11,196.92 \$11,196.92 0.00 \$0.00 1.00 \$11,196.92 100.00 - COR-23 Additional decking material (CDS will cover labor) RFI-94 1.00 LUMP SUM \$1,045.35 \$1,045.35 0.00 \$0.00 1.00 \$1,045.35 100.00 - COR-24 Insulation change at storefront 1.00 LUMP SUM \$0.00 \$0.00 \$0.00 0.00 \$0.00 \$0.00 \$0.00 \$1,045.35 100.00 - COR-24 Insulation change at storefront 1.00 LUMP SUM \$0.00		•	1.00	LUMP SUM	\$17,507.75		\$17,507.75	0.00	\$0.00	1.00	\$17,507.75	1.00	\$17,507.75	100.00%
(CDS will cover labor) RFI-94 1.00 LUMP SUM \$1,045.35 \$1,045.35 0.00 \$0.00 1.00 \$1,045.35 100.00 - COR-24 Insulation change at storefront 1.00 LUMP SUM \$0.00			1.00	LUMP SUM	\$11,196.92		\$11,196.92	0.00	\$0.00	1.00	\$11,196.92	1.00	\$11,196.92	100.00%
- COR-25 Metal panel colors 1.00 LUMP SUM \$0.00		- COR-23 Additional decking material	1.00	LUMP SUM	-		\$1,045.35	0.00	\$0.00	1.00	\$1,045.35	1.00	\$1,045.35	100.00%
- COR-26 Change pumps and boilers to backup power 1.00 LUMP SUM \$13,383.08 \$13,383.08 0.00 \$0.00 1.00 \$13,383.08 100.00 - COR-27 Added windows area B 1.00 LUMP SUM \$3,412.70 \$3,412.70 0.00 \$0.00 1.00 \$3,412.70 100.00		- COR-24 Insulation change at storefront	1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	#DIV/0!
backup power 1.00 LUMP SUM \$13,383.08 \$13,383.08 0.00 \$0.00 1.00 \$13,383.08 100.00 - COR-27 Added windows area B 1.00 LUMP SUM \$3,412.70 \$3,412.70 0.00 \$0.00 1.00 \$3,412.70 1000 \$3,412.70 100.00			1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	#DIV/0!
- COR-27 Added windows area B 1.00 LUMP SUM \$3,412.70 \$3,412.70 0.00 \$0.00 1.00 \$3,412.70 1.00 \$3,412.70 100.00			1.00	LUMP SUM	\$13,383.08		\$13,383.08	0.00	\$0.00	1.00	\$13,383.08	1.00	\$13,383.08	100.00%
			1.00	LUMP SUM	\$3,412.70		\$3,412.70 \$163,700.60	0.00	\$0.00 \$0.00	1.00	\$3,412.70 \$163,700.60	1.00	\$3,412.70 \$163,700.60	100.00%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

	CT NO. 7528					1	l .		1		1		1
PAYMEN	1 NU. 23	1	2	3	4	5	6	7	8	9	********* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
									1				
	ORDER #3, ACC'T NO. 10305-41-140												
	- COR-28 Added watermain valves - COR-29 Change connection type from	1.00	LUMP SUM	\$7,782.05		\$7,782.05	0.00	\$0.00	1.00	\$7,782.05	1.00	\$7,782.05	100.00%
	live tap to cut in due to poor pipe condition per city inspector	1.00	LUMP SUM	\$6,925.62		\$6,925.62	0.00	\$0.00	1.00	\$6,925.62	1.00	\$6,925.62	100.00%
	- COR-30 Added radio shop TV - COR-31 Sanitary lateral connection	1.00	LUMP SUM	\$1,429.04		\$1,429.04	0.00	\$0.00	1.00	\$1,429.04	1.00	\$1,429.04	100.00%
	change west end	1.00	LUMP SUM	-\$9,372.84		(\$9,372.84)	0.00	\$0.00	1.00	(\$9,372.84)	1.00	(\$9,372.84)	100.00%
	CHANGE ORDER #3 TOTAL					\$6,763.87		\$0.00		\$6,763.87		\$6,763.87	
CHANGE	ORDER #4, ACC'T NO. 10305-41-140												
	- COR-17 Designate sealant locations	1.00	LUMP SUM	\$3,695.68		\$3,695.68	0.00	\$0.00	1.00	\$3,695.68	1.00	\$3,695.68	100.00%
	- COR-32 Change pour stop form guage material to bent plate	1.00	LUMP SUM	\$16,986.94		\$16,986.94	0.00	\$0.00	1.00	\$16,986.94	1.00	\$16,986.94	100.00%
	CHANGE ORDER #4 TOTAL					\$20,682.62		\$0.00		\$20,682.62		\$20,682.62	
CHANGE	ORDER #5, ACC'T NO. 10305-41-140												
	- COR-34 Air handlers submitted are										1		
	both "A" manufactures. The fans needed changing during submittal process. Electrical changes to accommodate the	1.00	LUMP SUM	\$2,607.42		\$2,607.42	0.00	\$0.00	1.00	\$2,607.42	1.00	\$2,607.42	100.00%
	fans. - COR-36 Alignment lift rough in	1.00	LUMP SUM	\$7,163.43		\$7,163.43	0.00	\$0.00	1.00	\$7,163.43	1.00	\$7,163.43	100.00%
	- COR-37 Install Buske floor anchors	1.00	LUMP SUM	\$2,530.37		\$2,530.37	0.00	\$0.00	1.00	\$2,530.37	1.00	\$2,530.37	100.00%
	- COR-38 Add walkway pads as shown on SD 137	1.00	LUMP SUM	\$1,329.39		\$1,329.39	0.00	\$0.00	1.00	\$1,329.39	1.00	\$1,329.39	100.00%
	- COR-39 Add wing wall fdns	1.00	LUMP SUM	\$1,625.30		\$1,625.30	0.00	\$0.00	1.00	\$1,625.30	1.00	\$1,625.30	100.00%
	CHANGE ORDER #5 TOTAL					\$15,255.91		\$0.00		\$15,255.91		\$15,255.91	
CHANGE	ORDER #6, ACC'T NO. 10305-41-140												
	- COR-41 AV changes	1.00	LUMP SUM	\$6,496.72		\$6,496.72	0.00	\$0.00	1.00	\$6,496.72		\$6,496.72	100.00%
	- COR-42 Delete site cameras - COR-43 Change blinds	1.00 1.00	LUMP SUM	-\$6,031.84 \$3,486.61		(\$6,031.84) \$3,486.61	0.00 0.00	\$0.00 \$0.00	1.00 1.00	(\$6,031.84) \$3,486.61) 1.00 1.00	(\$6,031.84) \$3,486.61	100.00% 100.00%
	- COR-45 Added cord reels for fire and ambulance vehicles	1.00	LUMP SUM	\$13,835.70		\$13,835.70	0.00	\$0.00	1.00	\$13,835.70	1.00	\$13,835.70	100.00%
	- COR-46 Change the decorative metal	1.00	LUMP SUM	-\$3,103.53		(\$3,103.53)	0.00	\$0.00	1.00	(\$3,103.53)	1.00	(\$3,103.53)	100.00%
	- COR-47 Add additional set of hose	1.00	LUMP SUM	\$29,485.68		\$29,485.68	0.00	\$0.00	1.00	\$29,485.68	1.00	\$29,485.68	100.00%
	reels - COR-48 Change WWF pipe type	1.00	LUMP SUM	\$3,784.17		\$3,784.17	0.00	\$0.00		\$3,784.17		\$3,784.17	
	CHANGE ORDER #6 TOTAL	1.00		<i>40,704.11</i>		\$47,953.51	0.00	\$0.00	1.00	\$47,953.51		\$47,953.51	100.007
CHANGE	ORDER #7, ACC'T NO. 10305-41-140												
	- COR-49 Underground piping to	1.00	LUMP SUM	\$9,190.30		\$9,190.30	0.00	\$0.00	1.00	\$9,190.30	1.00	\$9,190.30	100.00%
	accommodate sump pumps - COR-50 Added light pole at fueling									-			
	station	1.00	LUMP SUM	\$8,668.90		\$8,668.90	0.00	\$0.00	1.00	\$8,668.90	1.00	\$8,668.90	100.00%
	- COR-51 Remove 2 post lifts from contract; remove lift relocation from	1.00	LUMP SUM	-\$29,843.07		(\$29,843.07)	0.00	\$0.00	1.00	(\$29,843.07)	1.00	(\$29,843.07)	100.00%
	contract											. , . ,	
	- COR-52 Remove card readers from project	1.00	LUMP SUM	-\$11,082.81		(\$11,082.81)	0.00	\$0.00	1.00	(\$11,082.81)	1.00	(\$11,082.81)	100.00%
	- COR-53 Install ground switching for overhead door control overrides	1.00	LUMP SUM	\$16,512.67		\$16,512.67	0.00	\$0.00	1.00	\$16,512.67	1.00	\$16,512.67	100.00%
	overneau door control overnues				DA		l		1		1		I

	IT NO. 23		•	•		-	•	-		•	********* #10		40
		1	2	3	4	5	6	7	8	9	#10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCEN COMPLE
	- COR-54 Front entrance changes	1.00	LUMP SUM	\$12,058.98		\$12,058.98	0.00	\$0.00	1.00	\$12,058.98	1.00	\$12,058.98	100.00
	- COR-55 Add retaining wall along front of building	1.00	LUMP SUM	\$25,052.28		\$25,052.28	0.00	\$0.00	1.00	\$25,052.28	1.00	\$25,052.28	100.00
	- COR-56 Install overhead door infill and piece of railing	1.00	LUMP SUM	\$4,472.97		\$4,472.97	0.00	\$0.00	1.00	\$4,472.97	1.00	\$4,472.97	100.0
	- COR-57 Tool crib updates	1.00	LUMP SUM	-\$4,396.47		(\$4,396.47)	0.00	\$0.00	1.00	(\$4,396.47)	1.00	(\$4,396.47)	100.0
	- COR-58 Fork lift chargers	1.00	LUMP SUM	\$3,234.57		\$3,234.57	0.00	\$0.00	1.00	\$3,234.57	1.00	\$3,234.57	100.0
	- COR-59 Additional TV box	1.00	LUMP SUM	\$7,888.28		\$7,888.28	0.00	\$0.00	1.00	\$7,888.28	1.00	\$7,888.28	100.0
	- COR-60 Millwork relating to CB-05 - COR-61 Conduit rough in for the	1.00 1.00	LUMP SUM	\$1,359.10 \$2,744.67		\$1,359.10 \$2,744.67	0.00 0.00	\$0.00 \$0.00	1.00 1.00	\$1,359.10 \$2,744.67	1.00 1.00	\$1,359.10 \$2,744.67	100.0 100.0
	vehicle lifts	1.00	LUMP SUM				0.00		1.00		1.00		100.0
	- COR-62 Fiber connection to building CHANGE ORDER #7 TOTAL	1.00	LOWP SOM	\$114,454.21		\$114,454.21 \$160,314.58	0.00	\$0.00 \$0.00	1.00	\$114,454.21 \$160,314.58		\$114,454.21 \$160,314.58	100.0
HANGE	ORDER #8, ACC'T NO. 10305-41-140												
	- COR-63 Install Radio Shop entry port	1.00	LUMP SUM	\$1,410.31		\$1,410.31	0.00	\$0.00	1.00	\$1,410.31	1.00	\$1,410.31	100.0
	- COR-64 Add CT cabinet for future solar	1.00	LUMP SUM	\$5,070.05		\$5,070.05	0.00	\$0.00	1.00	\$5,070.05	1.00	\$5,070.05	100.0
	- COR-65 Updated OSK 8 to bring up to date after CO7	1.00	LUMP SUM	-\$3,979.55		(\$3,979.55)	0.00	\$0.00	1.00	(\$3,979.55)	1.00	(\$3,979.55)	100.0
	- COR-66 Ceramic tile changes	1.00	LUMP SUM	\$5,473.31		\$5,473.31	0.00	\$0.00	1.00	\$5,473.31	1.00	\$5,473.31	100.0
	- COR-67 Change solar water heating piping to address RFI-146	1.00	LUMP SUM	\$4,934.91		\$4,934.91	0.00	\$0.00	1.00	\$4,934.91	1.00	\$4,934.91	100.0
	- COR-68 Change two lockers to ADA	1.00	LUMP SUM	\$2,313.71		\$2,313.71	0.00	\$0.00	1.00	\$2,313.71	1.00	\$2,313.71	100.0
	- COR-69 Add reel bank rollers in area C	1.00	LUMP SUM	\$3,801.28		\$3,801.28	0.00	\$0.00	1.00	\$3,801.28	1.00	\$3,801.28	100.0
	- COR-70 Order two smaller shower benches that fit in the 1141 and 1137 showers	1.00	LUMP SUM	\$514.54		\$514.54	0.00	\$0.00	1.00	\$514.54	1.00	\$514.54	100.0
	CHANGE ORDER #8 TOTAL					\$19,538.56		\$0.00		\$19,538.56		\$19,538.56	
HANGE	ORDER #9, ACC'T NO. 10305-41-140												
	- COR-71 Install dimmer switches for solar tube in offices Area A	1.00	LUMP SUM	\$1,666.58		\$1,666.58	0.00	\$0.00	1.00	\$1,666.58	1.00	\$1,666.58	100.0
	- COR-72 Add pot feeder in hot water system	1.00	LUMP SUM	\$2,291.33		\$2,291.33	0.00	\$0.00	1.00	\$2,291.33	1.00	\$2,291.33	100.0
	- COR-74 Add ice maker drops in Area A	1.00	LUMP SUM	\$1,471.97		\$1,471.97	0.00	\$0.00	1.00	\$1,471.97	1.00	\$1,471.97	100.0
	kitchen CHANGE ORDER #9 TOTAL					\$5,429.88	-	\$0.00	I .	\$5,429.88] _	\$5,429.88]
HANGE	ORDER #10, ACC'T NO. 10305-41-140												
	- COR-76 Additional deeper fiber boring	1.00	LUMP SUM	\$10,226.48		\$10,226.48	0.00	\$0.00	1.00	\$10,226.48	1.00	\$10,226.48	100.0
	on Walsh Rd - COR-81 Credit to not jacket above	1.00	LUMP SUM	-\$6,979.56		(\$6,979.56)	0.00	\$0.00	1.00	(\$6,979.56)	1.00	(\$6,979.56)	100.0
	ceiling in area E - COR-83 Hook up electrical for two post	1.00	LUMP SUM	\$3,243.27		\$3,243.27	0.00	\$0.00	1.00	\$3,243.27	1.00	\$3,243.27	100.0
	lift added at Radio service - COR-85 Missing sheet in CB 23 had	1.00	LUMP SUM	\$1,581.32		\$1,581.32	0.00	\$0.00	1.00	\$1,581.32	1.00	\$1,581.32	100.0
	some additional added sidewalk - COR-87 100' of additional ornamental			. ,									
	fence along Nakoosa Trl	1.00	LUMP SUM	\$11,868.42		\$11,868.42	0.00	\$0.00	1.00	\$11,868.42	1.00	\$11,868.42	100.0
	CHANGE ORDER #10 TOTAL					\$19,939.93		\$0.00		\$19,939.93		\$19,939.93	
HANGE	ORDER #11, ACC'T NO. 10305-41-140												
	- COR-88 Remove concrete bench at	1.00	LUMP SUM	-\$1,702.68		(\$1,702.68)	0.00	\$0.00	1.00	(\$1,702.68)	1.00	(\$1,702.68)	100.0
	front entrance				DA	GE 4 OF 6			-				1

	NT NO. 23	1	2	3	4	5	6	7	8	9	********* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
	- COR-92 Add Data Room 1098	1.00	LUMP SUM	\$1,242.92		\$1,242.92	0.00	\$0.00	1.00	\$1,242.92	1.00	\$1,242.92	100.00%
	- COR-93 Area C add welder receptacle	1.00	LUMP SUM	\$2,659.67		\$2,659.67	0.00	\$0.00	1.00	\$2,659.67	1.00	\$2,659.67	100.00%
	- COR-99 Add welder receptacle in body shop	1.00	LUMP SUM	\$1,151.29		\$1,151.29	0.00	\$0.00	1.00	\$1,151.29	1.00	\$1,151.29	100.00%
	- COR-102 Add EV car charger-North parking lot	1.00	LUMP SUM	\$3,308.63		\$3,308.63	0.00	\$0.00	1.00	\$3,308.63	1.00	\$3,308.63	100.00%
	- COR-103 Chop saw outlet in Heavy Duty Repair	1.00	LUMP SUM	\$990.49		\$990.49	0.00	\$0.00	1.00	\$990.49	1.00	\$990.49	100.00%
	- COR-105 OSK-12 fuel terminal and spare conduits	1.00	LUMP SUM	\$12,288.69		\$12,288.69	0.00	\$0.00	1.00	\$12,288.69	1.00	\$12,288.69	100.00%
	CHANGE ORDER #11 TOTAL					\$19,939.01		\$0.00		\$19,939.01		\$19,939.01	
CHANG	E ORDER #12, ACC'T NO. 10305-41-140												
	- COR-82 Install additional EV chargers	1.00	LUMP SUM	\$6,291.30		\$6,291.30	0.00	\$0.00	1.00	\$6,291.30	1.00	\$6,291.30	100.00%
	- COR-84 Garage door sensor alarms - COR-89 Install insulated panels on	1.00	LUMP SUM	\$7,290.33		\$7,290.33	0.00	\$0.00	1.00	\$7,290.33	1.00	\$7,290.33	100.00%
	open louver calling for future connections	1.00	LUMP SUM	\$3,853.86		\$3,853.86	0.00	\$0.00	1.00	\$3,853.86	1.00	\$3,853.86	100.00%
	- COR-91 PV data jack	1.00	LUMP SUM	\$1,070.93		\$1,070.93	0.00	\$0.00	1.00	\$1,070.93	1.00	\$1,070.93	100.00%
	- COR-109 Data port for fuel tank level monitor	1.00	LUMP SUM	\$735.14		\$735.14	1.00	\$735.14	0.00	\$0.00	1.00	\$735.14	100.00%
	- COR-110 Parts clerks doorbell CHANGE ORDER #12 TOTAL	1.00	LUMP SUM	\$593.99		\$593.99 \$19,835.55	0.00	\$0.00 \$735.14	1.00	\$593.99 \$19,100.41	1.00	\$593.99 \$19,835.55	100.00%
CHANG	E ORDER #13, ACC'T NO. 10305-41-140												
	- COR-94 Undercut and inspected by City of Madison and Gestra	1.00	LUMP SUM	\$19,999.76		\$19,999.76	0.00	\$0.00	1.00	\$19,999.76	1.00	\$19,999.76	100.00%
CHANG	E ORDER #14, ACC'T NO. 10305-41-140												
	- COR-96 Hook up the Crimper per	1.00	LUMP SUM	\$527.15		\$527.15	0.00	\$0.00	1.00	\$527.15	1.00	\$527.15	100.00%
	owner request - COR-108 Provide SLC floor finish on all exposed concrete to provide oil and	1.00	LUMP SUM	\$18,915.88		\$18,915.88	0.00	\$0.00	1.00	\$18,915.88	1.00	\$18,915.88	100.00%
	water resistance			<i>↓,</i>		-	-			-		-	
	CHANGE ORDER #14 TOTAL					\$19,443.03		\$0.00		\$19,443.03		\$19,443.03	
CHANG	E ORDER #15, ACC'T NO. 10305-41-140								1		ı		i
	- COR-75 The oil pumps located next to the waste oil receiving stations need an electrical alarm circuit that will shut the pump down if the tanks are full.	1.00	LUMP SUM	\$3,018.20		\$3,018.20	0.00	\$0.00	1.00	\$3,018.20	1.00	\$3,018.20	100.00%
	- COR-77 Upsize boiler PRV valves - COR-78 Installed 15 fire barrier on	1.00	LUMP SUM	\$2,648.22		\$2,648.22	0.00	\$0.00	1.00	\$2,648.22	1.00	\$2,648.22	100.00%
	exposed spray foam as required by building inspection	1.00	LUMP SUM	\$4,742.72		\$4,742.72	0.00	\$0.00	1.00	\$4,742.72	1.00	\$4,742.72	100.00%
	- COR-97 Fab bay equipment conn Rm 1096	1.00	LUMP SUM	\$2,529.34		\$2,529.34	0.00	\$0.00	1.00	\$2,529.34	1.00	\$2,529.34	100.00%
	- COR-100 Add data jacks to area B per owner request	1.00	LUMP SUM	\$4,492.86		\$4,492.86	0.00	\$0.00	1.00	\$4,492.86	1.00	\$4,492.86	100.00%
	- COR-104 Change vent size on parts washer	1.00	LUMP SUM	\$1,468.14		\$1,468.14	0.00	\$0.00	1.00	\$1,468.14	1.00	\$1,468.14	100.00%

	ACT NO. 7528 NT NO. 23								I		*******		I
		1	2	3	4	5	6	7	8	9	#10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
	- COR-106 Soffit and wall changes associated with RFI-118 and RFI-126. Fix wall where fire extinguisher removed and change to locker room bench.	1.00	LUMP SUM	\$13,991.22		\$13,991.22	0.00	\$0.00	1.00	\$13,991.22	1.00	\$13,991.22	100.00%
	- COR-111 Body Shop camera	1.00	LUMP SUM	\$1,068.53		\$1,068.53	0.00	\$0.00	1.00	\$1,068.53	1.00	\$1,068.53	100.00%
	- COR-113 Added hose bib in area B. Install air cylinder bottle fill station.	1.00	LUMP SUM	\$1,762.36		\$1,762.36	0.00	\$0.00	1.00	\$1,762.36	1.00	\$1,762.36	100.00%
	- COR-114 Change door seals to 160V on 20 exterior doors	1.00	LUMP SUM	\$2,632.66		\$2,632.66	0.00	\$0.00	1.00	\$2,632.66	1.00	\$2,632.66	100.00%
	CHANGE ORDER #15 TOTAL					\$38,354.25		\$0.00		\$38,354.25		\$38,354.25	
CHANG	E ORDER #16, ACC'T NO. 10305-41-140										1		1
	- COR-115 Install pressure washer dampers to prevent air vent backdraft	1.00	LUMP SUM	\$2,749.27		\$2,749.27	1.00	\$2,749.27	0.00	\$0.00	1.00	\$2,749.27	100.00%
	- COR-116 Miscellaneous owner requested carpentry items - COR-117 Replace (1) touchless faucet	1.00	LUMP SUM	\$10,179.54		\$10,179.54	0.00	\$0.00	1.00	\$10,179.54	1.00	\$10,179.54	100.00%
	in Mens Locker Room 1024 to test faucet type	1.00	LUMP SUM	\$728.82		\$728.82	0.00	\$0.00	1.00	\$728.82	1.00	\$728.82	100.00%
	CHANGE ORDER #16 TOTAL					\$13,657.63		\$2,749.27		\$10,908.36		\$13,657.63	-
CHANG	E ORDER #17, ACC'T NO. 10305-41-140												
	- COR-118 Move trees planted in the terrace to the building side of the sidewalk.	1.00	LUMP SUM	\$2,884.38		\$2,884.38	1.00	\$2,884.38	0.00	\$0.00	1.00	\$2,884.38	100.00%
	- COR-120 Cost credit to replace access point that got wet from roof leak	1.00	LUMP SUM	-\$882.41		(\$882.41)	1.00	(\$882.41)	0.00	\$0.00	1.00	(\$882.41)	100.00%
	- COR-122 Cost credit for paint shaker equipment not provided	1.00	LUMP SUM	-\$1,744.36		(\$1,744.36)	1.00	(\$1,744.36)	0.00	\$0.00	1.00	(\$1,744.36)	100.00%
	- COR-123 Change door 1110A operation to electrified cylinder	1.00	LUMP SUM	\$2,848.00		\$2,848.00	1.00	\$2,848.00	0.00	\$0.00	1.00	\$2,848.00	100.00%
	CHANGE ORDER #17 TOTAL					\$3,105.61		\$3,105.61	•	\$0.00		\$3,105.61	-
GRAND	TOTALS (CONTRACT TOTALS PLUS CHAN	GE ORDERS)			\$28,521,009.92		•	\$49,860.02		\$28,471,149.90		\$28,521,009.92	 100.00%