



Department of Public Works  
**Engineering Division**  
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115  
210 Martin Luther King, Jr. Boulevard  
Madison, Wisconsin 53703  
Phone: (608) 266-4751  
Fax: (608) 264-9275  
[engineering@cityofmadison.com](mailto:engineering@cityofmadison.com)  
[www.cityofmadison.com/engineering](http://www.cityofmadison.com/engineering)

**Deputy City Engineer**  
Gregory T. Fries, P.E.  
**Deputy Division Manager**  
Kathleen M. Cryan  
**Principal Engineer 2**  
Christopher J. Petykowski, P.E.  
John S. Fahrney, P.E.  
**Principal Engineer 1**  
Christina M. Bachmann, P.E.  
Mark D. Moder, P.E.  
Janet Schmidt, P.E.  
**Facilities & Sustainability**  
Jeanne E. Hoffman, Manager  
Bryan Cooper, Principal Architect  
**Mapping Section Manager**  
Eric T. Pederson, P.S.  
**Financial Manager**  
Steven B. Danner-Rivers

Date: January 11, 2019  
To: Mr. Dave Schmiedicke, Finance Director


Public Works Contract: Annual Construction and Reconstruction of Concrete Sidewalk and Incidental Concrete Curb & Gutter Work Ordered (District 16) By the Common Council  
Contract Number: 8074  
Contractor: Raymond P. Cattell Inc.  
Substantial Date: 9/29/2018

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$1,315,507.00	
<i>(Based on Actual Units)</i>	\$1,118,992.48	
<i>Net Change by Change Orders</i>	\$142,926.29	or 10.86%
<i>Liquidated Damages</i>	\$0.00	
<i>Final Contract Amount</i>	\$1,261,918.77	

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Alane Boutelle at 267-1197.

Sincerely,  
  
\_\_\_\_\_  
John S. Fahrney, P. E.  
Construction Engineer

JDF  
cc: Steve Danner-Rivers, Engineering Div.  
Norman Davis, Civil Rights

Encl.

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: BILL MCGLYNN

Page 1 of 4

**ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND  
INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 16) BY THE**

Project: COMMON COUNCIL

Contract Number: 8074

Payment Number: FINAL #8

**DO NOT WRITE IN THIS BOX** - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY

TOTAL FROM PAGE: <u>4</u>	<u>1,261,918.77</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>1,261,918.77</u>
LESS PREVIOUS PAYMENTS:	<u>1,229,031.08</u>
CURRENT PAYMENT DUE:	<u>32,887.69</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

*Raymond P. Cattell*  
CONTRACTOR: **RAYMOND P. CATTELL, INC.**

1-9-19  
DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

*[Signature]*  
INSPECTOR

12/28/18  
DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: \_\_\_\_\_  
TO: \_\_\_\_\_

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

Neil Schlough Trucking \_\_\_\_\_  
JR's Landscaping \_\_\_\_\_

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 11770-403-200  
 ACCOUNT NO. 85131-54425

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P. CATTELL, INC.  
 ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 16) BY THE COMMON COUNCIL  
 CONTRACT NO. 8074  
 FINAL PAYMENT NO. 8

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>ACCOUNT NO. 11770-403-200</b>													
10802	ROOT CUTTING - SIDEWALK	500.00	L.F.	\$3.00	\$1,500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20101	EXCAVATION CUT	20.00	C.Y.	\$25.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20218	CRUSHED STONE	30.00	TON	\$10.00	\$300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20221	TOPSOIL	100.00	S.Y.	\$12.50	\$1,250.00		0.00	\$0.00	245.10	\$3,063.75	245.10	\$3,063.75	245.1%
20302	SAWCUT CONCRETE FULL DEPTH	100.00	L.F.	\$2.50	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20303	SAWCUT ASPHALT PAVEMENT	50.00	L.F.	\$2.50	\$125.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	75.00	S.F.	\$5.00	\$375.00		0.00	\$0.00	137.70	\$688.50	137.70	\$688.50	183.6%
20401	CLEARING	10.00	I.D.	\$5.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20403	GRUBBING	10.00	I.D.	\$5.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20501	ADJUST SEWER ACCESS STRUCTURE	8.00	EACH	\$500.00	\$4,000.00		0.00	\$0.00	4.00	\$2,000.00	4.00	\$2,000.00	50.0%
20502	ADJUST CATCH BASIN	1.00	EACH	\$600.00	\$600.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20701	TERRACE SEEDING	100.00	S.Y.	\$3.00	\$300.00		0.00	\$0.00	245.10	\$735.30	245.10	\$735.30	245.1%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	100.00	S.Y.	\$4.00	\$400.00		0.00	\$0.00	245.10	\$980.40	245.10	\$980.40	245.1%
30101	#4 EPOXY COATED PAVEMENT TIE	5.00	EACH	\$5.00	\$25.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30301	5 INCH CONCRETE SIDEWALK	1,700.00	S.F.	\$8.50	\$14,450.00		0.00	\$0.00	3,524.30	\$29,956.55	3,524.30	\$29,956.55	207.3%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$9.20	\$920.00		0.00	\$0.00	133.75	\$1,230.50	133.75	\$1,230.50	133.8%
30330	PROFILE SAWCUT	30.00	L.F.	\$30.00	\$900.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30340	CURB RAMP DETECTABLE WARNING FIELDS	1,644.00	S.F.	\$6.00	\$9,864.00		0.00	\$0.00	1,216.00	\$7,296.00	1,216.00	\$7,296.00	74.0%
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	109,000.00	S.F.	\$9.26	\$1,009,340.00		0.00	\$0.00	94,408.68	\$874,224.38	94,408.68	\$874,224.38	86.6%
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	17,800.00	S.F.	\$9.85	\$175,330.00		0.00	\$0.00	11,572.36	\$113,987.75	11,572.36	\$113,987.75	65.0%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P. CATTELL, INC.  
 ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 16) BY THE COMMON COUNCIL  
 CONTRACT NO. 8074  
 FINAL PAYMENT NO. 8

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	25.00	S.F.	\$50.00	\$1,250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	150.00	S.F.	\$5.00	\$750.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	250.00	L.F.	\$40.00	\$10,000.00		0.00	\$0.00	304.20	\$12,168.00	304.20	\$12,168.00	121.7%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	75.00	S.F.	\$30.00	\$2,250.00		0.00	\$0.00	25.70	\$771.00	25.70	\$771.00	34.3%
40202	HMA PAVEMENT 4 LT 58-28 S	250.00	SY	\$50.00	\$12,500.00		0.00	\$0.00	176.50	\$8,825.00	176.50	\$8,825.00	70.6%
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	1.00	EACH	\$250.00	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90001	HES CONCRETE, REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$12.00	\$1,200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
<b>SUBTOTALS</b>					<b>\$1,248,729.00</b>			<b>\$0.00</b>		<b>\$1,055,927.13</b>		<b>\$1,055,927.13</b>	<b>84.56%</b>

ACCOUNT NO. 85131-54425

20101	EXCAVATION CUT	10.00	C.Y.	\$25.00	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20218	CRUSHED STONE	10.00	TON	\$10.00	\$100.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20221	TOPSOIL	10.00	S.Y.	\$12.50	\$125.00		0.00	\$0.00	16.80	\$210.00	16.80	\$210.00	168.0%
20701	TERRACE SEEDING	10.00	S.Y.	\$3.00	\$30.00		0.00	\$0.00	16.80	\$50.40	16.80	\$50.40	168.0%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	10.00	S.Y.	\$4.00	\$40.00		0.00	\$0.00	16.80	\$67.20	16.80	\$67.20	168.0%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	900.00	S.F.	\$9.20	\$8,280.00		0.00	\$0.00	516.90	\$4,755.48	516.90	\$4,755.48	57.4%
30330	PROFILE SAWCUT	20.00	L.F.	\$30.00	\$600.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30340	CURB RAMP DETECTABLE WARNING FIELDS	44.00	S.F.	\$6.00	\$264.00		0.00	\$0.00	88.00	\$528.00	88.00	\$528.00	200.0%
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	150.00	S.F.	\$9.26	\$1,389.00		0.00	\$0.00	774.50	\$7,171.87	774.50	\$7,171.87	516.3%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	150.00	L.F.	\$40.00	\$6,000.00		0.00	\$0.00	140.70	\$5,628.00	140.70	\$5,628.00	93.8%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P. CATTELL, INC.  
 ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 16) BY THE COMMON COUNCIL  
 CONTRACT NO. 8074  
 FINAL PAYMENT NO. 8

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
40202	HMA PAVEMENT 4 LT 58-28 S	10.00	SY	\$50.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90002	BUS PAD	4,100.00	S.F.	\$12.00	\$49,200.00		0.00	\$0.00	3,721.20	\$44,654.40	3,721.20	\$44,654.40	90.8%
	<b>SUBTOTALS</b>				\$66,778.00			\$0.00		\$63,065.35		\$63,065.35	94.44%
<b>CONTRACT TOTALS</b>					\$1,315,507.00			\$0.00		\$1,118,992.48		\$1,118,992.48	85.1%
<b>CHANGE ORDER #1, ACC'T NO. 12510-402-200</b>													
	- SIDEWALK REPAIRS - 6715 MINERAL POINT RD ON N GAMMON RD	1.00	LUMP SUM	\$18,592.44		\$18,592.44	0.00	\$0.00	1.00	\$18,592.44	1.00	\$18,592.44	100.0%
	- SIDEWALK REPAIRS - 7236 OLD SAUK RD	1.00	LUMP SUM	\$16,106.45		\$16,106.45	0.00	\$0.00	1.00	\$16,106.45	1.00	\$16,106.45	100.0%
	- SIDEWALK REPAIRS - 5399 REGENT ST	1.00	LUMP SUM	\$11,575.50		\$11,575.50	0.00	\$0.00	1.00	\$11,575.50	1.00	\$11,575.50	100.0%
	- SIDEWALK REPAIRS - 1280 DEMING WAY	1.00	LUMP SUM	\$26,034.50		\$26,034.50	0.00	\$0.00	1.00	\$26,034.50	1.00	\$26,034.50	100.0%
	<b>CHANGE ORDER #1 TOTAL</b>					\$72,308.89		\$0.00		\$72,308.89		\$72,308.89	
<b>CHANGE ORDER #2, ACC'T NO. 12510-84-200</b>													
	- EMERGENCY REPAIR IN STORM EASEMENT BEHIND 7102 LONGMEADOW DR	1.00	LUMP SUM	\$70,617.40		\$70,617.40	0.00	\$0.00	1.00	\$70,617.40	1.00	\$70,617.40	100.0%
<b>GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)</b>					\$1,458,433.29			\$0.00		\$1,261,918.77		\$1,261,918.77	86.5%