# APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

| Project Manager: DAVE SCHALLER   | Page 1 of7                     |
|--|--------------------------------|
| Project: JUDGE DOYLE PODIUM  |                                |
| •  | Payment Number: 12             |
| DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENG   | GINEERING PERSONNEL ONLY       |
| TOTAL FROM PAGE:7  | 7,893,537.74                   |
| LESS RETAINAGE:  | 202,832.06                     |
| SUBTOTAL:  | 7,690,705.68                   |
| LESS PREVIOUS PAYMENTS:  | 7,217,491.64                   |
| CURRENT PAYMENT DUE:   | 473,214.04                     |
| And that the current payment is now due.  Digitally signed by Matthew Dozois  DN: CN=Matthew Dozois Date: 2020.05.13 13:24:58-05'00'   |                                |
| CONTRACTOR: J. P. CULLEN & SONS, INC.  | DATE                           |
| Project: JUDGE DOYLE PODIUM  Contract Number: 8290 Payment Number: 12  DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY  TOTAL FROM PAGE: 7 7,893,537.74  LESS RETAINAGE: 202,832.06  SUBTOTAL: 7,690,705.68  LESS PREVIOUS PAYMENTS: 7,217,491.64  CURRENT PAYMENT DUE: 473,214.04  CONTRACTOR'S APPLICATION FOR PAYMENT:  The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.  Matthew Dozois Date: 2020.05.13 13:24:58-05'00' |                                |
|  |                                |
|  |                                |
| ELASE TROVIDE THE TIME I ERIOD FOR THIS FATMENT REQUEST.   |                                |
|  | ON PROJECT DURING THIS PERIOD: |
| architectural Products of Wasau  |                                |
|  |                                |
| <del></del>  |                                |

SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.

PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

NOTE:

|       | ACT NO. 8290<br>NT NO. 12  | 1                       | 2        | 3                 | 4                   | 5                | 6                | 7            | 8                       | 9              | ******<br>#10  | 11             | 12                  |
|-------|--|-------------------------|----------|-------------------|---------------------|------------------|------------------|--------------|-------------------------|----------------|----------------|----------------|---------------------|
| ITEM  | TYPE OF WORK   | ESTIMATED<br>QUANTITIES | UNITS    | UNIT PRICE<br>BID | CONTRACT<br>DOLLARS | C. O.<br>DOLLARS | UNITS THIS APPL. | EXTENSION    | UNITS PREV.<br>APPL.(S) | EXTENSION      | TOTAL<br>UNITS | EXTENSION      | PERCENT<br>COMPLETE |
| ACCOU | NT NO. 13115-82-140 / 11471-401-140  |                         |          |                   |                     |                  |                  |              |                         |                |                |                |                     |
| 90000 | BASE BID   | 1.00                    | Lump Sum | \$6,950,946.00    | \$6,950,946.00      |                  | 0.03             | \$190,680.26 | 0.97                    | \$6,743,086.17 | 1.00           | \$6,933,766.43 | 99.75%              |
| ACCOU | NT NO. 11471-403-140   | :                       |          |                   |                     |                  |                  |              |                         |                |                |                |                     |
| 90001 | ALTERNATE 1: The build out of the bicycle center as shown on the drawings (A-600 series and corresponding mechanical, plumbing, electrical, fire protection) as noted in the project documents as Alternate 1.   | 1.00                    | Lump Sum | \$414,709.00      | \$414,709.00        |                  | 0.00             | \$0.00       | 1.00                    | \$414,709.00   | 1.00           | \$414,709.00   | 100.00%             |
| ACCOU | NT NO. 13115-82-140 / 11471-401-140  |                         |          |                   |                     |                  |                  |              |                         |                |                |                |                     |
| 90003 | ALTERNATE 3: The expansion of the emergency responder radio system (E-122.1, E123.1, E-124.1, Specification 27 53 19) as noted on the project documents as Alternate 3.  | 1.00                    | Lump Sum | \$32,622.00       | \$32,622.00         |                  | 0.00             | \$0.00       | 1.00                    | \$32,622.00    | 1.00           | \$32,622.00    | 100.00%             |
| CONTR | ACT TOTALS   |                         |          |                   | \$7,398,277.00      | ı                | •                | \$190,680.26 | =                       | \$7,190,417.17 | =              | \$7,381,097.43 | 99.77%              |
| CHANG | E ORDER #1, ACC'T NO. 13115-82-140   |                         |          |                   |                     |                  |                  |              |                         |                |                |                |                     |
|       | - COR-1 Scope includes a credit for time lapse camera. A credit to change stamped metal panel for break formed metal panel. A credit to change taktl panlel sizes and orientation. A credit to remove van accessible parking. Add furring and insulation. Add aluminum trim at doors/taklt panels. Add couplers for future. Add mechanical shaft penetrations. Add hook pars at ramp. Modify electrical vault per MGE. Revise site electrical. Add traffic coating. Add chain link fence Add tapered segments to linear metal roofing. | 1.00                    | Lump Sum | -\$8,323.27       |                     | (\$8,323.27)     | 0.00             | \$0.00       | 1.00                    | (\$8,323.27)   | 1.00           | (\$8,323.27)   | 100.00%             |
|       | - COR-2 Add closed cell urethane foam per City request.  | 1.00                    | Lump Sum | \$25,822.80       |                     | \$25,822.80      | 0.00             | \$0.00       | 1.00                    | \$25,822.80    | 1.00           | \$25,822.80    | 100.00%             |
|       | CHANGE ORDER #1 TOTAL  |                         |          |                   |                     | \$17,499.53      | <b>-</b>         | \$0.00       | -                       | \$17,499.53    | _              | \$17,499.53    | _                   |

| PAYMEN | T NO. 12   | 1                    | 2        | 3                 | 4                   | 5                | 6                | 7         | 8                       | 9             | *******<br>#10 | 11            | 12                  |
|--------|--|----------------------|----------|-------------------|---------------------|------------------|------------------|-----------|-------------------------|---------------|----------------|---------------|---------------------|
| ITEM   | TYPE OF WORK   | ESTIMATED QUANTITIES | UNITS    | UNIT PRICE<br>BID | CONTRACT<br>DOLLARS | C. O.<br>DOLLARS | UNITS THIS APPL. | EXTENSION | UNITS PREV.<br>APPL.(S) | EXTENSION     | TOTAL<br>UNITS | EXTENSION     | PERCENT<br>COMPLETI |
| CHANGE | ORDER #2, ACC'T NO. 13115-82-140   |                      |          |                   |                     |                  |                  |           |                         |               |                |               |                     |
|        | - CB-02 COR-3 Scope includes add block partition and added door, add L5 curb at Pickney edge, add curb under Wilson entrance railings, add curb at elevator overrun, add curb on beam at monolithic glass, install embeds for battens, install angle behind granite, revise signage, add aluminum closure at slab edge, HVAC modification of the L2 ramp, electrical revisions, revisions to Taktl panels, revisions to metal panel, reconfigure FP system piping. Add HD foam at loading dock per RFI #164. | 1.00                 | Lump Sum | \$17,481.98       |                     | \$17,481.98      | 0.00             | \$0.00    | 1.00                    | \$17,481.98   | 1.00           | \$17,481.98   | 100.00%             |
|        | - COR-4 Modify heat trace per RFI #229   | 1.00                 | Lump Sum | \$300.93          |                     | \$300.93         | 0.00             | \$0.00    | 1.00                    | \$300.93      | 1.00           | \$300.93      | 100.00%             |
|        | - COR-5 Fire wrap 70"x40" EA duct per<br>RFI #207  | 1.00                 | Lump Sum | \$14,279.48       |                     | \$14,279.48      | 0.00             | \$0.00    | 1.00                    | \$14,279.48   | 1.00           | \$14,279.48   | 100.00%             |
|        | - COR-6 Upgrade to Starfire glass per SD-<br>309 review comments   | 1.00                 | Lump Sum | \$7,902.85        |                     | \$7,902.85       | 0.00             | \$0.00    | 1.00                    | \$7,902.85    | 1.00           | \$7,902.85    | 100.00%             |
|        | - COR-7 Delete fire safing per RFI #226  | 1.00                 | Lump Sum | -\$12,814.60      |                     | (\$12,814.60)    | 0.00             | \$0.00    | 1.00                    | (\$12,814.60) | 1.00           | (\$12,814.60) | 100.00%             |
|        | - COR-8 Delete chain link fence not covered in CB001   | 1.00                 | Lump Sum | -\$23,837.32      |                     | (\$23,837.32)    | 0.00             | \$0.00    | 1.00                    | (\$23,837.32) | 1.00           | (\$23,837.32) | 100.00%             |
|        | CHANGE ORDER #2 TOTAL  |                      |          |                   |                     | \$3,313.32       |                  | \$0.00    |                         | \$3,313.32    | J              | \$3,313.32    | 1                   |
| CHANGE | ORDER #3, ACC'T NO. 13115-82-140   |                      |          |                   |                     |                  |                  |           |                         |               |                |               |                     |
|        | - COR-09 Exit Corridor 0202 Fire Rated Window - frame added in CB001   | 1.00                 | Lump Sum | \$17,726.71       |                     | \$17,726.71      | 0.00             | \$0.00    | 1.00                    | \$17,726.71   | 1.00           | \$17,726.71   | 100.00%             |
| CHANGE | ORDER #4, ACC'T NO. 13115-82-140   |                      |          |                   |                     |                  |                  |           |                         |               |                |               |                     |
|        | - COR-10 PCO-33 Correction for Curtain<br>Wall Credit Error  | 1.00                 | Lump Sum | \$7,994.80        |                     | \$7,994.80       | 0.00             | \$0.00    | 1.00                    | \$7,994.80    | 1.00           | \$7,994.80    | 100.00%             |
|        | - COR-11 PCO-36 RFI-243 Bike Center tile clarifications  | 1.00                 | Lump Sum | \$2,147.72        |                     | \$2,147.72       | 0.00             | \$0.00    | 1.00                    | \$2,147.72    | 1.00           | \$2,147.72    | 100.00%             |
|        | CHANGE ORDER #4 TOTAL  |                      |          |                   |                     | \$10,142.52      |                  | \$0.00    |                         | \$10,142.52   | -              | \$10,142.52   |                     |
| CHANGE | ORDER #5, ACC'T NO. 13115-82-140   |                      |          |                   |                     |                  |                  |           |                         |               |                |               |                     |
|        | - COR-12 Eliminate camera mounts for 21 cameras in the Podium per RFI #258   | 1.00                 | Lump Sum | -\$8,982.00       |                     | (\$8,982.00)     | 0.00             | \$0.00    | 1.00                    | (\$8,982.00)  | 1.00           | (\$8,982.00)  | 100.00%             |
|        | - COR-13 Delete granite paving and add concrete curbs per RFI #231 - COR-14 Electrical drawing E600.1 for type F3 fixture calls out for Fail-Safe or Day-Brite. Returned submittal 26 50-  | 1.00                 | Lump Sum | -\$10,005.01      |                     | (\$10,005.01)    | 0.00             | \$0.00    | 1.00                    | (\$10,005.01) | 1.00           | (\$10,005.01) | 100.00%             |
|        | 002R1 (SD-223) submitted Day-Brite which was rejected stating that the Fail- Safe is preferred. Fail-Safe is more expensive than Day-Brite   | 1.00                 | Lump Sum | \$3,653.44        |                     | \$3,653.44       | 0.00             | \$0.00    | 1.00                    | \$3,653.44    | 1.00           | \$3,653.44    | 100.00%             |

| PAYME | NT NO. 12  | 1                       | 2        | 3                 | 4                   | 5                | 6                   | 7         | 8                       | 9             | *******<br>#10 | 11            | 12                  |
|-------|--|-------------------------|----------|-------------------|---------------------|------------------|---------------------|-----------|-------------------------|---------------|----------------|---------------|---------------------|
| ITEM  | TYPE OF WORK   | ESTIMATED<br>QUANTITIES | UNITS    | UNIT PRICE<br>BID | CONTRACT<br>DOLLARS | C. O.<br>DOLLARS | UNITS THIS<br>APPL. | EXTENSION | UNITS PREV.<br>APPL.(S) | EXTENSION     | TOTAL<br>UNITS | EXTENSION     | PERCENT<br>COMPLETE |
|       | - COR-15 Demo deck for Podium ramps. Podium drawings showing ramps were issued after garage decks were poured. Transition areas in the decks had to be removed | 1.00                    | Lump Sum | \$4,473.28        |                     | \$4,473.28       | 0.00                | \$0.00    | 1.00                    | \$4,473.28    | 1.00           | \$4,473.28    | 100.00%             |
|       | - COR-16 Credit for MGE invoices paid by the City  | 1.00                    | Lump Sum | -\$45,809.98      |                     | (\$45,809.98)    | 0.00                | \$0.00    | 1.00                    | (\$45,809.98) | 1.00           | (\$45,809.98) | 100.00%             |
|       | - COR-17 Upgrade bike center rails to stainless per SD-349   | 1.00                    | Lump Sum | \$1,383.35        |                     | \$1,383.35       | 0.00                | \$0.00    | 1.00                    | \$1,383.35    | 1.00           | \$1,383.35    | 100.00%             |
|       | - COR-18 Provide revised exterior signage at the Bike Shop per RFI #256  | 1.00                    | Lump Sum | \$23,108.29       |                     | \$23,108.29      | 0.00                | \$0.00    | 1.00                    | \$23,108.29   | 1.00           | \$23,108.29   | 100.00%             |
|       | - COR-19 Revise electrical for sprinkler nitrogen system per RFI #281  | 1.00                    | Lump Sum | \$1,238.58        |                     | \$1,238.58       | 0.00                | \$0.00    | 1.00                    | \$1,238.58    | 1.00           | \$1,238.58    | 100.00%             |
|       | - COR20 Revise signage to 10x66 per<br>City request  | 1.00                    | Lump Sum | -\$15,838.00      |                     | (\$15,838.00)    | 0.00                | \$0.00    | 1.00                    | (\$15,838.00) | 1.00           | (\$15,838.00) | 100.00%             |
|       | - COR-21 Revise site electrical per RFI<br>#273  | 1.00                    | Lump Sum | \$15,959.63       |                     | \$15,959.63      | 0.00                | \$0.00    | 1.00                    | \$15,959.63   | 1.00           | \$15,959.63   | 100.00%             |
|       | - COR-22 Revise HUB electrical per RFI<br>#290   | 1.00                    | Lump Sum | \$43,418.98       |                     | \$43,418.98      | 0.00                | \$0.00    | 1.00                    | \$43,418.98   | 1.00           | \$43,418.98   | 100.00%             |
|       | - COR-23 Provide backdraft dampers per RFI #289.   | 1.00                    | Lump Sum | \$1,631.38        |                     | \$1,631.38       | 0.00                | \$0.00    | 1.00                    | \$1,631.38    | 1.00           | \$1,631.38    | 100.00%             |
|       | CHANGE ORDER #5 TOTAL  |                         |          |                   |                     | \$14,231.94      | •                   | \$0.00    | -                       | \$14,231.94   |                | \$14,231.94   | _                   |
| CHANG | E ORDER #6, TIME EXTENSION ONLY  |                         |          |                   |                     |                  |                     |           |                         |               |                |               |                     |
| CHANG | E ORDER #7, ACC'T NO. 13115-82-140   |                         |          |                   |                     |                  |                     |           |                         |               |                |               |                     |
|       | - COR-24 Provide engineering for<br>storefront tubes   | 1.00                    | Lump Sum | \$2,032.63        |                     | \$2,032.63       | 0.00                | \$0.00    | 1.00                    | \$2,032.63    | 1.00           | \$2,032.63    | 100.00%             |
|       | - COR-26 L5 temp enclosures  | 1.00                    | Lump Sum | \$16,888.23       |                     | \$16,888.23      | 0.00                | \$0.00    | 1.00                    | \$16,888.23   | 1.00           | \$16,888.23   | 100.00%             |
|       | - COR-27 Remove and replace MGE vault door and hardware per RFI #278   | 1.00                    | Lump Sum | \$3,732.69        |                     | \$3,732.69       | 0.00                | \$0.00    | 1.00                    | \$3,732.69    | 1.00           | \$3,732.69    | 100.00%             |
|       | - COR-28 Revise water cooler from single to double   | 1.00                    | Lump Sum | \$664.38          |                     | \$664.38         | 0.00                | \$0.00    | 1.00                    | \$664.38      | 1.00           | \$664.38      | 100.00%             |
|       | - COR-29 Revise sand interceptor per<br>City direction   | 1.00                    | Lump Sum | \$679.48          |                     | \$679.48         | 0.00                | \$0.00    | 1.00                    | \$679.48      | 1.00           | \$679.48      | 100.00%             |
|       | - COR-30 Credit for revised Doty storm connection  | 1.00                    | Lump Sum | -\$1,390.00       |                     | (\$1,390.00)     | 0.00                | \$0.00    | 1.00                    | (\$1,390.00)  | 1.00           | (\$1,390.00)  | 100.00%             |
|       | - COR-31 Revise strom overflow<br>locations per RFI #241<br>- COR-32 Relocate shower drains  | 1.00                    | Lump Sum | \$2,880.26        |                     | \$2,880.26       | 0.00                | \$0.00    | 1.00                    | \$2,880.26    | 1.00           | \$2,880.26    | 100.00%             |
|       | resulting from shower type changes<br>directed in RFI #243   | 1.00                    | Lump Sum | \$505.25          |                     | \$505.25         | 0.00                | \$0.00    | 1.00                    | \$505.25      | 1.00           | \$505.25      | 100.00%             |
|       | - COR-33 Credit for value engineering item #9 batton embeds  | 1.00                    | Lump Sum | -\$44,382.00      |                     | (\$44,382.00)    | 0.00                | \$0.00    | 1.00                    | (\$44,382.00) | 1.00           | (\$44,382.00) | 100.00%             |
|       | - COR-34 Modify Security Fiber per RFI<br>#291   | 1.00                    | Lump Sum | \$7,166.46        |                     | \$7,166.46       | 0.00                | \$0.00    | 1.00                    | \$7,166.46    | 1.00           | \$7,166.46    | 100.00%             |

| PAYMEN | NT NO. 12   | 1                       | 2        | 3                 | 4        | 5                | 6                | 7           | 8                       | 9             | ******<br>#10  | 11            | 12                  |
|--------|---|-------------------------|----------|-------------------|----------|------------------|------------------|-------------|-------------------------|---------------|----------------|---------------|---------------------|
| ITEM   | TYPE OF WORK  | ESTIMATED<br>QUANTITIES | UNITS    | UNIT PRICE<br>BID | CONTRACT | C. O.<br>DOLLARS | UNITS THIS APPL. | EXTENSION   | UNITS PREV.<br>APPL.(S) | EXTENSION     | TOTAL<br>UNITS | EXTENSION     | PERCENT<br>COMPLETE |
|        | - COR-35 This work was issued as part of<br>Podium CB2. APW claims that they did<br>not capture this work in the CB2 pricing.<br>JPC agrees that pricing for this work was<br>not included with CB2 | 1.00                    | Lump Sum | \$22,168.81       |          | \$22,168.81      | 0.36             | \$8,000.00  | 0.23                    | \$5,000.00    | 0.59           | \$13,000.00   | 58.64%              |
|        | - COR-36 Add metal panel at Doty entrance per RFI #245  | 1.00                    | Lump Sum | \$10,653.07       |          | \$10,653.07      | 0.00             | \$0.00      | 1.00                    | \$10,653.07   | 1.00           | \$10,653.07   | 100.00%             |
|        | - COR-37 Credit non managed switches per City request   | 1.00                    | Lump Sum | -\$20,030.00      |          | (\$20,030.00)    | 0.00             | \$0.00      | 1.00                    | (\$20,030.00) | 1.00           | (\$20,030.00) | 100.00%             |
|        | - COR-38 Added ground box per City direction  | 1.00                    | Lump Sum | \$2,298.71        |          | \$2,298.71       | 0.00             | \$0.00      | 1.00                    | \$2,298.71    | 1.00           | \$2,298.71    | 100.00%             |
|        | - COR-39 Revise North core electrical<br>chase walls from CMU to 2 HR shaft wall<br>per RFI #276  | 1.00                    | Lump Sum | \$10,516.11       |          | \$10,516.11      | 0.00             | \$0.00      | 1.00                    | \$10,516.11   | 1.00           | \$10,516.11   | 100.00%             |
|        | - COR-40 Remove combustion relief<br>damper and replace with 2-hour block<br>wall per RFI #307  | 1.00                    | Lump Sum | \$2,227.93        |          | \$2,227.93       | 0.00             | \$0.00      | 1.00                    | \$2,227.93    | 1.00           | \$2,227.93    | 100.00%             |
|        | CHANGE ORDER #7 TOTAL   |                         |          |                   |          | \$16,612.01      | -                | \$8,000.00  |                         | (\$556.80)    |                | \$7,443.20    | _                   |
| CHANGE | E ORDER #8, ACC'T NO. 13115-82-140  |                         |          |                   |          |                  |                  |             |                         |               |                |               |                     |
|        | - LVDA/WSP Invoice No. 798 -<br>Amendment #4 - Extra service requests   | 1.00                    | Lump Sum | -\$7,260.00       |          | (\$7,260.00)     | 0.00             | \$0.00      | 1.00                    | (\$7,260.00)  | 1.00           | (\$7,260.00)  | 100.00%             |
|        | - COR-41 Provide coping above metal panel at Pinckney radius  | 1.00                    | Lump Sum | \$13,108.46       |          | \$13,108.46      | 0.77             | \$10,108.46 | 0.23                    | \$3,000.00    | 1.00           | \$13,108.46   | 100.00%             |
|        | - COR-42 Revise piping at Doty entrance per RFI #262  | 1.00                    | Lump Sum | \$3,681.21        |          | \$3,681.21       | 0.00             | \$0.00      | 1.00                    | \$3,681.21    | 1.00           | \$3,681.21    | 100.00%             |
|        | - COR-43 Add chain link fence to<br>motorcycle parking per RFI #263   | 1.00                    | Lump Sum | \$2,850.95        |          | \$2,850.95       | 0.00             | \$0.00      | 1.00                    | \$2,850.95    | 1.00           | \$2,850.95    | 100.00%             |
|        | CHANGE ORDER #8 TOTAL   |                         |          |                   |          | \$12,380.62      |                  | \$10,108.46 |                         | \$2,272.16    |                | \$12,380.62   | -                   |
| CHANGE | E ORDER #9, ACC'T NO. 13115-82-140  |                         |          |                   |          |                  |                  |             |                         |               |                |               |                     |
|        | - COR-44 Provide 12x12 evac signs in lieu of 6x6 signs per RFI #587   | 1.00                    | Lump Sum | \$527.95          |          | \$527.95         | 0.00             | \$0.00      | 1.00                    | \$527.95      | 1.00           | \$527.95      | 100.00%             |
|        | - COR-45 Furnish and install fire extinguishers and signage per RFI #300  | 1.00                    | Lump Sum | \$14,189.03       |          | \$14,189.03      | 0.00             | \$0.00      | 1.00                    | \$14,189.03   | 1.00           | \$14,189.03   | 100.00%             |
|        | - COR-46 Enclose duct in shaft wall per<br>RFI #296   | 1.00                    | Lump Sum | \$6,346.14        |          | \$6,346.14       | 0.00             | \$0.00      | 1.00                    | \$6,346.14    | 1.00           | \$6,346.14    | 100.00%             |
|        | CHANGE ORDER #9 TOTAL   |                         |          |                   |          | \$21,063.12      |                  | \$0.00      |                         | \$21,063.12   | -              | \$21,063.12   | _                   |
| CHANGE | E ORDER #10, ACC'T NOS. (SEE BELOW):  |                         |          |                   |          |                  |                  |             |                         |               |                |               |                     |
|        | 13115-82-140 - COR-47 Remobilize masons to build  | 1.00                    | Lump Sum | \$3,300.00        |          | \$3,300.00       | 0.00             | \$0.00      | 1.00                    | \$3,300.00    | 1.00           | \$3,300.00    | 100.00%             |
|        | previously deleted trash room walls - COR-48 Add concrete haunch per RFI #268   | 1.00                    | Lump Sum | \$3,904.87        |          | \$3,904.87       | 0.00             | \$0.00      | 1.00                    | \$3,904.87    | 1.00           | \$3,904.87    | 100.00%             |

|       | ACT NO. 8290<br>NT NO. 12   |                         |          |                   |                     | I                           | 1                |                             | I                       |                            | *****          |                             | 1                   |
|-------|---|-------------------------|----------|-------------------|---------------------|-----------------------------|------------------|-----------------------------|-------------------------|----------------------------|----------------|-----------------------------|---------------------|
| PATWE | VI NO. 12   | 1                       | 2        | 3                 | 4                   | 5                           | 6                | 7                           | 8                       | 9                          | #10            | 11                          | 12                  |
| ITEM  | TYPE OF WORK  | ESTIMATED<br>QUANTITIES | UNITS    | UNIT PRICE<br>BID | CONTRACT<br>DOLLARS | C. O.<br>DOLLARS            | UNITS THIS APPL. | EXTENSION                   | UNITS PREV.<br>APPL.(S) | EXTENSION                  | TOTAL<br>UNITS | EXTENSION                   | PERCENT<br>COMPLETE |
|       | - COR-49 Provide credit pricing to change trees from 4" to 2". Remove water bags from tree grates and change from black lava rock to washed stone       | 1.00                    | Lump Sum | -\$3,640.00       |                     | (\$3,640.00)                | 0.00             | \$0.00                      | 1.00                    | (\$3,640.00)               | 1.00           | (\$3,640.00)                | ) 100.00%           |
|       | - COR-50 Provide analog phone lines for elevators per City direction  | 1.00                    | Lump Sum | \$2,436.68        |                     | \$2,436.68                  | 0.00             | \$0.00                      | 1.00                    | \$2,436.68                 | 1.00           | \$2,436.68                  | 100.00%             |
|       | - COR-54 PCO #083 RFI #317 Supply fan deficiency  | 1.00                    | Lump Sum | \$5,804.33        |                     | \$5,804.33                  | 0.00             | \$0.00                      | 1.00                    | \$5,804.33                 | 1.00           | \$5,804.33                  | 100.00%             |
|       | - COR-55 Add rubber base to MBC<br>SUBTOTAL   | 1.00                    | Lump Sum | \$2,534.18        |                     | \$2,534.18<br>\$14,340.06   | 0.00             | \$0.00<br>\$0.00            | 1.00                    | \$2,534.18<br>\$14,340.06  |                | \$2,534.18<br>\$14,340.06   |                     |
|       | 11471-82-140 - COR-52 Remove current generator supply/exhaust duct and replace with Flamebar duct per RFI #319 - COR-51 Provide chain link enclosure at | 1.00                    | Lump Sum | \$267,668.73      |                     | \$267,668.73                | 0.28             | \$75,000.00                 | 0.45                    | \$120,000.00               | 0.73           | \$195,000.00                | 72.85%              |
|       | stair ST-1 and St-2 on level U4 shown in ASK 065 per RFI #320   | 1.00                    | Lump Sum | \$5,121.16        |                     | \$5,121.16                  | 0.00             | \$0.00                      | 1.00                    | \$5,121.16                 | 1.00           | \$5,121.16                  | 100.00%             |
|       | - COR-53 PCO #080 Demo flowable fill<br>SUBTOTAL  | 1.00                    | Lump Sum | \$2,395.27        |                     | \$2,395.27<br>\$275,185.16  | 0.00             | \$0.00<br>\$75,000.00       | 1.00                    | \$2,395.27<br>\$127,516.43 |                | \$2,395.27<br>\$202,516.43  |                     |
|       | CHANGE ORDER #10 TOTAL  |                         |          |                   |                     | \$289,525.22                | i i              | \$75,000.00                 | =                       | \$141,856.49               | = :            | \$216,856.49                | =                   |
| CHANG | E ORDER #11, ACC'T NOS. (SEE BELOW):  |                         |          |                   |                     |                             |                  |                             |                         |                            |                |                             |                     |
|       | 13115-82-140  | 1.00                    | Lump Sum | \$2,791.00        |                     | \$2,791.00                  | 1.00             | \$2,791.00                  | 0.00                    | \$0.00                     | 1.00           | \$2,791.00                  | 100.00%             |
|       | - COR-56 Upgrade RS2 license<br>- COR-58 Tower crane opening top  | 1.00                    | •        | •                 |                     | \$14,580.01                 | 1.00             | \$14,580.01                 | 0.00                    | \$0.00                     |                | \$14,580.01                 | 100.00%             |
|       | enclosure   |                         | Lump Sum | \$14,580.01       |                     | ' '                         |                  |                             |                         | ·                          | 1.00           |                             |                     |
|       | - COR-59 Temp roof covers - COR-61 Delete Doty St entrance metal  | 1.00<br>1.00            | Lump Sum | \$5,501.51        |                     | \$5,501.51                  | 1.00             | \$5,501.51                  | 0.00                    | \$0.00                     | 1.00           | \$5,501.51                  | 100.00%             |
|       | soffit and paint with HP coating SUBTOTAL   | 1.00                    | Lump Sum | -\$1,656.88       |                     | (\$1,656.88)<br>\$21,215.64 | 1.00             | (\$1,656.88)<br>\$21,215.64 | 0.00                    | \$0.00<br>\$0.00           |                | (\$1,656.88)<br>\$21,215.64 | 1                   |
|       | 44474 00 440  |                         |          |                   |                     |                             |                  |                             |                         |                            |                |                             |                     |
|       | - COR-57 Sawcut opening for HVAC<br>- COR-60 Relocate impulse fans to   | 1.00                    | Lump Sum | \$1,142.50        |                     | \$1,142.50                  | 1.00             | \$1,142.50                  | 0.00                    | \$0.00                     | 1.00           | \$1,142.50                  | 100.00%             |
|       | decrease number of parking stalls with height restrictions  | 1.00                    | Lump Sum | \$17,655.86       |                     | \$17,655.86                 | 1.00             | \$17,655.86                 | 0.00                    | \$0.00                     | 1.00           | \$17,655.86                 | 100.00%             |
|       | - COR-62 Add electric outlets per City BI   | 1.00                    | Lump Sum | \$962.99          |                     | \$962.99                    | 1.00             | \$962.99                    | 0.00                    | \$0.00                     | 1.00           | \$962.99                    | 100.00%             |
|       | - COR-63 Add exit light per City BI   | 1.00                    | Lump Sum | \$1,776.04        |                     | \$1,776.04                  | 1.00             | \$1,776.04                  | 0.00                    | \$0.00                     | 1.00           | \$1,776.04                  | 100.00%             |
|       | - COR-64 Add electric outlets per City BI   | 1.00                    | Lump Sum | \$3,981.83        |                     | \$3,981.83                  | 0.99             | \$3,961.83                  | 0.00                    | \$0.00                     | 0.99           | \$3,961.83                  | 99.50%              |
|       | - COR-65 Replace MMB Annex siding damaged by City staff snow plowing  | 1.00                    | Lump Sum | \$4,495.59        |                     | \$4,495.59                  | 1.00             | \$4,495.59                  | 0.00                    | \$0.00                     | 1.00           | \$4,495.59                  | 100.00%             |
|       | - COR-66 Add 2 Signal Tech signs per<br>City Parking Utility  | 1.00                    | Lump Sum | \$4,544.64        |                     | \$4,544.64                  | 1.00             | \$4,544.64                  | 0.00                    | \$0.00                     | 1.00           | \$4,544.64                  | 100.00%             |
|       | - COR-67 Install concrete cover between the garage and MMB Annex  | 1.00                    | Lump Sum | \$1,726.22        |                     | \$1,726.22                  | 1.00             | \$1,726.22                  | 0.00                    | \$0.00                     | 1.00           | \$1,726.22                  | 100.00%             |

|        | IT NO. 12   | 1                       | 2        | 3                 | 4                   | 5                | 6                   | 7            | 8                       | 9              | ******<br>#10  | 11             | 12                  |
|--------|---|-------------------------|----------|-------------------|---------------------|------------------|---------------------|--------------|-------------------------|----------------|----------------|----------------|---------------------|
| ITEM   | TYPE OF WORK  | ESTIMATED<br>QUANTITIES | UNITS    | UNIT PRICE<br>BID | CONTRACT<br>DOLLARS | C. O.<br>DOLLARS | UNITS THIS<br>APPL. | EXTENSION    | UNITS PREV.<br>APPL.(S) | EXTENSION      | TOTAL<br>UNITS | EXTENSION      | PERCENT<br>COMPLETE |
|        |   | 1.00                    | Lump Sum | \$160,707.65      |                     | \$160,707.65     | 0.25                | \$40,000.00  | 0.00                    | \$0.00         | 0.25           | \$40,000.00    | 24.89%              |
|        | SUBTOTAL  |                         |          |                   | L                   | \$196,993.32     | <u>.</u>            | \$76,265.67  | J .                     | \$0.00         | _              | \$76,265.67    | 1                   |
|        | CHANGE ORDER #11 TOTAL  |                         |          |                   | =                   | \$218,208.96     | i :                 | \$97,481.31  | :                       | \$0.00         | = :            | \$97,481.31    | =                   |
| CHANGE | ORDER #12, ACC'T NOS. (SEE BELOW):  |                         |          |                   |                     |                  |                     |              |                         |                |                |                |                     |
|        | 13115-82-140 - COR-71 Insulate non potable water pipes per RFI #334           | 1.00                    | Lump Sum | \$5,220.41        |                     | \$5,220.41       | 1.00                | \$5,220.41   | 0.00                    | \$0.00         | 1.00           | \$5,220.41     | 100.00%             |
|        | - COR-72 Demo and repour MMB<br>entrance per RFI #305                         | 1.00                    | Lump Sum | \$5,174.03        |                     | \$5,174.03       | 1.00                | \$5,174.03   | 0.00                    | \$0.00         | 1.00           | \$5,174.03     | 100.00%             |
|        | - COR-73 Rework LD supply duct due to trash room wall changes per RFI #327    | 1.00                    | Lump Sum | \$2,560.58        |                     | \$2,560.58       | 1.00                | \$2,560.58   | 0.00                    | \$0.00         | 1.00           | \$2,560.58     | 100.00%             |
|        | - COR-74 Modify ADA toilet shower room per RFI #323                           | 1.00                    | Lump Sum | \$5,705.92        |                     | \$5,705.92       | 1.00                | \$5,705.92   | 0.00                    | \$0.00         |                | \$5,705.92     | 100.00%             |
|        | SUBTOTAL  |                         |          |                   |                     | \$18,660.94      |                     | \$18,660.94  |                         | \$0.00         |                | \$18,660.94    |                     |
|        | 11471-82-140 - COR-69 Revise door 104 lock type per City direction            | 1.00                    | Lump Sum | \$2,541.13        |                     | \$2,541.13       | 1.00                | \$2,541.13   | 0.00                    | \$0.00         | 1.00           | \$2,541.13     | 100.00%             |
|        | - COR-70 Replace two PVC retail storm<br>laterals with cast iron per RFI #330 | 1.00                    | Lump Sum | \$3,443.41        |                     | \$3,443.41       | 1.00                | \$3,443.41   | 0.00                    | \$0.00         | 1.00           | \$3,443.41     | 100.00%             |
|        | - COR-75 PCO #111 Car charging stations                                       | 1.00                    | Lump Sum | \$69,656.07       |                     | \$69,656.07      | 1.00                | \$69,656.07  | 0.00                    | \$0.00         | 1.00           | \$69,656.07    | 100.00%             |
|        | SUBTOTAL  |                         |          |                   | L                   | \$75,640.61      |                     | \$75,640.61  | J .                     | \$0.00         |                | \$75,640.61    | 1                   |
|        | CHANGE ORDER #12 TOTAL  |                         |          |                   | =                   | \$94,301.55      | :                   | \$94,301.55  | :                       | \$0.00         | = :            | \$94,301.55    | =                   |
| GRAND  | TOTALS (CONTRACT TOTALS PLUS CHANG  | GE ORDERS)              |          |                   | \$8,113,282.50      |                  |                     | \$475,571.58 |                         | \$7,417,966.16 | = :            | \$7,893,537.74 | =<br>97.29%         |