

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: CHRIS DAWSON

Page 1 of 4

Project: NEW SIDEWALK INSTALLATION - 2019

Contract Number: 8293

Payment Number: 2

<b>DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY</b>	
TOTAL FROM PAGE: <u>3</u>	<u>160,070.82</u>
LESS RETAINAGE:	<u>4,307.20</u>
SUBTOTAL:	<u>155,763.62</u>
LESS PREVIOUS PAYMENTS:	<u>51,652.45</u>
CURRENT PAYMENT DUE:	<u>\$104,111.17</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Janice Ryan  
CONTRACTOR: SPEEDWAY SAND & GRAVEL, INC.

8/26/19  
DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature]  
INSPECTOR

9/3/19  
DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: 8/15/19  
TO: 8/30/19

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

JR's

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

STREET ACCOUNT NO. 11985-403-170 AMERICAN PARKWAY  
 STREET STORM ACCOUNT NO. 11985-403-174 AMERICAN PARKWAY  
 STREET ACCOUNT NO. 11985-403-170 WRIGHT STREET

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

SPEEDWAY SAND & GRAVEL, INC.  
 NEW SIDEWALK INSTALLATION - 2019  
 CONTRACT NO. 8293  
 PAYMENT NO. 2

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>STREET ACCOUNT NO. 11985-403-170 AMERICAN PARKWAY</b>													
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$8,750.00	\$8,750.00		1.00	\$8,750.00	0.00	\$0.00	1.00	\$8,750.00	100.00%
10911	MOBILIZATION	1.00	LUMP SUM	\$16,040.00	\$16,040.00		1.00	\$16,040.00	0.00	\$0.00	1.00	\$16,040.00	100.00%
20101	EXCAVATION CUT	20.00	C.Y.	\$50.00	\$1,000.00		20.00	\$1,000.00	0.00	\$0.00	20.00	\$1,000.00	100.00%
20221	TOPSOIL	620.00	S.Y.	\$6.50	\$4,030.00		328.80	\$2,137.20	0.00	\$0.00	328.80	\$2,137.20	53.03%
20401	CLEARING	6.00	I.D.	\$50.00	\$300.00		6.00	\$300.00	0.00	\$0.00	6.00	\$300.00	100.00%
20406	GRUBBING	36.00	I.D.	\$50.00	\$1,800.00		36.00	\$1,800.00	0.00	\$0.00	36.00	\$1,800.00	100.00%
20501	ADJUST SEWER ACCESS STRUCTURE	2.00	EACH	\$375.00	\$750.00		2.00	\$750.00	0.00	\$0.00	2.00	\$750.00	100.00%
20503	ADJUST INLET	1.00	EACH	\$375.00	\$375.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20701	TERRACE SEEDING	620.00	S.Y.	\$2.00	\$1,240.00		328.60	\$657.20	0.00	\$0.00	328.60	\$657.20	53.00%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	620.00	S.Y.	\$3.00	\$1,860.00		328.80	\$986.40	0.00	\$0.00	328.80	\$986.40	53.03%
30301	5 INCH CONCRETE SIDEWALK	1,800.00	S.F.	\$4.74	\$8,532.00		1,675.80	\$7,943.29	0.00	\$0.00	1,675.80	\$7,943.29	93.10%
30302	7 INCH CONCRETE SIDEWALK AND DRIVE	725.00	S.F.	\$6.25	\$4,531.25		731.50	\$4,571.88	0.00	\$0.00	731.50	\$4,571.88	100.90%
	<b>SUBTOTALS</b>				<b>\$49,208.25</b>			<b>\$44,935.97</b>		<b>\$0.00</b>		<b>\$44,935.97</b>	<b>91.32%</b>
<b>STREET STORM ACCOUNT NO. 11985-403-174 AMERICAN PARKWAY</b>													
21041	INLET PROTECTION TYPE D - COMPLETE	5.00	EACH	\$260.00	\$1,300.00		4.00	\$1,040.00	0.00	\$0.00	4.00	\$1,040.00	80.00%
50432	12 INCH TYPE II PAVEMENT STORM SEWER PIPE	9.00	L.F.	\$137.99	\$1,241.91		8.00	\$1,103.92	0.00	\$0.00	8.00	\$1,103.92	88.89%
50741	TYPE H INLET	2.00	EACH	\$2,800.00	\$5,600.00		2.00	\$5,600.00	0.00	\$0.00	2.00	\$5,600.00	100.00%
50211	SELECT BACKFILL FOR STORM SEWER	96.00	T.F.	\$1.00	\$96.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
50404	21 INCH TYPE I RCP STORM SEWER PIPE	21.00	L.F.	\$148.07	\$3,109.47		15.00	\$2,221.05	0.00	\$0.00	15.00	\$2,221.05	71.43%
50433	15 INCH TYPE II PAVEMENT STORM SEWER PIPE	66.00	L.F.	\$111.40	\$7,352.40		44.00	\$4,901.60	0.00	\$0.00	44.00	\$4,901.60	66.67%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

SPEEDWAY SAND & GRAVEL, INC.  
 NEW SIDEWALK INSTALLATION - 2019  
 CONTRACT NO. 8293  
 PAYMENT NO. 2

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
50462	15 INCH RCP AE	4.00	EACH	\$562.00	\$2,248.00		4.00	\$2,248.00	0.00	\$0.00	4.00	\$2,248.00	100.00%
50464	21 INCH RCP AE	1.00	EACH	\$1,822.00	\$1,822.00		1.00	\$1,822.00	0.00	\$0.00	1.00	\$1,822.00	100.00%
50604	21 INCH RCP AE GATE	1.00	EACH	\$556.00	\$556.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
50792	STORM SEWER TAP	2.00	EACH	\$900.00	\$1,800.00		2.00	\$1,800.00	0.00	\$0.00	2.00	\$1,800.00	100.00%
50801	UTILITY LINE OPENING	1.00	EACH	\$750.00	\$750.00		1.00	\$750.00	0.00	\$0.00	1.00	\$750.00	100.00%
SUBTOTALS					\$25,875.78			\$21,486.57		\$0.00		\$21,486.57	83.04%

**STREET ACCOUNT NO. 11985-403-170 WRIGHT STREET**

10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$2,500.00	\$2,500.00		0.00	\$0.00	1.00	\$2,500.00	1.00	\$2,500.00	100.00%
10802	ROOT CUTTING - SIDEWALK (UNDISTRIBUTED)	40.00	L.F.	\$5.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
10911	MOBILIZATION	1.00	LUMP SUM	\$14,140.00	\$14,140.00		0.00	\$0.00	1.00	\$14,140.00	1.00	\$14,140.00	100.00%
20101	EXCAVATION CUT	135.00	C.Y.	\$50.00	\$6,750.00		0.00	\$0.00	135.00	\$6,750.00	135.00	\$6,750.00	100.00%
20221	TOPSOIL	2,100.00	S.Y.	\$5.50	\$11,550.00		1,840.30	\$10,121.65	0.00	\$0.00	1,840.30	\$10,121.65	87.63%
20401	CLEARING	30.00	I.D.	\$50.00	\$1,500.00		0.00	\$0.00	30.00	\$1,500.00	30.00	\$1,500.00	100.00%
20406	GRUBBING	30.00	I.D.	\$50.00	\$1,500.00		0.00	\$0.00	30.00	\$1,500.00	30.00	\$1,500.00	100.00%
20701	TERRACE SEEDING	2,100.00	S.Y.	\$2.00	\$4,200.00		1,840.30	\$3,680.60	0.00	\$0.00	1,840.30	\$3,680.60	87.63%
21017	SILT SOCK (8 INCH) - COMPLETE	715.00	L.F.	\$7.00	\$5,005.00		0.00	\$0.00	726.00	\$5,082.00	726.00	\$5,082.00	101.54%
21055	INLET PROTECTION, TYPE D HYBRID - COMPLETE	3.00	EACH	\$260.00	\$780.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	2,100.00	S.Y.	\$3.00	\$6,300.00		1,840.30	\$5,520.90	0.00	\$0.00	1,840.30	\$5,520.90	87.63%
30301	5 INCH CONCRETE SIDEWALK	5,100.00	S.F.	\$4.49	\$22,899.00		212.50	\$954.13	5,100.00	\$22,899.00	5,312.50	\$23,853.13	104.17%
SUBTOTALS					\$77,324.00			\$20,277.28		\$54,371.00		\$74,648.28	96.54%

<b>CONTRACT TOTALS</b>					<b>\$152,408.03</b>			<b>\$86,699.82</b>		<b>\$54,371.00</b>		<b>\$141,070.82</b>	<b>92.56%</b>
------------------------	--	--	--	--	---------------------	--	--	--------------------	--	--------------------	--	---------------------	---------------

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

SPEEDWAY SAND & GRAVEL, INC.  
 NEW SIDEWALK INSTALLATION - 2019  
 CONTRACT NO. 8293  
 PAYMENT NO. 2

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>CHANGE ORDER #1, ACC'T NO. 11985-403-170</b>													
- EXCAVATION		190.00	C.Y.	\$50.00		\$9,500.00	190.00	\$9,500.00	0.00	\$0.00	190.00	\$9,500.00	100.00%
- SELECT FILL		190.00	C.Y.	\$50.00		\$9,500.00	190.00	\$9,500.00	0.00	\$0.00	190.00	\$9,500.00	100.00%
- EROSION CONTROL INSPECTION		2.00	EACH	\$440.00		\$880.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
CHANGE ORDER #1 TOTAL						\$19,880.00		\$19,000.00		\$0.00		\$19,000.00	
<b>GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)</b>					\$172,288.03			\$105,699.82		\$54,371.00		\$160,070.82	92.91%