



Department of Public Works
Engineering Division
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115
210 Martin Luther King, Jr. Boulevard
Madison, Wisconsin 53703
Phone: (608) 266-4751
Fax: (608) 264-9275
engineering@cityofmadison.com
www.cityofmadison.com/engineering

Deputy City Engineer

Gregory T. Fries, P.E.

Deputy Division Manager

Kathleen M. Cryan

Principal Engineer 2

John S. Fahrney, P.E.

Christopher J. Petykowski, P.E.

Janet Schmidt, P.E.

Principal Engineer 1

Christina M. Bachmann, P.E.

Mark D. Moder, P.E.

James M. Wolfe, P.E.

Facilities & Sustainability

Bryan Cooper, Principal Architect

Mapping Section Manager

Eric T. Pederson, P.S.

Financial Manager

Steven B. Danner-Rivers

Date: January 6, 2021
To: Mr. Dave Schmiedicke, Finance Director
Public Works Contract: UV CIPP Rehab of Sanitary Sewers - 2019
Contract Number: 8532
Contractor: Michels Corporation
Substantial Date: 12/15/2020

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$567,992.00
<i>(Based on Actual Units)</i>	\$567,992.00
<i>Net Change by Change Orders</i>	\$1,701.00 or 0.30%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$569,693.00

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Alane Boutelle at 267-1197.

Sincerely,

John S. Fahrney, P. E.
Construction Engineer

JDF

cc:

Steve Danner-Rivers, Engineering Div.
Norman Davis, Civil Rights

Encl.

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: KYLE FRANK

Page 1 of 2

Project: UV CIPP REHAB OF SANITARY SEWERS - 2019

Contract Number: 8532

Payment Number: FINAL #3

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY

TOTAL FROM PAGE: <u>2</u>	<u>569,693.00</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>569,693.00</u>
LESS PREVIOUS PAYMENTS:	<u>555,450.67</u>
CURRENT PAYMENT DUE:	<u>14,242.33</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Genette A Zubrod
CONTRACTOR: **MICHEL'S CORPORATION**

12/23/2020
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature]
INSPECTOR

12/23/20
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: July 2020

TO: October 2020

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

None

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 12698-83-173

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

MICHELS CORPORATION
 UV CIPP REHAB OF SANITARY SEWERS - 2019
 CONTRACT NO. 8532
 FINAL PAYMENT NO. 3

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 12698-83-173													
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$22,720.00	\$22,720.00		0.00	\$0.00	1.00	\$22,720.00	1.00	\$22,720.00	100.00%
10911	MOBILIZATION	1.00	LUMP SUM	\$21,541.00	\$21,541.00		0.00	\$0.00	1.00	\$21,541.00	1.00	\$21,541.00	100.00%
50902	FURNISH AND INSTALL CIPP TO REHABILITATE 8-INCH DIAMETER SANITARY SEWER MAINS	1,716.00	L.F.	\$34.00	\$58,344.00		0.00	\$0.00	1,716.00	\$58,344.00	1,716.00	\$58,344.00	100.00%
50904	FURNISH AND INSTALL CIPP TO REHABILITATE 12-INCH DIAMETER SANITARY SEWER MAINS	291.00	L.F.	\$50.00	\$14,550.00		0.00	\$0.00	291.00	\$14,550.00	291.00	\$14,550.00	100.00%
50905	FURNISH AND INSTALL CIPP TO REHABILITATE 15-INCH DIAMETER SANITARY SEWER MAINS	1,070.00	L.F.	\$56.00	\$59,920.00		0.00	\$0.00	1,070.00	\$59,920.00	1,070.00	\$59,920.00	100.00%
50906	FURNISH AND INSTALL CIPP TO REHABILITATE 18-INCH DIAMETER SANITARY SEWER MAINS	2,141.00	L.F.	\$89.00	\$190,549.00		0.00	\$0.00	2,141.00	\$190,549.00	2,141.00	\$190,549.00	100.00%
50908	FURNISH AND INSTALL CIPP TO REHABILITATE 24-INCH DIAMETER SANITARY SEWER MAINS	1,642.00	L.F.	\$109.00	\$178,978.00		0.00	\$0.00	1,642.00	\$178,978.00	1,642.00	\$178,978.00	100.00%
50909	REINSTATE AND RECONNECT SERVICE OPENINGS	93.00	EACH	\$230.00	\$21,390.00		0.00	\$0.00	93.00	\$21,390.00	93.00	\$21,390.00	100.00%
CONTRACT TOTALS					\$567,992.00			\$0.00		\$567,992.00		\$567,992.00	100.00%
CHANGE ORDER #1, ACCT NO. 12698-83-173													
	- FURNISH AND INSTALL CIPP TO REHABILITATE 8-INCH DIAMETER SANITARY SEWER MAINS	6.00	L.F.	\$34.00		\$204.00	0.00	\$0.00	6.00	\$204.00	6.00	\$204.00	100.00%
	- FURNISH AND INSTALL CIPP TO REHABILITATE 12-INCH DIAMETER SANITARY SEWER MAINS	1.00	L.F.	\$50.00		\$50.00	0.00	\$0.00	1.00	\$50.00	1.00	\$50.00	100.00%
	- FURNISH AND INSTALL CIPP TO REHABILITATE 15-INCH DIAMETER SANITARY SEWER MAINS	14.00	L.F.	\$56.00		\$784.00	0.00	\$0.00	14.00	\$784.00	14.00	\$784.00	100.00%
	- FURNISH AND INSTALL CIPP TO REHABILITATE 18-INCH DIAMETER SANITARY SEWER MAINS	5.00	L.F.	\$89.00		\$445.00	0.00	\$0.00	5.00	\$445.00	5.00	\$445.00	100.00%
	- FURNISH AND INSTALL CIPP TO REHABILITATE 24-INCH DIAMETER SANITARY SEWER MAINS	2.00	L.F.	\$109.00		\$218.00	0.00	\$0.00	2.00	\$218.00	2.00	\$218.00	100.00%
	CHANGE ORDER #1 TOTAL					\$1,701.00		\$0.00		\$1,701.00		\$1,701.00	
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$569,693.00			\$0.00		\$569,693.00		\$569,693.00	100.00%