APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

Project Manager:	MIKE SCHUCHARDT		Page 1 of	2				
Project: MADISO	N POLICE TRAINING CENTER OFFIC	CE ROOF REPLACEMENT						
Contract Number:	8609	Payme	ent Number:	1				
DO NOT WRITE	IN THIS BOX - TO BE COMPL	ETED BY CITY ENGINEERING PI	ERSONNEL ONLY					
TOTAL FROM PAGE:								
LESS RETAINAGE:		1,086.1	8					
SUBTOTAL:		42,360.8	2					
LESS PREVIOUS PAY	MENTS:	0.00						
CURRENT PAYMENT	DUE:	42,360.8	42,360.82					
CONTRACTIONS CERTIFE The understood by this app		ANY, INC. best of his/her knowledge, the	Shylv DATE	2				
INSPECTO	ke Schuchardt DR		<i>5 19 22</i> DATE					
PLEASE PROVIDE THE TI	ME PERIOD FOR THIS PAYMENT R		the second of th					
PLEASE PROVIDE THE CO	ONTRACTOR/SUBCONTRACTORS T	HAT WORKED ON PROJECT DI	;5/17/22 URING THIS PERIO	<u>D:</u>				
		NA						
NOTE: SIGNED PA	YMËNT REQUEST SHALL BE SUBMIT YMENTS CAN BE PROCESSED EVER	TED TO THE ENGINEER/INSPEC Y TWO WEEKS.	OTOR.					

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

MALY ROOFING COMPANY, INC.
MADISON POLICE TRAINING CENTER OFFICE ROOF REPLACEMENT
CONTRACT NO. 8609
PAYMENT NO. 1

	NT NO. 1										*****		
		1	2	3	4	5	6	7	8	9	#10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES		UNIT PRICE BID	CONTRACT	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOU	INT NO. 13618-401-200												
1	LUMP SUM BASE BID	1.00	LUMP SUM	\$41,637.00	\$41,637.00		1.00	\$41,637.00	0.00	\$0.00	1.00	\$41,637.00	100.00%
2	Replace EPS Insulation 4" thickness	1,000.00	FT ²	\$1.81	\$1,810.00		1,000.00	\$1,810.00	0.00	\$0.00	1,000.00	\$1,810.00	100.00%
						•			-				•
CONTR	ACT TOTALS				\$43,447.00			\$43,447.00		\$0.00		\$43,447.00	100.00%