

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: MIKE SCHUCHARDT

Page 1 of 7

FIRE ADMINISTRATION OFFICE BUILDING AND FIRE STATION NO. 1 - (HOVDE PROPERTY)

Project: TENANT IMPROVEMENTS

Contract Number: 6891

Payment Number: 9

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>6</u>	<u>8,647,555.36</u>
LESS RETAINAGE:	<u>218,615.34</u>
SUBTOTAL:	<u>8,428,940.02</u>
LESS PREVIOUS PAYMENTS:	<u>7,935,713.27</u>
CURRENT PAYMENT DUE:	<u>\$ 493,226.75</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

[Signature]
CONTRACTOR: A. H. FINDORFF & SON, INC.

DATE: 12/01/15

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature]
INSPECTOR

DATE: 1/5/2016

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 11/1/2015
TO: 12/1/2015

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

SHE NAMT L.S Ins, Control Work
Forward Dave Jones EP, Walltech
Maly Printing, Metal Design, Creative
WI Window Concepts

Control Ceiling, Jasko Tile, Hughes Flooring
Allen Dickert, JRS Zanden
Overhead Door, Schindler, Rockford Control
SWC, JP Phillips, PA Sasse

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. H. FINDORFF & SON, INC.
 FIRE ADMINISTRATION OFFICE BUILDING AND FIRE STATION NO. 1 - (HOVDE PROPERTY TENANT IMPROVEMENTS)
 CONTRACT NO. 6891
 PAYMENT NO. 9

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 10387-30-140: 53310													
90001	BASE BID	1.00	LUMP SUM	\$8,383,000.00	\$8,383,000.00		0.04	\$351,247.70	0.95	\$7,976,424.50	0.99	\$8,327,672.20	99.3%
CONTRACT TOTALS					\$8,383,000.00			\$351,247.70		\$7,976,424.50		\$8,327,672.20	99.3%
CHANGE ORDER #1, ACC'T NO. 10387-30-140: 53310													
	- CB 2 Provide pricing for furnish and install addressed 3/18/2015	1.00	LUMP SUM	\$1,476.42		\$1,476.42	0.00	\$0.00	1.00	\$1,476.42	1.00	\$1,476.42	100.0%
	- RFI 11 Masonry patching at old electrical service panel	1.00	LUMP SUM	\$1,171.13		\$1,171.13	0.00	\$0.00	1.00	\$1,171.13	1.00	\$1,171.13	100.0%
	- RFI 32 Remove unstable existing 2 hr wall and provide new shaft wall	1.00	LUMP SUM	\$3,135.50		\$3,135.50	0.00	\$0.00	1.00	\$3,135.50	1.00	\$3,135.50	100.0%
	- RFI 34 Remove existing miscellaneous metal at North side of apparatus bay ceiling	1.00	LUMP SUM	\$2,941.29		\$2,941.29	0.00	\$0.00	1.00	\$2,941.29	1.00	\$2,941.29	100.0%
	CHANGE ORDER #1 TOTAL					\$8,724.34		\$0.00		\$8,724.34		\$8,724.34	100.0%
CHANGE ORDER #2, ACC'T NO. 10387-30-140: 53310													
	- Remove 2" of thickened concrete slab located in the existing shower area down to the main surface of the third floor	1.00	LUMP SUM	\$13,610.14		\$13,610.14	0.00	\$0.00	1.00	\$13,610.14	1.00	\$13,610.14	100.0%
CHANGE ORDER #3, ACC'T NO. 10387-30-140: 53310													
	- COR-8 RFI 15 Provide pricing the change ductwork from round to square	1.00	LUMP SUM	\$2,490.61		\$2,490.61	0.00	\$0.00	1.00	\$2,490.61	1.00	\$2,490.61	100.0%
	- COR-9 RFI 09 Provide pricing to demo pump P-1	1.00	LUMP SUM	\$885.03		\$885.03	0.00	\$0.00	1.00	\$885.03	1.00	\$885.03	100.0%
	- COR-10 RFI 25 & 67 Provide pricing to replace flush valves on existing urinal and toilet units	1.00	LUMP SUM	\$953.41		\$953.41	0.00	\$0.00	1.00	\$953.41	1.00	\$953.41	100.0%
	- COR-11 RFI 28 Pricing to relocate catch basin that was conflicting with a existing 3" water line to existing hydrant	1.00	LUMP SUM	\$2,576.03		\$2,576.03	0.00	\$0.00	1.00	\$2,576.03	1.00	\$2,576.03	100.0%
	- COR-12 Pricing to remove and replace existing deteriorated under slab storm pipe that was conflicting with catch basin layout	1.00	LUMP SUM	\$1,953.61		\$1,953.61	0.00	\$0.00	1.00	\$1,953.61	1.00	\$1,953.61	100.0%
	CHANGE ORDER #3 TOTAL					\$8,858.69		\$0.00		\$8,858.69		\$8,858.69	100.0%
CHANGE ORDER #4, ACC'T NO. 10387-30-140: 53310													
	- COR-6 Provide and install 10 trench box frames to recieve 4" storm drain pipe	1.00	LUMP SUM	\$2,616.46		\$2,616.46	0.00	\$0.00	1.00	\$2,616.46	1.00	\$2,616.46	100.0%
	- COR-13 Provide and install tube steel and kerf WT steel to eliminate conflict with existing storm line	1.00	LUMP SUM	\$943.68		\$943.68	0.00	\$0.00	1.00	\$943.68	1.00	\$943.68	100.0%
	- COR-15 Provide painted louver screens so they can be placed at exterior surface to prevent future bird nesting	1.00	LUMP SUM	\$508.29		\$508.29	0.00	\$0.00	1.00	\$508.29	1.00	\$508.29	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. H. FINDORFF & SON, INC.
 FIRE ADMINISTRATION OFFICE BUILDING AND FIRE STATION NO. 1 - (HOVDE PROPERTY TENANT IMPROVEMENTS)
 CONTRACT NO. 6891
 PAYMENT NO. 9

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
- COR-17 Provide sheet metal enclosures and spray foam at opening between floors for smoke barrier		1.00	LUMP SUM	\$4,326.84		\$4,326.84	0.00	\$0.00	1.00	\$4,326.84	1.00	\$4,326.84	100.0%
CHANGE ORDER #4 TOTAL						\$8,395.27		\$0.00		\$8,395.27		\$8,395.27	100.0%
CHANGE ORDER #5, ACC'T NO. 10387-30-140: 53310													
- COR-14 Provide reinforcement to 2nd floor metal deck for installation of floor drains and pitch subfloor slab to drain		1.00	LUMP SUM	\$6,071.22		\$6,071.22	0.00	\$0.00	1.00	\$6,071.22	1.00	\$6,071.22	100.0%
- COR-16 Provide masonry block walls at duct shaft wall locations for fire rating and support of metal decking		1.00	LUMP SUM	\$1,998.87		\$1,998.87	0.00	\$0.00	1.00	\$1,998.87	1.00	\$1,998.87	100.0%
- COR-18 Provide new steel connection plates for structural support for mezzanine		1.00	LUMP SUM	\$306.35		\$306.35	0.00	\$0.00	1.00	\$306.35	1.00	\$306.35	100.0%
- COR-19 Provide insulation and steel closure plates for proper smoke stops between floors		1.00	LUMP SUM	\$837.03		\$837.03	0.00	\$0.00	1.00	\$837.03	1.00	\$837.03	100.0%
CHANGE ORDER #5 TOTAL						\$9,213.47		\$0.00		\$9,213.47		\$9,213.47	100.0%
CHANGE ORDER #6, ACC'T NO. 10387-30-140: 53310													
- COR-22 Add floor walk off mat to hallway		1.00	LUMP SUM	\$395.57		\$395.57	0.00	\$0.00	1.00	\$395.57	1.00	\$395.57	100.0%
- COR-23 Demo roof drains not shown on plans		1.00	LUMP SUM	\$335.36		\$335.36	0.00	\$0.00	1.00	\$335.36	1.00	\$335.36	100.0%
- COR-24 Add 6" floor to elevator pit and extend sump collar		1.00	LUMP SUM	\$1,251.83		\$1,251.83	0.00	\$0.00	1.00	\$1,251.83	1.00	\$1,251.83	100.0%
- COR-25 Add layer of drywall to receive 2 hr rating in soffit of stairwell M104		1.00	LUMP SUM	\$321.79		\$321.79	0.00	\$0.00	1.00	\$321.79	1.00	\$321.79	100.0%
- COR-26 enlarge skylight to fit existing skylight opening		1.00	LUMP SUM	\$1,880.48		\$1,880.48	0.00	\$0.00	1.00	\$1,880.48	1.00	\$1,880.48	100.0%
- COR-27 Fire protection layout change to keep system above ceiling tile		1.00	LUMP SUM	\$3,762.80		\$3,762.80	0.00	\$0.00	1.00	\$3,762.80	1.00	\$3,762.80	100.0%
- COR-28 Repipe existing backflow prevention valve at new water service		1.00	LUMP SUM	\$1,526.41		\$1,526.41	0.00	\$0.00	1.00	\$1,526.41	1.00	\$1,526.41	100.0%
- COR-29 Modify screen wall column plate to fit existing structure		1.00	LUMP SUM	\$574.37		\$574.37	0.00	\$0.00	1.00	\$574.37	1.00	\$574.37	100.0%
- COR-33 RFI 101 Eliminate elevator control closet 109		1.00	LUMP SUM	-\$957.66		(\$957.66)	0.00	\$0.00	1.00	(\$957.66)	1.00	(\$957.66)	100.0%
CHANGE ORDER #6 TOTAL						\$9,090.95		\$0.00		\$9,090.95		\$9,090.95	100.0%
CHANGE ORDER #7, ACC'T NO. 10387-30-140: 53310													
- COR-31 Structural modifications to South wall of hose tower on level 3		1.00	LUMP SUM	\$3,792.96		\$3,792.96	0.00	\$0.00	1.00	\$3,792.96	1.00	\$3,792.96	100.0%
- COR-34 RFI 116 Partition add		1.00	LUMP SUM	\$3,284.53		\$3,284.53	0.00	\$0.00	1.00	\$3,284.53	1.00	\$3,284.53	100.0%
- COR-35 Change metal screen panel		1.00	LUMP SUM	-\$1,100.00		(\$1,100.00)	0.00	\$0.00	1.00	(\$1,100.00)	1.00	(\$1,100.00)	100.0%
- COR-36 Additional caulking joint at exterior of FS-1		1.00	LUMP SUM	\$408.29		\$408.29	0.00	\$0.00	1.00	\$408.29	1.00	\$408.29	100.0%
CHANGE ORDER #7 TOTAL						\$6,385.78		\$0.00		\$6,385.78		\$6,385.78	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. H. FINDORFF & SON, INC.
 FIRE ADMINISTRATION OFFICE BUILDING AND FIRE STATION NO. 1 - (HOVDE PROPERTY TENANT IMPROVEMENTS)
 CONTRACT NO. 6891
 PAYMENT NO. 9

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE ORDER #8, ACC'T NO. 10387-30-140: 53310													
	- COR-30 RFI 081 Structural issues	1.00	LUMP SUM	\$3,216.46		\$3,216.46	0.00	\$0.00	1.00	\$3,216.46	1.00	\$3,216.46	100.0%
	- CB-3 various unforeseen issues with wall framing, Mech, Electrical issues	1.00	LUMP SUM	\$6,277.43		\$6,277.43	0.00	\$0.00	1.00	\$6,277.43	1.00	\$6,277.43	100.0%
	- COR-39 RFI 099 added integral safety film to reception glass to ensure protection of staff	1.00	LUMP SUM	\$678.72		\$678.72	0.00	\$0.00	1.00	\$678.72	1.00	\$678.72	100.0%
	- COR-40 change ACT 3 to ACT 1 in lobby of Fire Station 1 due to fire protection layout issues	1.00	LUMP SUM	-\$1,284.00		(\$1,284.00)	0.00	\$0.00	1.00	(\$1,284.00)	1.00	(\$1,284.00)	100.0%
	CHANGE ORDER #8 TOTAL					\$8,888.61		\$0.00		\$8,888.61		\$8,888.61	100.0%
CHANGE ORDER #9, ACC'T NO. 10387-30-140: 53310													
	- COR-44 RFI 103 add electronic door hardware to door 122C	1.00	LUMP SUM	\$1,092.03		\$1,092.03	0.00	\$0.00	1.00	\$1,092.03	1.00	\$1,092.03	100.0%
	- COR-45 RFI 112 Finish South wall of vestibule area 100	1.00	LUMP SUM	\$1,229.54		\$1,229.54	0.00	\$0.00	1.00	\$1,229.54	1.00	\$1,229.54	100.0%
	- COR-46 RFI 120 Add Stucco patch to North wall of FS-1 penthouse	1.00	LUMP SUM	\$2,027.45		\$2,027.45	0.00	\$0.00	1.00	\$2,027.45	1.00	\$2,027.45	100.0%
	- COR-47 RFI Provide base for existing guard rail on roof	1.00	LUMP SUM	\$641.83		\$641.83	0.00	\$0.00	1.00	\$641.83	1.00	\$641.83	100.0%
	- COR-48 RFI 127 Switch Door 230A and 230D for increased security and improved exiting	1.00	LUMP SUM	\$2,103.10		\$2,103.10	0.00	\$0.00	1.00	\$2,103.10	1.00	\$2,103.10	100.0%
	- COR-49 RFI 133 provide finishes to mezzanine exterior wall at window	1.00	LUMP SUM	\$1,057.54		\$1,057.54	0.00	\$0.00	1.00	\$1,057.54	1.00	\$1,057.54	100.0%
	CHANGE ORDER #9 TOTAL					\$8,151.49		\$0.00		\$8,151.49		\$8,151.49	100.0%
CHANGE ORDER #10, ACC'T NO. 10387-30-140: 53310													
	- COR-21 RFI 89 Replace apparatus bay storm piping	1.00	LUMP SUM	\$19,012.91		\$19,012.91	0.00	\$0.00	1.00	\$19,012.91	1.00	\$19,012.91	100.0%
	- COR-37 Cabinet drawer upgrade in laminate casework	1.00	LUMP SUM	\$5,110.60		\$5,110.60	0.00	\$0.00	1.00	\$5,110.60	1.00	\$5,110.60	100.0%
	- COR-41 change kitchen cabinetry from laminate to Stainless	1.00	LUMP SUM	\$15,968.30		\$15,968.30	0.00	\$0.00	1.00	\$15,968.30	1.00	\$15,968.30	100.0%
	- COR-42 RFI 119 Change laminate cabinets at workbench to Steel	1.00	LUMP SUM	\$2,220.64		\$2,220.64	0.00	\$0.00	1.00	\$2,220.64	1.00	\$2,220.64	100.0%
	- COR-50 HVAC work per CB 4	1.00	LUMP SUM	\$28,189.30		\$28,189.30	0.00	\$0.00	1.00	\$28,189.30	1.00	\$28,189.30	100.0%
	- COR-51 Sandblast underside of apparatus bay decking for proper paint adhesion	1.00	LUMP SUM	\$11,887.14		\$11,887.14	0.00	\$0.00	1.00	\$11,887.14	1.00	\$11,887.14	100.0%
	CHANGE ORDER #10 TOTAL					\$82,388.89		\$0.00		\$82,388.89		\$82,388.89	100.0%
CHANGE ORDER #11, ACC'T NO. 10387-30-140: 53310													
	- COR-56 RFI 170 Rework soffit above mezzanine stair	1.00	LUMP SUM	\$1,120.66		\$1,120.66	0.00	\$0.00	1.00	\$1,120.66	1.00	\$1,120.66	100.0%
	- COR-59 RFI 142 Replaced shaft wall	1.00	LUMP SUM	\$4,528.36		\$4,528.36	0.00	\$0.00	1.00	\$4,528.36	1.00	\$4,528.36	100.0%
	- COR-58 Change faucet aerators to meet LEED requirements	1.00	LUMP SUM	\$509.09		\$509.09	0.00	\$0.00	1.00	\$509.09	1.00	\$509.09	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. H. FINDORFF & SON, INC.
 FIRE ADMINISTRATION OFFICE BUILDING AND FIRE STATION NO. 1 - (HOVDE PROPERTY TENANT IMPROVEMENTS)
 CONTRACT NO. 6891
 PAYMENT NO. 9

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
- COR-61 RFI 147 Add framing to enclose Unit heater		1.00	LUMP SUM	\$1,078.12		\$1,078.12	0.00	\$0.00	1.00	\$1,078.12	1.00	\$1,078.12	100.0%
- COR-63 RFI 172 Provide support to precast to allow electrical opening		1.00	LUMP SUM	\$2,432.78		\$2,432.78	0.00	\$0.00	1.00	\$2,432.78	1.00	\$2,432.78	100.0%
CHANGE ORDER #11 TOTAL						\$9,669.01		\$0.00		\$9,669.01		\$9,669.01	100.0%
CHANGE ORDER #12, ACC'T NO. 10387-30-140: 53310													
- COR-52 Move vestibule sign		1.00	LUMP SUM	\$277.68		\$277.68	0.00	\$0.00	1.00	\$277.68	1.00	\$277.68	100.0%
- COR-53 Add GearGrid lockers		1.00	LUMP SUM	\$751.89		\$751.89	0.00	\$0.00	1.00	\$751.89	1.00	\$751.89	100.0%
- COR-60 Add cane rail under stairs		1.00	LUMP SUM	\$913.04		\$913.04	0.00	\$0.00	1.00	\$913.04	1.00	\$913.04	100.0%
- COR-64 Add S3 wall at door 336A		1.00	LUMP SUM	\$677.90		\$677.90	0.00	\$0.00	1.00	\$677.90	1.00	\$677.90	100.0%
- COR-65 RFI 155 New frame for opening 112A		1.00	LUMP SUM	\$1,906.96		\$1,906.96	0.00	\$0.00	1.00	\$1,906.96	1.00	\$1,906.96	100.0%
- COR-66 Add wall in storage room 103		1.00	LUMP SUM	\$677.90		\$677.90	1.00	\$677.90	0.00	\$0.00	1.00	\$677.90	100.0%
- COR-67 Provide support for existing precast opening		1.00	LUMP SUM	\$2,739.13		\$2,739.13	1.00	\$2,739.13	0.00	\$0.00	1.00	\$2,739.13	100.0%
- COR-69 RFI 71 Rework existing sanitary to comply to code		1.00	LUMP SUM	\$1,025.47		\$1,025.47	1.00	\$1,025.47	0.00	\$0.00	1.00	\$1,025.47	100.0%
CHANGE ORDER #12 TOTAL						\$8,969.97		\$4,442.50		\$4,527.47		\$8,969.97	100.0%
CHANGE ORDER #13, ACC'T NO. 10387-30-140: 53310													
- COR-71 RFI 175 Change location of planned grease interceptor and add rough-in for new equipment extractor in apparatus bay		1.00	LUMP SUM	\$10,069.13		\$10,069.13	1.00	\$10,069.13	0.00	\$0.00	1.00	\$10,069.13	100.0%
- COR-68 Replace existing galvanized piping in Apparatus bay with PVC/insulated		1.00	LUMP SUM	\$11,535.24		\$11,535.24	1.00	\$11,535.24	0.00	\$0.00	1.00	\$11,535.24	100.0%
- COR-72 Change route of generator exhaust piping and provide support for expansion		1.00	LUMP SUM	\$7,117.62		\$7,117.62	1.00	\$7,117.62	0.00	\$0.00	1.00	\$7,117.62	100.0%
- COR-70 RFI 161 Change duct layout in EMS storage to allow for useable storage space		1.00	LUMP SUM	\$9,953.37		\$9,953.37	1.00	\$9,953.37	0.00	\$0.00	1.00	\$9,953.37	100.0%
- COR-55 Removed abandoned chilled water line from pipe chase		1.00	LUMP SUM	\$2,692.29		\$2,692.29	1.00	\$2,692.29	0.00	\$0.00	1.00	\$2,692.29	100.0%
- COR-79 Per City IT request add 24 strand fiber from Fire admin IT room to Fire Station No 1 IT room		1.00	LUMP SUM	\$4,681.66		\$4,681.66	1.00	\$4,681.66	0.00	\$0.00	1.00	\$4,681.66	100.0%
- COR-80 Add keyscan to door 230c and conference 201 to accomodate multi-department use		1.00	LUMP SUM	\$4,699.26		\$4,699.26	1.00	\$4,699.26	0.00	\$0.00	1.00	\$4,699.26	100.0%
- COR-87 RFI 136 Re-route ductwork above kitchen/dining due to structural conflict		1.00	LUMP SUM	\$10,936.80		\$10,936.80	1.00	\$10,936.80	0.00	\$0.00	1.00	\$10,936.80	100.0%
- COR-90 RFI 181 Re-route elevator pump discharge pipe to meet elevator code		1.00	LUMP SUM	\$2,035.64		\$2,035.64	1.00	\$2,035.64	0.00	\$0.00	1.00	\$2,035.64	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. H. FINDORFF & SON, INC.
 FIRE ADMINISTRATION OFFICE BUILDING AND FIRE STATION NO. 1 - (HOVDE PROPERTY TENANT IMPROVEMENTS)
 CONTRACT NO. 6891
 PAYMENT NO. 9

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
- COR-92 CB 4 Various changes- Skylight detail change, add electrical circuit panel and wiring for addition duct smoke detectors in admin, added duct detectors/ wiring and Kussmaul quick release receptacles in Apparatus bay		1.00	LUMP SUM	\$18,963.27		\$18,963.27	1.00	\$18,963.27	0.00	\$0.00	1.00	\$18,963.27	100.0%
- COR-93 CB 5 Add framing to enclose radiators, change front desk glass to safety grade, change flooring in elevator, add epoxy flooring at both Fire 1 walk door entrances		1.00	LUMP SUM	\$9,742.83		\$9,742.83	1.00	\$9,742.83	0.00	\$0.00	1.00	\$9,742.83	100.0%
- COR-94 Replace existing subfloor at Kitchen/dining area of Fire Station		1.00	LUMP SUM	\$7,183.40		\$7,183.40	1.00	\$7,183.40	0.00	\$0.00	1.00	\$7,183.40	100.0%
- COR-95 Add 120v 20 amp service outlets in all areas of Fire Admin		1.00	LUMP SUM	\$22,633.78		\$22,633.78	1.00	\$22,633.78	0.00	\$0.00	1.00	\$22,633.78	100.0%
- COR-96 Change lighting fixtures in OIC? and plan room areas, add switching to Kussmaul quick release outlets in apparatus bay		1.00	LUMP SUM	\$4,733.64		\$4,733.64	1.00	\$4,733.64	0.00	\$0.00	1.00	\$4,733.64	100.0%
- COR-97 Add 4" conduit between Admin and Fire Station No 1 for new fiber line		1.00	LUMP SUM	\$1,096.37		\$1,096.37	1.00	\$1,096.37	0.00	\$0.00	1.00	\$1,096.37	100.0%
CHANGE ORDER #13 TOTAL						\$128,074.30		\$128,074.30		\$0.00		\$128,074.30	100.0%

CHANGE ORDER #14, ACC'T NO. 10387-30-140: 53310

- COR-73 RFI 55 Remove old chilled water lines from duct chase		1.00	LUMP SUM	\$1,917.83		\$1,917.83	1.00	\$1,917.83	0.00	\$0.00	1.00	\$1,917.83	100.0%
- COR-74 RFI 177 Plumbing intake and exhaust for water heater		1.00	LUMP SUM	\$586.97		\$586.97	1.00	\$586.97	0.00	\$0.00	1.00	\$586.97	100.0%
- COR-75 RFI 182 Replace existing pipe insulation in apparatus bay		1.00	LUMP SUM	\$1,150.14		\$1,150.14	1.00	\$1,150.14	0.00	\$0.00	1.00	\$1,150.14	100.0%
- COR-78 RFI 169 Add smoke damper required by code		1.00	LUMP SUM	\$1,565.93		\$1,565.93	1.00	\$1,565.93	0.00	\$0.00	1.00	\$1,565.93	100.0%
- COR-81 Add magnetic lock on Conference door 201		1.00	LUMP SUM	\$1,579.79		\$1,579.79	1.00	\$1,579.79	0.00	\$0.00	1.00	\$1,579.79	100.0%
- COR-82 Add paint to ceilings in room 103 per MFD request		1.00	LUMP SUM	\$789.01		\$789.01	1.00	\$789.01	0.00	\$0.00	1.00	\$789.01	100.0%
- COR-83 QMO 39 Credit for combustion air insulation that was not required		1.00	LUMP SUM	-\$1,026.30		(\$1,026.30)	1.00	(\$1,026.30)	0.00	\$0.00	1.00	(\$1,026.30)	100.0%
- COR-84 RFI 88 Move existing storm pipe out of corridor		1.00	LUMP SUM	\$738.94		\$738.94	1.00	\$738.94	0.00	\$0.00	1.00	\$738.94	100.0%
- COR-85 RFI 58 Add wye connector to tie in existing storm pipe		1.00	LUMP SUM	\$244.74		\$244.74	1.00	\$244.74	0.00	\$0.00	1.00	\$244.74	100.0%
- COR-88 RFI 166 Repair wall tile damaged by pipe access in existing bathroom		1.00	LUMP SUM	\$390.63		\$390.63	1.00	\$390.63	0.00	\$0.00	1.00	\$390.63	100.0%
- COR-89 RFI 165 New roof penetrations for plumbing vents		1.00	LUMP SUM	\$169.68		\$169.68	1.00	\$169.68	0.00	\$0.00	1.00	\$169.68	100.0%
- COR-91 RFI 171 Add product to achieve tile transision in bathrooms in admin area		1.00	LUMP SUM	\$506.49		\$506.49	1.00	\$506.49	0.00	\$0.00	1.00	\$506.49	100.0%
- COR-100 Brazed seam on fire pole and repair bad seam on existing kitchen sink		1.00	LUMP SUM	\$848.40		\$848.40	1.00	\$848.40	0.00	\$0.00	1.00	\$848.40	100.0%
CHANGE ORDER #14 TOTAL						\$9,462.25		\$9,462.25		\$0.00		\$9,462.25	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. H. FINDORFF & SON, INC.
 FIRE ADMINISTRATION OFFICE BUILDING AND FIRE STATION NO. 1 - (HOVDE PROPERTY TENANT IMPROVEMENTS)
 CONTRACT NO. 6891
 PAYMENT NO. 9

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE ORDER #15, ACC'T NO. 10387-30-140: 53310													
- COR-105	Add flake to epoxy flooring system	1.00	LUMP SUM	\$9,460.08		\$9,460.08	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
CHANGE ORDER #16, ACC'T NO. 10387-30-140: 53310													
- COR-98	RFI 135 Credit for Fire alarm/heat detector device deletion in apparatus bay and kitchen	1.00	LUMP SUM	-\$3,674.87		(\$3,674.87)	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-101	RFI 198 Repair existing gas pipe leak	1.00	LUMP SUM	\$1,069.14		\$1,069.14	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-102	RFI 199 Add controls to Generator and associated dampers	1.00	LUMP SUM	\$3,012.03		\$3,012.03	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-103	RFI 55 Credit for basement piping demolition	1.00	LUMP SUM	-\$730.28		(\$730.28)	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-104	RFI 205 Add patch panel to AV room	1.00	LUMP SUM	\$843.60		\$843.60	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-106	QMO 43 Add 40' closure strip at partition wall between apparatus bay and offices	1.00	LUMP SUM	\$1,150.64		\$1,150.64	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-107	RFI 208 Add bevel covers to steel in elevator chase	1.00	LUMP SUM	\$1,532.43		\$1,532.43	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-109	Additional work request to provide repair or replacement existing piping and fittings	1.00	LUMP SUM	\$4,306.73		\$4,306.73	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
- COR-111	Repair existing spirotherm air separator and add dryer vent to 3rd level	1.00	LUMP SUM	\$534.34		\$534.34	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
CHANGE ORDER #16 TOTAL						\$8,043.76		\$0.00		\$0.00		\$0.00	0.0%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$8,720,387.00			\$493,226.75		\$8,154,328.61		\$8,647,555.36	99.2%