

APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION

Project Manager: BRENDA STANLEY

Page 1 of 3

Project: ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CURB AND GUTTER WORK ORDERED (DISTRICT 20) BY THE COMMON COUNCIL  
Contract Number: 7364 Payment Number: 5

<b>DO NOT WRITE IN THIS BOX</b> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>3</u>	<u>1,110,448.64</u>
LESS RETAINAGE:	<u>38,181.76</u>
SUBTOTAL:	<u>1,072,266.88</u>
LESS PREVIOUS PAYMENTS:	<u>733,144.99</u>
CURRENT PAYMENT DUE:	<u>\$ 339,121.89</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:


The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

  
CONTRACTOR: **STANDARD SIDEWALK, INC.**

8-10-15  
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

  
INSPECTOR

8-12-15  
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 7-18-15  
TO: 8-07-15

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

Astle Trucking

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 10155-403-200: 54425

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

STANDARD SIDEWALK, INC.  
 ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CURB AND GUTTER WORK ORDERED (DISTRICT 20) BY THE COMMON COUNCIL  
 CONTRACT NO. 7364  
 PAYMENT NO. 5

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 10155-403-200: 54425													
10802	ROOT CUTTING - SIDEWALK	600.00	L.F.	\$1.00	\$600.00		0.00	\$0.00	48.00	\$48.00	48.00	\$48.00	8.0%
20101	EXCAVATION CUT	30.00	C.Y.	\$10.00	\$300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20218	CRUSHED STONE	50.00	TON	\$10.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20221	TOPSOIL	100.00	S.Y.	\$4.00	\$400.00		23.40	\$93.60	47.06	\$188.24	70.46	\$281.84	70.5%
20302	SAWCUT CONCRETE FULL DEPTH	100.00	L.F.	\$2.00	\$200.00		12.00	\$24.00	60.20	\$120.40	72.20	\$144.40	72.2%
20303	SAWCUT BITUMINOUS PAVEMENT	100.00	L.F.	\$2.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$2.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20401	CLEARING	10.00	I.D.	\$10.00	\$100.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20403	GRUBBING	10.00	I.D.	\$10.00	\$100.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20501	ADJUST SEWER ACCESS STRUCTURE	6.00	EACH	\$200.00	\$1,200.00		0.00	\$0.00	1.00	\$200.00	1.00	\$200.00	16.7%
20502	ADJUST CATCH BASIN	1.00	EACH	\$200.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20701	TERRACE SEEDING	100.00	S.Y.	\$2.00	\$200.00		23.40	\$46.80	47.06	\$94.12	70.46	\$140.92	70.5%
21061	EROSION MATTING	100.00	S.Y.	\$3.00	\$300.00		23.40	\$70.20	47.06	\$141.18	70.46	\$211.38	70.5%
30101	#4 EPOXY COATED PAVEMENT TIE	10.00	EACH	\$12.00	\$120.00		0.00	\$0.00	4.00	\$48.00	4.00	\$48.00	40.0%
30301	5 INCH CONCRETE SIDEWALK	1,400.00	S.F.	\$6.00	\$8,400.00		201.36	\$1,208.16	393.93	\$2,363.58	595.29	\$3,571.74	42.5%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	75.00	S.F.	\$8.00	\$600.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30330	PROFILE SAWCUT	15.00	L.F.	\$20.00	\$300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30340	CURB RAMP DETECTABLE WARNING FIELDS	300.00	S.F.	\$6.00	\$1,800.00		64.00	\$384.00	160.00	\$960.00	224.00	\$1,344.00	74.7%
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	204,000.00	S.F.	\$7.10	\$1,448,400.00		44,673.09	\$317,178.94	103,845.27	\$737,301.42	148,518.36	\$1,054,480.36	72.8%
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	5,000.00	S.F.	\$7.25	\$36,250.00		1,614.95	\$11,708.39	2,479.27	\$17,974.71	4,094.22	\$29,683.10	81.9%
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	25.00	S.F.	\$30.00	\$750.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

STANDARD SIDEWALK, INC.

ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CURB AND GUTTER WORK ORDERED (DISTRICT 20) BY THE COMMON COUNCIL

CONTRACT NO. 7364

PAYMENT NO. 5

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK	200.00	S.F.	\$1.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK	300.00	L.F.	\$40.00	\$12,000.00		152.90	\$6,116.00	183.90	\$7,356.00	336.80	\$13,472.00	112.3%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	50.00	S.F.	\$5.00	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
40202	HMA PAVEMENT TYPE E-1	350.00	SY	\$35.00	\$12,250.00		65.48	\$2,291.80	129.46	\$4,531.10	194.94	\$6,822.90	55.7%
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	1.00	EACH	\$450.00	\$450.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90001	HES CONCRETE, REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$10.00	\$1,000.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
<b>CONTRACT TOTALS</b>													
					<b>\$1,527,270.00</b>			<b>\$339,121.89</b>		<b>\$771,326.75</b>		<b>\$1,110,448.64</b>	<b>72.7%</b>