

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: LEANNE HANNAN

Page 1 of 7

Project: ADAMS STREET, RANDALL AVENUE AND MOUND STREET RESURFACING ASSESSMENT DISTRICT - 2015


Contract Number: 7428

Payment Number: 6

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>7</u>	<u>1,442,861.39</u>
LESS RETAINAGE:	<u>41,086.30</u>
SUBTOTAL:	<u>1,401,775.09</u>
LESS PREVIOUS PAYMENTS:	<u>1,240,814.37</u>
CURRENT PAYMENT DUE:	<u>\$160,960.72</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.




 CONTRACTOR: **PARISI CONSTRUCTION CO., INC.**

8/19/15

 DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.



 INSPECTOR

08/24/15

 DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 8/5
 TO: 8/19

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

Paris
Paris
Yahara

Tom S
Voegeli

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

STREET ACCOUNT NO. 10258-402-170
 STREET STORM ACCOUNT 10258-402-174
 STORM ACCOUNT 10258-84-174
 STORMWATER QUALITY ACCOUNT 10258-84-174-84500
 RAIN GARDEN ACCOUNT 10258-84-174-84100
 SANITARY SEWER ACCOUNT 10258-83-173
 WATER ACCOUNT NO. 10258-86-130

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ADAMS STREET, RANDALL AVENUE AND MOUND STREET RESURFACING ASSESSMENT DISTRICT - 2015
 CONTRACT NO. 7428
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
STREET ACCOUNT NO. 10258-402-170													
10701	TRAFFIC CONTROL	1.00	L.S.	\$6,500.00	\$6,500.00		0.25	\$1,625.00	0.75	\$4,875.00	1.00	\$6,500.00	100.0%
10911	MOBILIZATION	1.00	L.S.	\$50,000.00	\$50,000.00		0.00	\$0.00	1.00	\$50,000.00	1.00	\$50,000.00	100.0%
20101	EXCAVATION CUT	4,075.00	C.Y.	\$18.00	\$73,350.00		96.00	\$1,728.00	3,800.00	\$68,400.00	3,896.00	\$70,128.00	95.6%
20140	GEOTEXTILE FABRIC,TYPE SAS (NON-WOVEN)	1,405.00	S.Y.	\$1.90	\$2,669.50		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20211	TOPSOIL	308.00	SY	\$8.40	\$2,587.20		308.00	\$2,587.20	0.00	\$0.00	308.00	\$2,587.20	100.0%
20219	BREAKER RUN	940.00	TON	\$8.40	\$7,896.00		0.00	\$0.00	532.02	\$4,468.97	532.02	\$4,468.97	56.6%
20303	SAWCUT BITUMINOUS PAVEMENT	372.00	L.F.	\$2.60	\$967.20		0.00	\$0.00	300.00	\$780.00	300.00	\$780.00	80.6%
20401	CLEARING	375.00	I.D.	\$24.75	\$9,281.25		0.00	\$0.00	351.00	\$8,687.25	351.00	\$8,687.25	93.6%
20403	GRUBBING	481.00	I.D.	\$22.75	\$10,942.75		27.00	\$614.25	551.00	\$12,535.25	578.00	\$13,149.50	120.2%
20701	TERRACE SEEDING	308.00	SY	\$2.10	\$646.80		308.00	\$646.80	0.00	\$0.00	308.00	\$646.80	100.0%
21061	EROSION MATTING, CLASS 1 URBAN TYPE A	308.00	SY	\$3.10	\$954.80		308.00	\$954.80	0.00	\$0.00	308.00	\$954.80	100.0%
30340	CURB RAMP DETECTABLE WARNING FIELDS	240.00	S.F.	\$23.50	\$5,640.00		48.00	\$1,128.00	184.00	\$4,324.00	232.00	\$5,452.00	96.7%
30501	REMOVE AND REPLACE 5-INCH CONCRETE SIDEWALK-SIDEWALK REPLACEMENT PROGRAM	4,174.00	S.F.	\$7.60	\$31,722.40		1,000.00	\$7,600.00	2,000.00	\$15,200.00	3,000.00	\$22,800.00	71.9%
30502	REMOVE AND RPELACE 7-INCH CONCRETE SIDEWALK & DRIVE-SIDEWALK REPLACEMENT PROGRAM	6,718.00	S.F.	\$7.70	\$51,728.60		2,000.00	\$15,400.00	2,000.00	\$15,400.00	4,000.00	\$30,800.00	59.5%
40101	CRUSHED AGGREGATE BASE COURSE,, GRADATION NO. 1	3,197.00	TON	\$15.50	\$49,553.50		0.62	\$9.61	1,741.00	\$26,985.50	1,741.62	\$26,995.11	54.5%
40102	CRUSHED AGGREGATE BASE COURSE,, GRADATION NO. 2	2,429.00	TON	\$12.75	\$30,969.75		744.24	\$9,489.06	3,119.00	\$39,767.25	3,863.24	\$49,256.31	159.0%
40202	HMA PAVEMENT, TYPE E-1.0	1,891.00	TON	\$61.00	\$115,351.00		1,840.00	\$112,240.00	0.00	\$0.00	1,840.00	\$112,240.00	97.3%
40231	ASPHALT DRIVE & TERRACE	10.00	S.Y.	\$51.00	\$510.00		8.00	\$408.00	0.00	\$0.00	8.00	\$408.00	80.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ADAMS STREET, RANDALL AVENUE AND MOUND STREET RESURFACING ASSESSMENT DISTRICT - 2015
 CONTRACT NO. 7428
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
40381	REMOVE AND REPLACE CONCRETE CURB & GUTTER, MACHINE PLACED-RESURFACING	450.00	L.F.	\$24.50	\$11,025.00		0.00	\$0.00	400.00	\$9,800.00	400.00	\$9,800.00	88.9%
40382	REMOVE AND REPLACE CONCRETE CURB & GUTTER, HAND PLACED-RESURFACING	1,208.00	L.F.	\$37.75	\$45,602.00		0.00	\$0.00	800.00	\$30,200.00	800.00	\$30,200.00	66.2%
SUBTOTALS													
					\$507,897.75			\$154,430.72		\$291,423.22		\$445,853.94	87.8%

STREET STORM ACCOUNT 10258-402-174

20217	CLEAR STONE	522.00	TON	\$15.50	\$8,091.00		0.00	\$0.00	340.69	\$5,280.70	340.69	\$5,280.70	65.3%
21001	EROSION CONTROL IMPLEMENTATION PLAN	1.00	L.S.	\$1,000.00	\$1,000.00		0.00	\$0.00	1.00	\$1,000.00	1.00	\$1,000.00	100.0%
21002	EROSION CONTROL INSPECTION	6.00	EA	\$410.00	\$2,460.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21011	CONSTRUCTION ENTRANCE	8.00	EA	\$130.00	\$1,040.00		0.00	\$0.00	4.00	\$520.00	4.00	\$520.00	50.0%
21013	STREET SWEEPING	1.00	L.S.	\$5,000.00	\$5,000.00		0.25	\$1,250.00	0.25	\$1,250.00	0.50	\$2,500.00	50.0%
21015	STREET CONSTRUCTION STONE BERM	10.00	EA	\$130.00	\$1,300.00		0.00	\$0.00	5.00	\$650.00	5.00	\$650.00	50.0%
21032	INLET PROTECTION, TYPE C - PROVIDE & INSTALL	1.00	EA	\$82.00	\$82.00		0.00	\$0.00	1.00	\$82.00	1.00	\$82.00	100.0%
21033	INLET PROTECTION, TYPE C - MAINTAIN	2.00	EA	\$67.00	\$134.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21034	INLET PROTECTION, TYPE C - REMOVE	1.00	EA	\$25.75	\$25.75		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21051	CLEAN SUMP	1.00	EA	\$250.00	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21056	INLET PROTECTION, TYPE D HYBRID - PROVIDE & INSTALL	40.00	EA	\$160.00	\$6,400.00		0.00	\$0.00	43.00	\$6,880.00	43.00	\$6,880.00	107.5%
21057	INLET PROTECTION, TYPE D HYBRID - MAINTAIN	80.00	EA	\$67.00	\$5,360.00		0.00	\$0.00	34.00	\$2,278.00	34.00	\$2,278.00	42.5%
21058	INLET PROTECTION, TYPE D HYBRID - REMOVE	40.00	EA	\$25.75	\$1,030.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50404	12 INCH STORM SEWER PIPE	76.00	LF	\$51.00	\$3,876.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50411	12 INCH RCP STORM SEWER PIPE	523.00	LF	\$47.00	\$24,581.00		0.00	\$0.00	500.00	\$23,500.00	500.00	\$23,500.00	95.6%
50741	TYPE H INLET	15.00	EA	\$2,200.00	\$33,000.00		0.00	\$0.00	18.00	\$39,600.00	18.00	\$39,600.00	120.0%
50801	ULO	8.00	EA	\$640.00	\$5,120.00		0.00	\$0.00	8.00	\$5,120.00	8.00	\$5,120.00	100.0%
SUBTOTALS													
					\$98,749.75			\$1,250.00		\$86,160.70		\$87,410.70	88.5%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ADAMS STREET, RANDALL AVENUE AND MOUND STREET RESURFACING ASSESSMENT DISTRICT - 2015
 CONTRACT NO. 7428
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
STORM ACCOUNT 10258-84-174													
20313	REMOVE INLET	14.00	EA	\$520.00	\$7,280.00		0.00	\$0.00	11.00	\$5,720.00	11.00	\$5,720.00	78.6%
20311	REMOVE SEWER ACCESS STRUCTURE	16.00	EA	\$510.00	\$8,160.00		0.00	\$0.00	4.00	\$2,040.00	4.00	\$2,040.00	25.0%
20314	REMOVE PIPE	323.00	LF	\$18.50	\$5,975.50		0.00	\$0.00	470.00	\$8,695.00	470.00	\$8,695.00	145.5%
20501	ADJUST SEWER ACCESS STRUCTURE	2.00	EA	\$310.00	\$620.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20336	PIPE PLUG	4.00	EA	\$130.00	\$520.00		0.00	\$0.00	14.00	\$1,820.00	14.00	\$1,820.00	350.0%
50211	SELECT BACKFILL FOR STORM	1,154.00	TF	\$0.01	\$11.54		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50405	15 INCH STORM SEWER PIPE	8.00	LF	\$140.00	\$1,120.00		0.00	\$0.00	3.00	\$420.00	3.00	\$420.00	37.5%
50412	15 INCH RCP STORM SEWER PIPE	169.00	LF	\$61.00	\$10,309.00		0.00	\$0.00	169.00	\$10,309.00	169.00	\$10,309.00	100.0%
50413	18 INCH RCP STORM SEWER PIPE	260.00	LF	\$56.00	\$14,560.00		0.00	\$0.00	140.00	\$7,840.00	140.00	\$7,840.00	53.8%
50415	24 INCH RCP STORM SEWER PIPE	111.00	LF	\$61.00	\$6,771.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50723	3'X3' STORM SAS	4.00	EA	\$2,300.00	\$9,200.00		0.00	\$0.00	3.00	\$6,900.00	3.00	\$6,900.00	75.0%
50725	5'x5' STORM SAS	1.00	EA	\$4,700.00	\$4,700.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50728	3'X6' STORM SAS	1.00	EA	\$4,300.00	\$4,300.00		0.00	\$0.00	2.00	\$8,600.00	2.00	\$8,600.00	200.0%
50763	TERRACE INLET TYPE III	1.00	EA	\$4,300.00	\$4,300.00		0.00	\$0.00	1.00	\$4,300.00	1.00	\$4,300.00	100.0%
50792	STORM SEWER TAP	9.00	EA	\$1,000.00	\$9,000.00		0.00	\$0.00	6.00	\$6,000.00	6.00	\$6,000.00	66.7%
50794	PRIVATE STORM SEWER RECONNECT, TYPE 2	4.00	EA	\$1,400.00	\$5,600.00		0.00	\$0.00	2.00	\$2,800.00	2.00	\$2,800.00	50.0%
50802	CONCRETE SUPPORTS	2.00	EA	\$1,000.00	\$2,000.00		0.00	\$0.00	2.00	\$2,000.00	2.00	\$2,000.00	100.0%
90030	ADJUST STORM SPECIAL	9.00	EA	\$680.00	\$6,120.00		0.00	\$0.00	9.00	\$6,120.00	9.00	\$6,120.00	100.0%
90031	EXCAVATION AND HAULING OF CONTAMINATED SOIL	35.00	TON	\$20.00	\$700.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
SUBTOTALS					\$101,247.04			\$0.00		\$73,564.00		\$73,564.00	72.7%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ADAMS STREET, RANDALL AVENUE AND MOUND STREET RESURFACING ASSESSMENT DISTRICT - 2015
 CONTRACT NO. 7428
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
STORMWATER QUALITY ACCOUNT 10258-84-174-84500													
90032	6'X6' CATCHBASIN WITH SNOOT	1.00	EA'	\$11,300.00	\$11,300.00		0.00	\$0.00	1.00	\$11,300.00	1.00	\$11,300.00	100.0%
RAIN GARDEN ACCOUNT 10258-84-174-84100													
21110	RAIN GARDEN	1,023.00	SF	\$6.60	\$6,751.80		800.00	\$5,280.00	0.00	\$0.00	800.00	\$5,280.00	78.2%
50402	8 INCH STORM SEWER PIPE	94.00	LF	\$43.75	\$4,112.50		0.00	\$0.00	80.00	\$3,500.00	80.00	\$3,500.00	85.1%
	SUBTOTALS				\$10,864.30			\$5,280.00		\$3,500.00		\$8,780.00	80.8%
SANITARY SEWER ACCOUNT 10258-83-173													
20311	REMOVE SEWER ACCESS STRUCTURE	1.00	EA	\$510.00	\$510.00		0.00	\$0.00	11.00	\$5,610.00	11.00	\$5,610.00	1100.0%
20314	REMOVE PIPE	127.00	LF	\$18.50	\$2,349.50		0.00	\$0.00	68.00	\$1,258.00	68.00	\$1,258.00	53.5%
20501	ADJUST SEWER ACCESS STRUCTURE	3.00	EA	\$310.00	\$930.00		0.00	\$0.00	3.00	\$930.00	3.00	\$930.00	100.0%
50103	RECONSTRUCT BENCH AND FLOWLINE(S)	3.00	EA	\$1,000.00	\$3,000.00		0.00	\$0.00	1.00	\$1,000.00	1.00	\$1,000.00	33.3%
50202	DEWATERING TYPE II	1.00	LS	\$250.00	\$250.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50212	SELECT BACKFILL FOR SANITARY SEWER	2,778.00	TF	\$0.01	\$27.78		0.00	\$0.00	2,500.00	\$25.00	2,500.00	\$25.00	90.0%
50301	8 INCH PVC SANITARY SEWER PIPE SDR35	1,500.00	L.F.	\$82.00	\$123,000.00		0.00	\$0.00	1,400.00	\$114,800.00	1,400.00	\$114,800.00	93.3%
50353	SANITARY SEWER LATERAL SDR35	1,278.00	LF	\$14.00	\$17,892.00		0.00	\$0.00	1,172.50	\$16,415.00	1,172.50	\$16,415.00	91.7%
50354	RECONNECT	57.00	EA	\$2,100.00	\$119,700.00		0.00	\$0.00	43.00	\$90,300.00	43.00	\$90,300.00	75.4%
50361	WASTEWATER CONTROL	1.00	LS	\$1,000.00	\$1,000.00		0.00	\$0.00	1.00	\$1,000.00	1.00	\$1,000.00	100.0%
50390	SEWER ELECTRONIC MARKERS	125.00	EA	\$43.75	\$5,468.75		0.00	\$0.00	101.00	\$4,418.75	101.00	\$4,418.75	80.8%
50701	4' DIA. SANITARY SAS	13.00	EA	\$3,600.00	\$46,800.00		0.00	\$0.00	13.00	\$46,800.00	13.00	\$46,800.00	100.0%
50771	INTERNAL CHIMNEY SEAL	4.00	EA	\$460.00	\$1,840.00		0.00	\$0.00	4.00	\$1,840.00	4.00	\$1,840.00	100.0%
50783	INSIDE DROP	7.00	VF	\$250.00	\$1,750.00		0.00	\$0.00	7.00	\$1,750.00	7.00	\$1,750.00	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ADAMS STREET, RANDALL AVENUE AND MOUND STREET RESURFACING ASSESSMENT DISTRICT - 2015
 CONTRACT NO. 7428
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
50791	SANITARY SEWER TAP	10.00	EA	\$2,100.00	\$21,000.00		0.00	\$0.00	5.00	\$10,500.00	5.00	\$10,500.00	50.0%
90070	SANITARY SEWER STRUCTURE JOINT SEAL	4.00	EA	\$340.00	\$1,360.00		0.00	\$0.00	4.00	\$1,360.00	4.00	\$1,360.00	100.0%
SUBTOTALS													
					\$346,878.03			\$0.00		\$298,006.75		\$298,006.75	85.9%

WATER ACCOUNT NO. 10258-86-130

10703	TRAFFIC CONTROL FOR WATER MAIN INSTALLATION	1.00	LS	\$2,100.00	\$2,100.00		0.00	\$0.00	1.00	\$2,100.00	1.00	\$2,100.00	100.0%
10913	MOBILIZATION FOR WATER MAIN INSTALLATION	1.00	LS	\$65,000.00	\$65,000.00		0.00	\$0.00	1.00	\$65,000.00	1.00	\$65,000.00	100.0%
30501	REMOVE AND REPLACE 5-INCH CONCRETE SIDEWALK-SIDEWALK REPLACEMENT PROGRAM	50.00	S.F.	\$7.60	\$380.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
40382	REMOVE AND REPLACE CONCRETE CURB & GUTTER, HAND PLACED-RESURFACING	210.00	L.F.	\$37.75	\$7,927.50		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50390	SEWER ELECTRONIC MARKERS	2.00	EA	\$43.75	\$87.50		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
50801	ULO	1.00	EA	\$640.00	\$640.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
70001	FURNISH AND INSTALL 4 INCH PIPE & FITTINGS	30.00	L.F.	\$120.00	\$3,600.00		0.00	\$0.00	20.50	\$2,460.00	20.50	\$2,460.00	68.3%
70002	FURNISH AND INSTALL 6 INCH PIPE & FITTINGS	80.00	L.F.	\$120.00	\$9,600.00		0.00	\$0.00	68.00	\$8,160.00	68.00	\$8,160.00	85.0%
70003	FURNISH AND INSTALL 8 INCH PIPE & FITTINGS	2,900.00	L.F.	\$80.00	\$232,000.00		0.00	\$0.00	2,805.50	\$224,440.00	2,805.50	\$224,440.00	96.7%
70030	FURNISH AND INSTALL 4-INCH WATER VALVE	1.00	EACH	\$1,900.00	\$1,900.00		0.00	\$0.00	1.00	\$1,900.00	1.00	\$1,900.00	100.0%
70031	FURNISH AND INSTALL 6-INCH WATER VALVE	2.00	EACH	\$2,000.00	\$4,000.00		0.00	\$0.00	2.00	\$4,000.00	2.00	\$4,000.00	100.0%
70032	FURNISH AND INSTALL 8-INCH WATER VALVE	16.00	EACH	\$2,400.00	\$38,400.00		0.00	\$0.00	16.00	\$38,400.00	16.00	\$38,400.00	100.0%
70040	FURNISH, INSTALL AND SALVAGE HYDRANT	3.00	EACH	\$3,600.00	\$10,800.00		0.00	\$0.00	3.00	\$10,800.00	3.00	\$10,800.00	100.0%
70053	REPLACE 1-INCH COPPER SERVICE LATERAL	40.00	L.F.	\$94.00	\$3,760.00		0.00	\$0.00	67.00	\$6,298.00	67.00	\$6,298.00	167.5%
70056	RECONNECT 1-INCH SERVICE LATERAL	65.00	EACH	\$1,000.00	\$65,000.00		0.00	\$0.00	62.00	\$62,000.00	62.00	\$62,000.00	95.4%
70057	RECONNECT 1 1/2-INCH SERVICE LATERAL	3.00	EACH	\$1,700.00	\$5,100.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
70058	RECONNECT 2-INCH SERVICE LATERAL	1.00	EACH	\$2,500.00	\$2,500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
70080	CUT-IN OR CONNECT TO EXISTING WATER SYSTEM	15.00	EACH	\$1,800.00	\$27,000.00		0.00	\$0.00	11.00	\$19,800.00	11.00	\$19,800.00	73.3%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ADAMS STREET, RANDALL AVENUE AND MOUND STREET RESURFACING ASSESSMENT DISTRICT - 2015
 CONTRACT NO. 7428
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
70081	FURNISH EXCAVATION AND DITCH FOR LIVE TAP	1.00	EACH	\$1,800.00	\$1,800.00		0.00	\$0.00	1.00	\$1,800.00	1.00	\$1,800.00	100.0%
70082	CUT OFF EXISTING WATER MAIN	2.00	EACH	\$1,800.00	\$3,600.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
70090	ABANDON WATER VALVE BOX	19.00	EACH	\$250.00	\$4,750.00		0.00	\$0.00	1.00	\$250.00	1.00	\$250.00	5.3%
70101	FURNISH AND INSTALL STYROFOAM	160.00	L.F.	\$20.25	\$3,240.00		0.00	\$0.00	16.00	\$324.00	16.00	\$324.00	10.0%
90160	PROVIDE TEMPORARY WATER SERVICE	1.00	LS	\$44,400.00	\$44,400.00		0.00	\$0.00	1.00	\$44,400.00	1.00	\$44,400.00	100.0%
SUBTOTALS					\$537,585.00			\$0.00		\$492,132.00		\$492,132.00	91.5%
CONTRACT TOTALS					\$1,614,521.87			\$160,960.72		\$1,256,086.67		\$1,417,047.39	87.8%
CHANGE ORDER #1, ACC'T NO. 10258-83-173													
	- SANITARY LATERAL ULO'S	7.00	EACH	\$640.00		\$4,480.00	0.00	\$0.00	7.00	\$4,480.00	7.00	\$4,480.00	100.0%
	- EXCAVATION CUT: PEAT REMOVAL UNDER MAIN	200.00	C.Y.	\$18.00		\$3,600.00	0.00	\$0.00	113.00	\$2,034.00	113.00	\$2,034.00	56.5%
	- EXTRA CLEAR STONE BEDDING	300.00	TON	\$15.50		\$4,650.00	0.00	\$0.00	200.00	\$3,100.00	200.00	\$3,100.00	66.7%
	- BACKFLOW PREVENTOR, SANITARY LATERALS	8.00	EACH	\$675.00		\$5,400.00	0.00	\$0.00	8.00	\$5,400.00	8.00	\$5,400.00	100.0%
	- INSERT-A-TEE CONNECTION	8.00	EACH	\$1,350.00		\$10,800.00	0.00	\$0.00	8.00	\$10,800.00	8.00	\$10,800.00	100.0%
	CHANGE ORDER #1 TOTAL					\$28,930.00		\$0.00		\$25,814.00		\$25,814.00	89.2%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$1,643,451.87			\$160,960.72		\$1,281,900.67		\$1,442,861.39	87.8%