

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: AMY SCANLON

Page 1 of 2

Project: PINNEY LIBRARY

Contract Number: 7662

Payment Number: 5

<u>DO NOT WRITE IN THIS BOX</u> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	<u>2,279,208.78</u>
LESS RETAINAGE:	<u>103,569.58</u>
SUBTOTAL:	<u>2,175,639.20</u>
LESS PREVIOUS PAYMENTS:	<u>1,589,494.38</u>
CURRENT PAYMENT DUE:	<u>\$ 586,144.82</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Ernie Clune
CONTRACTOR: **TRI-NORTH BUILDERS, INC.**

9/04/19
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Mike Schuchardt
INSPECTOR

9/5/19
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 8/1/19
TO: 8/30/19

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

Common Links Construction LLC
Dane County Contracting
KVA Electric Inc

Klein Dickert
North American Mechanical Inc
Sergenians Floor Coverings Inc
United States Alliance Fire Protection Inc

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 10002-50-140

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

\$38,078

TRI-NORTH BUILDERS, INC.
PINNEY LIBRARY
CONTRACT NO. 7662
PAYMENT NO. 5

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 10002-50-140													
90000	PINNEY LIBRARY BASE BID (EXCLUDING ALTERNATE 1)	1.00	LUMP SUM	\$3,996,000.00	\$3,996,000.00		0.15	\$583,972.66	0.41	\$1,652,600.59	0.56	\$2,236,573.25	55.97%
90001	ALTERNATE NO. 1: North Garden scope as shown on sheets A320 and A321 and related M.E.P. and Structural drawings and related specifications.	1.00	LUMP SUM	\$124,900.00	\$124,900.00		0.15	\$19,343.00	0.15	\$18,735.00	0.30	\$38,078.00	30.49%
CONTRACT TOTALS					\$4,120,900.00			\$603,315.66		\$1,671,335.59		\$2,274,651.25	55.20%
CHANGE ORDER #1, ACC'T NO. 10002-50-140													
	- COR-1 RFI-30 Louver size change	1.00	LUMP SUM	\$416.03		\$416.03	0.00	\$0.00	1.00	\$416.03	1.00	\$416.03	100.00%
	- COR-2 RFI-6 Library mech hub drain	1.00	LUMP SUM	\$1,400.36		\$1,400.36	0.00	\$0.00	1.00	\$1,400.36	1.00	\$1,400.36	100.00%
	- COR-3 RFI-16 KD submittal clarification	1.00	LUMP SUM	\$2,741.14		\$2,741.14	1.00	\$2,741.14	0.00	\$0.00	1.00	\$2,741.14	100.00%
	- COR-4 Added 100 access floor panels	1.00	LUMP SUM	\$3,027.29		\$3,027.29	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
CHANGE ORDER #1 TOTAL						\$7,584.82		\$2,741.14		\$1,816.39		\$4,557.53	
CHANGE ORDER #2, ACC'T NO. 10002-50-140													
	- COR-5 RFI-12 Plumbing Questions	1.00	LUMP SUM	\$4,121.21		\$4,121.21	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-6 RFI-34 Existing Sprinkler Piping	1.00	LUMP SUM	\$2,493.74		\$2,493.74	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-7 RFI-7 Existing Hose Bibs	1.00	LUMP SUM	\$1,463.49		\$1,463.49	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-8 RFI-18 Bathroom Chase Wall Conflict	1.00	LUMP SUM	\$2,212.66		\$2,212.66	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-9 CB-02	1.00	LUMP SUM	\$4,007.11		\$4,007.11	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
CHANGE ORDER #2 TOTAL						\$14,298.21		\$0.00		\$0.00		\$0.00	
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$4,142,783.03			\$606,056.80		\$1,673,151.98		\$2,279,208.78	55.02%