## APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

Project Manager: DAVE SCHALLER	Page 1 of 4					
Project: JUDGE DOYLE GARAGE						
Contract Number: 7952	Payment Number: 31					
DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY EN	GINEERING PERSONNEL ONLY					
TOTAL FROM PAGE:4	34,326,327.66					
LESS RETAINAGE:	430,000.00					
SUBTOTAL:	33,896,327.66					
LESS PREVIOUS PAYMENTS:	33,468,148.97					
CURRENT PAYMENT DUE:	428,178.69					
and that the current payment is now due.  Matthew Dozois Dozois Dozois Date: 2020.05.13 13:14:54-05'00'						
CONTRACTOR: J. P. CULLEN & SONS, INC.	DATE					
NSPECTOR'S CERTIFICATE FOR PAYMENT:  The undersigned Inspector certifies that to the best of his/her by this application for payment has been completed in accordant that the contractor is entitled to payment for the amount c	ance with the contract documents,					
Dave Schaller	05/20/2020					
INSPECTOR	DATE					
PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:	FROM: 04/01/2020 O4/30/2020					
PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED reduce retainage only	· · · · · · · · · · · · · · · · · · ·					

SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.

PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

NOTE:

## CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC. JUDGE DOYLE GARAGE CONTRACT NO. 7952 PAYMENT NO. 31

PAYMEN	NT NO. 31	1	2	3	4	5	6	7	8	9	****** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT
ACCOU	NT NO. 11471-82-140						1				1		-1
90001	Base Bid	1.00	Lump Sum	\$29,573,208.00	\$29,573,208.00		0.00	\$0.00	1.00	\$29,572,388.00	1.00	\$29,572,388.00	100.0%
90002	ALTERNATE NO. 1: Add crystalline concrete add mixture to the concrete mix for the structural decks.	1.00	Lump Sum	\$395,645.00	\$395,645.00		0.00	\$0.00	1.00	\$395,645.00	1.00	\$395,645.00	100.0%
CONTRA	ACT TOTALS				\$29,968,853.00			\$0.00	=	\$29,968,033.00	=	\$29,968,033.00	100.00%
CHANGI	- COR-2 Removal of Unforeseen Foundation (JPC RQ#003)	590.00	C.Y.	\$45.04		\$26,572.80	0.00	\$0.00	590.00	\$26,572.80	590.00	\$26,572.80	100.0%
	- COR-03 Soil Nail Wall Lean Fill (JPC RQ#005) required due to unsuitable soils	342.00	C.Y.	\$358.30		\$122,537.00	0.00	\$0.00	342.00	\$122,537.00	342.00	\$122,537.00	100.0%
	CHANGE ORDER #1 TOTAL					\$149,109.80	•	\$0.00	-	\$149,109.80	_	\$149,109.80	_
CHANGE	E ORDER #2 - NO COST CHANGE												
CHANGE	E ORDER #3, ACC'T NO. 11471-82-140												
	- COR-05 CB001 Architectural changes include curbs under CMU walls, concrete foundation changes under limestone	1.00	Lump Sum	\$29,628.00		\$29,628.00	0.00	\$0.00	1.00	\$29,628.00	1.00	\$29,628.00	100.0%
	- COR-06 Due to Field conditions storm pipe revisions were required	1.00	Lump Sum	\$34,471.00		\$34,471.00	0.00	\$0.00	1.00	\$34,471.00	1.00	\$34,471.00	100.0%
	CHANGE ORDER #3 TOTAL					\$64,099.00		\$0.00		\$64,099.00		\$64,099.00	
CHANGE	E ORDER #4, ACC'T NO. 11471-82-140												
	- COR-07 Add trench drains, add limestone and granite, add area well length, CMU changes, add SS @ transaction window, add tree grate, add structural steel, add/modify door openings, add/modify drywall and framing, add/modify glazing and curtain wall, plumbing changes, and electrical changes	1.00	Lump Sum	\$280,683.27		\$280,683.27	0.00	\$0.00	1.00	\$280,683.27	1.00	\$280,683.27	100.0%

## CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC. JUDGE DOYLE GARAGE CONTRACT NO. 7952 PAYMENT NO. 31

PAYMENT	NO. 31	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGE O	PRDER #5, ACC'T NO. 11471-82-140										'		
ra ga di si th co w ai el	COR-8 Add areawell platforms and allings, change guard rail to alvanized, add areawell openings and oors, add knoxbox, modify opening izes. Add drain gates and 3" pipe mrough shotcrete wall. Add drywall eilings, add coat closet, and temporary rail. Add DT cleanouts, DT bleeders, and additional drain tile. Modify lectrical motors, add exit light, move eat trace, and add fire alarm pull tation. Add drain grate connectors	1.00	Lump Sum	\$125,150.81		\$125,150.81	0.00	\$0.00	1.00	\$125,150.81	1.00	\$125,150.81	100.0%
- (	ORDER #6, ACC'T NO. 11471-82-140 COR-09 Add underground pipe, add	4.00	Luman Sum	¢27 572 40		\$27.572.40	0.00	<b>\$0.00</b>	100	¢27 F72 40	1.00	¢27 572 40	400.0%
	oor cleanouts, add deck sleeves for ent pipes, add above grade pipe	1.00	Lump Sum	\$37,573.48		\$37,573.48	0.00	\$0.00	1.00	\$37,573.48	1.00	\$37,573.48	100.0%
HANGE O	PRDER #7, ACC'T NO. 11471-82-140												
U fo va M A re si	COR-10 Add handrail at U4 lower stair, 4 Stair 2, U4 Stair 1. Add wall stair bundation at D.5 wall. Add electrical ault curbs. Add electrical vault sump. lodify electrical vault access ladder. dd B67 beam. Add slab steps. Modify effinforcing at crane openings. Added ignage. Add floor clean outs, and floor rain, and relief vents	1.00	Lump Sum	\$24,020.67		\$24,020.67	0.00	\$0.00	1.00	\$24,020.67	1.00	\$24,020.67	100.0%
HANGE O	PRDER #8, ACC'T NO. 11471-82-140												
to	COR-11 Modify elevator interior panels o accomodate hinged face display hield for monitor	1.00	Lump Sum	\$10,417.49		\$10,417.49	0.00	\$0.00	1.00	\$10,417.49	1.00	\$10,417.49	100.0%
HANGE O	PRDER #9, ACC'T NO. 13115-82-140												
el	COR-13 CB-06 Podium structure and limination of the exterior skin and nishes of the Podium	1.00	Lump Sum	\$3,469,279.70		\$3,469,279.70	0.00	\$0.00	1.00	\$3,469,279.70	1.00	\$3,469,279.70	100.0%
- 0	COR-12 CB-07 revisions to CB-06 HANGE ORDER #9 TOTAL	1.00	Lump Sum	-\$53,895.92		(\$53,895.92) \$3,415,383.78	0.00	\$0.00 \$0.00	1.00	(\$53,895.92) \$3,415,383.78	1.00	(\$53,895.92) \$3,415,383.78	100.0%
HANGE O	PRDER #10, ACC'T NO. 13115-82-140												
	1471-82-140												
re	COR-15 CB-09 PCO-015 Structural evisions added beams and curbs COR-17 RQ#058 MGE requested cable	1.00	Lump Sum	\$34,427.33		\$34,427.33	0.00	\$0.00	1.00	\$34,427.33	1.00	\$34,427.33	100.0%
	ay, additional wire required	1.00	Lump Sum	\$22,174.00		\$22,174.00	0.00	\$0.00	1.00	\$22,174.00	1.00	\$22,174.00	100.0%

## CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC. JUDGE DOYLE GARAGE CONTRACT NO. 7952 PAYMENT NO. 31

4 T IVICIN I	Г NO. 31	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCEN'
	- COR-18 RFI#134 Revised building and												
	site storm	1.00	Lump Sum	\$6,129.15		\$6,129.15	0.00	\$0.00	1.00	\$6,129.15	1.00	\$6,129.15	100.0
1	- COR-19 CB-10 PCO-019 Remove level U2 parking equipment, change railing from stainless to galvanized. Add CMU above windows at elevator lobbies. Add burnished CMU at L1 entry. Add thickened slabs at L3 & L4. Add ramp beams at L3. Credit CB-08 electrical work and add CB-10 electrical.	1.00	Lump Sum	\$50,261.96		\$50,261.96	0.00	\$0.00	1.00	\$50,261.96	1.00	\$50,261.96	100.0
:	SUBTOTAL					\$112,992.44		\$0.00		\$112,992.44		\$112,992.44	_
	13115-82-140												
	- COR-14 CB-08 PCO-014 Structural & MEPF updates to Podium state approved plans	1.00	Lump Sum	\$109,258.31		\$109,258.31	0.00	\$0.00	1.00	\$109,258.31	1.00	\$109,258.31	100.0
	- COR-16 RFI#138 RQ#060 Elevator master call station upsizing	1.00	Lump Sum	\$18,545.00		\$18,545.00	0.00	\$0.00	1.00	\$18,545.00	1.00	\$18,545.00	100.0
	SUBTOTAL					\$127,803.31		\$0.00	ـ ـ ـ ـ	\$127,803.31	J _	\$127,803.31	1
	CHANGE ORDER #10 TOTAL					\$240,795.75		\$0.00	= :	\$240,795.75	=	\$240,795.75	=
HANGE	ORDER #11, ACC'T NO. 11471-82-140												
	- COR-1 Field pour storm manhole S7 instead of precast (RQ#004)	1.00	Lump Sum	\$5,174.48		\$5,174.48	0.00	\$0.00	1.00	\$5,174.48	1.00	\$5,174.48	100.0
	- COR-20 PCO-021 RFI #185 Wayfinding Revisions	1.00	Lump Sum	-\$18,142.00		(\$18,142.00)	0.00	\$0.00	1.00	(\$18,142.00)	1.00	(\$18,142.00)	100.0
	CHANGE ORDER #11 TOTAL					(\$12,967.52)		\$0.00	-	(\$12,967.52)	-	(\$12,967.52)	
HANGE	ORDER #12, ACC'T NO. 11471-82-140												
;	- COR-22 PCO-026 RFI #206 Fire rated Supply AirRefabricate 40"x60" duct to accomodate fire wrap	1.00	Lump Sum	\$1,802.44		\$1,802.44	0.00	\$0.00	1.00	\$1,802.44	1.00	\$1,802.44	100.0
HANGE	ORDER #13, ACC'T NO. 11471-82-140												
1	- COR-23 PCO-034 Add and extend L5 beams per SD-208 submittal review	1.00	Lump Sum	\$12,839.23		\$12,839.23	0.00	\$0.00	1.00	\$12,839.23	1.00	\$12,839.23	100.0
	- COR-24 PCO-075 RFI #215 Move L5 Beams for Curtain Wall	1.00	Lump Sum	\$1,031.41		\$1,031.41	0.00	\$0.00	1.00	\$1,031.41	1.00	\$1,031.41	100.0
	CHANGE ORDER #13 TOTAL					\$13,870.64		\$0.00	-	\$13,870.64	-	\$13,870.64	_
HANGE	ORDER #14, ACC'T NO. 11471-82-140												
	- COR-25 Modify North elevator shaft for access grate per RFI #219	1.00	Lump Sum	\$8,355.05		\$8,355.05	0.00	\$0.00	1.00	\$8,355.05	1.00	\$8,355.05	100.0
IANGE	ORDER #15, TIME EXTENSION ONLY												
						=			= :				=
RAND T	OTALS (CONTRACT TOTALS PLUS CHAP	NGE ORDERS)			\$34,327,147.66			\$0.00		\$34,326,327.66		\$34,326,327.66	100.00