

APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION

Project Manager: BILL MCGLYNN

Page 1 of 4

Project: ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL
CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 9) BY THE COMMON COUNCIL

Contract Number: 8367

Payment Number: 6

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>4</u>	<u>581,282.08</u>
LESS RETAINAGE:	<u>21,599.83</u>
SUBTOTAL:	<u>559,682.25</u>
LESS PREVIOUS PAYMENTS:	<u>508,392.50</u>
CURRENT PAYMENT DUE:	<u>51,289.75</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

[Signature]
CONTRACTOR: C.P.R., INC.

6/5/20
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature]
INSPECTOR

6-10-20
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 5-20-2020
TO: 6-10-2020

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

CPR INC
JR LANDSCAPE

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 11880-403-200
 ACCOUNT NO. 85131-54425

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

C.P.R., INC.
 ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 9) BY THE COMMON COUNCIL
 CONTRACT NO. 8367
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE	
ACCOUNT NO. 11880-403-200														
10802	ROOT CUTTING - SIDEWALK	500.00	L.F.	\$5.00	\$2,500.00		0.00	\$0.00	246.00	\$1,230.00	246.00	\$1,230.00	49.20%	
20101	EXCAVATION CUT	20.00	C.Y.	\$15.00	\$300.00		0.00	\$0.00	0.47	\$7.05	0.47	\$7.05	2.35%	
20218	CRUSHED STONE	30.00	TON	\$15.00	\$450.00		0.00	\$0.00	1.02	\$15.30	1.02	\$15.30	3.40%	
20221	TOPSOIL	100.00	S.Y.	\$8.00	\$800.00		3.30	\$26.40	94.20	\$753.60	97.50	\$780.00	97.50%	
20302	SAWCUT CONCRETE FULL DEPTH	100.00	L.F.	\$3.00	\$300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%	
20303	SAWCUT ASPHALT PAVEMENT	50.00	L.F.	\$1.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%	
20323	REMOVE CONCRETE SIDEWALK & DRIVE	75.00	S.F.	\$3.00	\$225.00		0.00	\$0.00	49.60	\$148.80	49.60	\$148.80	66.13%	
20401	CLEARING	10.00	I.D.	\$5.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%	
20406	GRUBBING	10.00	I.D.	\$5.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%	
20501	ADJUST SEWER ACCESS STRUCTURE	18.00	EACH	\$500.00	\$9,000.00		0.00	\$0.00	1.00	\$500.00	1.00	\$500.00	5.56%	
20502	ADJUST CATCH BASIN	1.00	EACH	\$500.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%	
20701	TERRACE SEEDING	100.00	S.Y.	\$1.00	\$100.00		3.30	\$3.30	94.20	\$94.20	97.50	\$97.50	97.50%	
21061	EROSION MATTING, CLASS I, URBAN TYPE A	100.00	S.Y.	\$5.00	\$500.00		3.30	\$16.50	94.20	\$471.00	97.50	\$487.50	97.50%	
30101	#4 EPOXY COATED PAVEMENT TIE	5.00	EACH	\$10.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%	
30301	5 INCH CONCRETE SIDEWALK	1,500.00	S.F.	\$9.00	\$13,500.00		51.00	\$459.00	1,098.30	\$9,884.70	1,149.30	\$10,343.70	76.62%	
30302	7 INCH CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$10.00	\$1,000.00		0.00	\$0.00	358.30	\$3,583.00	358.30	\$3,583.00	358.30%	
30330	PROFILE SAWCUT	30.00	L.F.	\$30.00	\$900.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%	
30340	CURB RAMP DETECTABLE WARNING FIELDS	600.00	S.F.	\$6.00	\$3,600.00		8.00	\$48.00	408.00	\$2,448.00	416.00	\$2,496.00	69.33%	
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	62,200.00	S.F.	\$10.15	\$631,330.00		4,715.00	\$47,857.25	40,579.55	\$411,882.43	45,294.55	\$459,739.68	72.82%	

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

C.P.R., INC.
 ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 9) BY THE COMMON COUNCIL
 CONTRACT NO. 8367
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	11,600.00	S.F.	\$10.90	\$126,440.00		197.00	\$2,147.30	7,098.28	\$77,371.25	7,295.28	\$79,518.55	62.89%
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	25.00	S.F.	\$75.00	\$1,875.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	150.00	S.F.	\$5.00	\$750.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	100.00	L.F.	\$50.00	\$5,000.00		0.00	\$0.00	123.30	\$6,165.00	123.30	\$6,165.00	123.30%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	75.00	S.F.	\$300.00	\$22,500.00		0.00	\$0.00	15.00	\$4,500.00	15.00	\$4,500.00	20.00%
40202	HMA PAVEMENT 4 LT 58-28 S	250.00	SY	\$50.00	\$12,500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	1.00	EACH	\$350.00	\$350.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90001	HES CONCRETE, REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$12.00	\$1,200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
SUBTOTALS					\$835,820.00			\$50,557.75		\$519,054.33		\$569,612.08	68.15%
ACCOUNT NO. 85131-54425													
20101	EXCAVATION CUT	10.00	C.Y.	\$15.00	\$150.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20218	CRUSHED STONE	10.00	TON	\$15.00	\$150.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20221	TOPSOIL	10.00	S.Y.	\$8.00	\$80.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
20701	TERRACE SEEDING	10.00	S.Y.	\$1.00	\$10.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	10.00	S.Y.	\$5.00	\$50.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	350.00	S.F.	\$10.00	\$3,500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30330	PROFILE SAWCUT	60.00	L.F.	\$30.00	\$1,800.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30340	CURB RAMP DETECTABLE WARNING FIELDS	48.00	S.F.	\$6.00	\$288.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

C.P.R., INC.
 ANNUAL CONSTRUCTION AND RECONSTRUCTION OF CONCRETE SIDEWALK AND INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 9) BY THE COMMON COUNCIL
 CONTRACT NO. 8367
 PAYMENT NO. 6

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	300.00	S.F.	\$10.15	\$3,045.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	60.00	L.F.	\$50.00	\$3,000.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
40202	HMA PAVEMENT 4 LT 58-28 S	10.00	SY	\$50.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90002	BUS PAD	1,300.00	S.F.	\$12.00	\$15,600.00		61.00	\$732.00	911.50	\$10,938.00	972.50	\$11,670.00	74.81%
	SUBTOTALS				\$28,173.00			\$732.00		\$10,938.00		\$11,670.00	41.42%
	CONTRACT TOTALS				\$863,993.00			\$51,289.75		\$529,992.33		\$581,282.08	67.28%