



Department of Public Works
Engineering Division
James M. Wolfe, P.E., City Engineer

City-County Building, Room 115
210 Martin Luther King, Jr. Boulevard
Madison, Wisconsin 53703
Phone: (608) 266-4751
Fax: (608) 264-9275
engineering@cityofmadison.com
www.cityofmadison.com/engineering

Deputy City Engineer
Bryan Cooper, AIA
Gregory T. Fries, P.E.
Chris J. Petykowski, P.E.

Deputy Division Manager
Kathleen M. Cryan

Principal Engineer 2
John S. Fahrney, P.E.
Janet Schmidt, P.E.

Principal Engineer 1
Christina M. Bachmann, P.E.
Mark D. Moder, P.E.

Financial Manager
Steven B. Danner-Rivers

Date: November 30, 2022

To: Mr. Dave Schmiedicke, Finance Director

Public Works Contract: CIPP Wet Lining Rehab of Sanitary Sewers - 2019

Contract Number: 8390

Contractor: Michels Corporation

Substantial Date: 8/1/2022

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$777,537.00
<i>(Based on Actual Units)</i>	\$747,136.00
<i>Net Change by Change Orders</i>	\$23,374.75 or 3.01%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$770,510.75

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Alane Boutelle at 267-1197.

Sincerely,

John S. Fahrney, P. E.
Construction Engineer

JDF
cc:

Steve Danner-Rivers, Engineering Div.
Norman Davis, Civil Rights

Encl.

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: KYLE FRANK

Page 1 of 2

Project: CIPP WET LINING REHAB OF SANITARY SEWERS - 2019

Contract Number: 8390

Payment Number: FINAL #6

<u>DO NOT WRITE IN THIS BOX</u> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	770,510.75
LESS RETAINAGE:	0.00
SUBTOTAL:	770,510.75
LESS PREVIOUS PAYMENTS:	750,487.96
CURRENT PAYMENT DUE:	20,022.79

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Genette A. Rybrod
CONTRACTOR: MICHELS CORPORATION

11/30/2022
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature]
INSPECTOR

11/28/22
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: _____
TO: _____

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

SANITARY SEWER ACCOUNT NO. 12264-83-173

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

MICHELS CORPORATION
 CIPP WET LINING REHAB OF SANITARY SEWERS - 2019
 CONTRACT NO. 8390
 FINAL PAYMENT NO. 6

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
SANITARY SEWER ACCOUNT NO. 12264-83-173													
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$14,370.00	\$14,370.00		0.00	\$0.00	1.00	\$14,370.00	1.00	\$14,370.00	100.00%
10911	MOBILIZATION	1.00	LUMP SUM	\$27,855.00	\$27,855.00		0.00	\$0.00	1.00	\$27,855.00	1.00	\$27,855.00	100.00%
50901	FURNISH AND INSTALL CIPP TO REHABILITATE 6-INCH DIAMETER SANITARY SEWER MAINS	1,362.00	L.F.	\$40.00	\$54,480.00		0.00	\$0.00	990.00	\$39,600.00	990.00	\$39,600.00	72.69%
50902	FURNISH AND INSTALL CIPP TO REHABILITATE 8-INCH DIAMETER SANITARY SEWER MAINS	17,872.00	L.F.	\$22.00	\$393,184.00		0.00	\$0.00	17,948.00	\$394,856.00	17,948.00	\$394,856.00	100.43%
50903	FURNISH AND INSTALL CIPP TO REHABILITATE 10-INCH DIAMETER SANITARY SEWER MAINS	3,021.00	L.F.	\$26.50	\$80,056.50		0.00	\$0.00	3,022.00	\$80,083.00	3,022.00	\$80,083.00	100.03%
50904	FURNISH AND INSTALL CIPP TO REHABILITATE 12-INCH DIAMETER SANITARY SEWER MAINS	1,433.00	L.F.	\$34.50	\$49,438.50		0.00	\$0.00	1,430.00	\$49,335.00	1,430.00	\$49,335.00	99.79%
50905	FURNISH AND INSTALL CIPP TO REHABILITATE 15-INCH DIAMETER SANITARY SEWER MAINS	829.00	L.F.	\$50.00	\$41,450.00		0.00	\$0.00	773.00	\$38,650.00	773.00	\$38,650.00	93.24%
50909	REINSTATE AND RECONNECT SERVICE OPENINGS	169.00	EACH	\$87.00	\$14,703.00		0.00	\$0.00	151.00	\$13,137.00	151.00	\$13,137.00	89.35%
90030	CIPP PIPELINE JOINT GROUTING	120.00	EACH	\$850.00	\$102,000.00		0.00	\$0.00	105.00	\$89,250.00	105.00	\$89,250.00	87.50%
CONTRACT TOTALS					\$777,537.00			\$0.00		\$747,136.00		\$747,136.00	96.09%
CHANGE ORDER #1, ACC'T NO. 12264-83-173													
	- 6-INCH TO 8-INCH TRANSITION LINER	1.00	LUMP SUM	\$4,745.00		\$4,745.00	0.00	\$0.00	1.00	\$4,745.00	1.00	\$4,745.00	100.00%
	- CCTV AND CLEANING OF REMOVED SEGMENTS	1.00	LUMP SUM	\$2,850.00		\$2,850.00	0.00	\$0.00	1.00	\$2,850.00	1.00	\$2,850.00	100.00%
	CHANGE ORDER #1 TOTAL					\$7,595.00		\$0.00		\$7,595.00		\$7,595.00	
CHANGE ORDER #2, ACC'T NO. 12264-83-173													
	- 10" TO 12" TRANSITION LINER	497.00	L.F.	\$66.25		\$32,926.25	0.00	\$0.00	497.00	\$32,926.25	497.00	\$32,926.25	100.00%
	- FURNISH AND INSTALL CIPP TO REHABILITATE 12-INCH DIAMETER SANITARY SEWER MAINS	-497.00	L.F.	\$34.50		(\$17,146.50)	0.00	\$0.00	(497.00)	(\$17,146.50)	(497.00)	(\$17,146.50)	100.00%
	CHANGE ORDER #2 TOTAL					\$15,779.75		\$0.00		\$15,779.75		\$15,779.75	
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$800,911.75			\$0.00		\$770,510.75		\$770,510.75	96.20%