

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: DAVE SCHALLER

Page 1 of 2

Project: GOVERNMENT EAST RAMP DEMOLITION

Contract Number: 8430


Payment Number: 2

**DO NOT WRITE IN THIS BOX** - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY

TOTAL FROM PAGE: <u>2</u>	<u>297,885.00</u>
LESS RETAINAGE:	<u>14,894.25</u>
SUBTOTAL:	<u>282,990.75</u>
LESS PREVIOUS PAYMENTS:	<u>168,178.50</u>
CURRENT PAYMENT DUE:	<u>114,812.25</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

  
 CONTRACTOR: VEIT & COMPANY, INC.

11-19-2020  
 DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

**Dave Schaller**   
 Digitally signed by Dave Schaller  
 Date: 2020.11.23 11:06:28-06'00'  
 INSPECTOR

DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: \_\_\_\_\_  
 TO: \_\_\_\_\_

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

Integrity Environmental Services  
 \_\_\_\_\_  
 \_\_\_\_\_

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 11471-82-110

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

VEIT & COMPANY, INC.  
 GOVERNMENT EAST RAMP DEMOLITION  
 CONTRACT NO. 8430  
 PAYMENT NO. 2

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>ACCOUNT NO. 11471-82-110</b>													
90001	Base Bid	1.00	Lump Sum	\$709,300.00	\$709,300.00		0.13	\$95,075.00	0.25	\$177,030.00	0.38	\$272,105.00	38.36%
<b>CONTRACT TOTALS</b>					<b>\$709,300.00</b>			<b>\$95,075.00</b>		<b>\$177,030.00</b>		<b>\$272,105.00</b>	<b>38.36%</b>
<b>CHANGE ORDER #1, ACC'T NO. 11471-82-110</b>													
	- COR-01 Revised Demo Plan due to unforeseen condition of exterior wall of Great Dane Pub	1.00	Lump Sum	\$25,780.00		\$25,780.00	1.00	\$25,780.00	0.00	\$0.00	1.00	\$25,780.00	100.00%
<b>GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)</b>					<b>\$735,080.00</b>			<b>\$120,855.00</b>		<b>\$177,030.00</b>		<b>\$297,885.00</b>	<b>40.52%</b>