

APPLICATION AND CERTIFICATE FOR PAYMENT

CITY OF MADISON ENGINEERING DIVISION

CITY CONSTRUCTION MANAGER: Shawn Beer	PROJECT: E. WILSON ST. AND E. DOTY ST. RECONSTRUCTION ASSESSMENT DISTRICT - 2023	APPLICATION NO: 8735-04
CONTRACTOR PROJ MGR: Brad Huston	CONTRACT NO.: 8735	PERIOD FROM: Jul 28, 2024
CONTRACTOR COMPANY: R. G. Huston Co., Inc.	PROJECT NO.: 11543	PERIOD TO: Aug 24, 2024

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$4,458,100.00
B. NET CHANGE BY CHANGE ORDERS	\$0.00
C. CONTRACT SUM TO DATE (Line A + B)	\$4,458,100.00
D. TOTAL COMPLETED.....	\$2,093,145.53
E. RETENTION.....	\$104,657.30
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$1,988,488.23
G. LESS PREVIOUS PAYMENTS	\$1,304,540.97
H. CURRENT PAYMENT DUE	\$683,947.26
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$2,469,611.77

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	\$0.00
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$0.00

Contractor/subcontractors on this Payment Application summary:

CA Brumm, ACS, Barricade Flashers, Century Fence, Greener Valley, Nickles EC, Raymond Cattell, Vibra-Tech, Wolf Paving

Payment details:

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
BID_11543-402-170	STREET_11543-402-170				\$2,257,557.57		\$666,818.57		\$333,820.09		\$1,000,638.66	44.32%	\$1,256,918.91
10701	TRAFFIC CONTROL	0.62	LUMP SUM	\$85,425.00	\$52,963.50	0.31	\$26,481.75	0.00	\$0.00	0.31	\$26,481.75	50%	\$26,481.75
10712	TEMPORARY PEDESTRIAN BARRICADE (UNDISTRIBUTED)	100.00	L.F.	\$20.00	\$2,000.00	0.00	\$0.00	50.00	\$1,000.00	50.00	\$1,000.00	50%	\$1,000.00
10720	TRAFFIC CONTROL SIGN - PORTABLE ARROW BOARD	140.00	DAYS	\$25.00	\$3,500.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,500.00
10721	TRAFFIC CONTROL SIGN - PORTABLE CHANGEABLE MESSAGE	80.00	DAYS	\$35.00	\$2,800.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,800.00
10801	ROOT CUTTING - CURB AND GUTTER (UNDISTRIBUTED)	100.00	L.F.	\$1.00	\$100.00	5.00	\$5.00	0.00	\$0.00	5.00	\$5.00	5%	\$95.00
10802	ROOT CUTTING - SIDEWALK (UNDISTRIBUTED)	100.00	L.F.	\$1.00	\$100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$100.00
10911	MOBILIZATION	0.62	LUMP SUM	\$638,512.03	\$395,877.46	0.62	\$395,877.46	0.00	\$0.00	0.62	\$395,877.46	100%	\$0.00
20101	EXCAVATION CUT	7267.00	C.Y.	\$33.00	\$239,811.00	750.00	\$24,750.00	2250.00	\$74,250.00	3000.00	\$99,000.00	41.28%	\$140,811.00
20140	GEOTEXTILE FABRIC TYPE SAS NON WOVEN (UNDISTRIBUTED)	1500.00	S.Y.	\$4.00	\$6,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$6,000.00
20141	GEOSYNTHETIC REINFORCEMENT FABRIC (UNDISTRIBUTED)	500.00	S.Y.	\$9.00	\$4,500.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,500.00
20219	BREAKER RUN (UNDISTRIBUTED)	1068.00	TON	\$19.00	\$20,292.00	62.62	\$1,189.78	0.00	\$0.00	62.62	\$1,189.78	5.86%	\$19,102.22
20221	TOPSOIL	141.00	S.Y.	\$23.00	\$3,243.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,243.00
20223	PLANTING MIX TOPSOIL	131.00	C.Y.	\$99.00	\$12,969.00	0.00	\$0.00	76.00	\$7,524.00	76.00	\$7,524.00	58.02%	\$5,445.00
20301	SAWCUT CONCRETE PAVEMENT, FULL DEPTH	36.00	L.F.	\$2.95	\$106.20	0.00	\$0.00	105.00	\$309.75	105.00	\$309.75	291.67%	-\$203.55
20303	SAWCUT ASPHALT PAVEMENT	878.00	L.F.	\$1.95	\$1,712.10	40.00	\$78.00	89.00	\$173.55	129.00	\$251.55	14.69%	\$1,460.55
20321	REMOVE CONCRETE PAVEMENT (UNDISTRIBUTED)	450.00	S.Y.	\$16.00	\$7,200.00	1000.00	\$16,000.00	1000.00	\$16,000.00	2000.00	\$32,000.00	444.44%	-\$24,800.00
20322	REMOVE CONCRETE CURB & GUTTER	4755.00	L.F.	\$6.00	\$28,530.00	1770.00	\$10,620.00	0.00	\$0.00	1770.00	\$10,620.00	37.22%	\$17,910.00
20323	REMOVE CONCRETE SIDEWALK AND DRIVE	31795.00	S.F.	\$2.90	\$92,205.50	7500.00	\$21,750.00	2500.00	\$7,250.00	10000.00	\$29,000.00	31.45%	\$63,205.50
20327	REMOVE TREE GRATE	8.00	EACH	\$300.00	\$2,400.00	5.00	\$1,500.00	4.00	\$1,200.00	9.00	\$2,700.00	112.5%	-\$300.00
20401	CLEARING	47.00	I.D.	\$50.00	\$2,350.00	39.00	\$1,950.00	0.00	\$0.00	39.00	\$1,950.00	82.98%	\$400.00
20406	GRUBBING	47.00	I.D.	\$50.00	\$2,350.00	39.00	\$1,950.00	0.00	\$0.00	39.00	\$1,950.00	82.98%	\$400.00
20701	TERRACE SEEDING	141.00	S.Y.	\$5.00	\$705.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$705.00
21063	EROSION MATTING, CLASS I, TYPE A- ORGANIC	141.00	S.Y.	\$5.00	\$705.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$705.00
21302	CONSTRUCTION FENCE (PLASTIC)	100.00	L.F.	\$8.00	\$800.00	100.00	\$800.00	0.00	\$0.00	100.00	\$800.00	100%	\$0.00
30201	TYPE "A" CONCRETE CURB & GUTTER	1355.00	L.F.	\$28.99	\$39,281.45	0.00	\$0.00	518.00	\$15,016.82	518.00	\$15,016.82	38.23%	\$24,264.63

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
30203	TYPE "X" CONCRETE CURB & GUTTER	72.00	L.F.	\$34.04	\$2,450.88	32.00	\$1,089.28	0.00	\$0.00	32.00	\$1,089.28	44.44%	\$1,361.60
30205	TYPE "E" CONCRETE CURB & GUTTER	900.00	L.F.	\$28.99	\$26,091.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$26,091.00
30207	TYPE "H" CONCRETE CURB & GUTTER	2598.00	L.F.	\$28.99	\$75,316.02	500.00	\$14,495.00	600.00	\$17,394.00	1100.00	\$31,889.00	42.34%	\$43,427.02
30208	HAND FORMED CONCRETE CURB & GUTTER (UNDISTRIBUTED)	100.00	L.F.	\$45.45	\$4,545.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,545.00
30302	5 INCH CONCRETE SIDEWALK	27735.00	S.F.	\$9.30	\$257,935.50	1115.00	\$10,369.50	2885.00	\$26,830.50	4000.00	\$37,200.00	14.42%	\$220,735.50
30304	7 INCH CONCRETE SIDEWALK & DRIVE	5075.00	S.F.	\$9.70	\$49,227.50	280.00	\$2,716.00	1220.00	\$11,834.00	1500.00	\$14,550.00	29.56%	\$34,677.50
30311	CONCRETE MOUNTABLE MEDIAN ISLAND NOSE	60.00	S.F.	\$15.15	\$909.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$909.00
30340	CURB RAMP DETECTABLE WARNING FIELDS	394.00	S.F.	\$45.45	\$17,907.30	100.00	\$4,545.00	88.00	\$3,999.60	188.00	\$8,544.60	47.72%	\$9,362.70
30349	COLORED 5-INCH CONCRETE	3770.00	S.F.	\$14.05	\$52,968.50	800.00	\$11,240.00	0.00	\$0.00	800.00	\$11,240.00	21.22%	\$41,728.50
40101	CRUSHED AGGREGATE BASE COURSE, GRADATION NO. 1	3608.00	TON	\$26.80	\$96,694.40	86.00	\$2,304.80	0.00	\$0.00	86.00	\$2,304.80	2.38%	\$94,389.60
40102	CRUSHED AGGREGATE BASE COURSE, GRADATION NO. 2	4958.00	TON	\$26.80	\$132,874.40	875.00	\$23,450.00	1325.00	\$35,510.00	2200.00	\$58,960.00	44.37%	\$73,914.40
40202	HMA PAVEMENT 4 LT 58-28 S	237.00	TON	\$101.01	\$23,939.37	0.00	\$0.00	65.00	\$6,565.65	65.00	\$6,565.65	27.43%	\$17,373.72
40203	HMA PAVEMENT 3 MT 58-28 S	2105.00	TON	\$68.69	\$144,592.45	300.00	\$20,607.00	130.00	\$8,929.70	430.00	\$29,536.70	20.43%	\$115,055.75
40205	HMA PAVEMENT 4 MT 58-28 S	1269.00	TON	\$77.78	\$98,702.82	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$98,702.82
40218	TACK COAT	1051.00	GAL	\$3.03	\$3,184.53	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,184.53
40231	ASPHALT DRIVE & TERRACE (UNDISTRIBUTED)	100.00	S.Y.	\$48.50	\$4,850.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,850.00
40301	FULL WIDTH GRINDING	491.00	S.Y.	\$15.05	\$7,389.55	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$7,389.55
40308	RAMPING SAS (UNDISTRIBUTED)	28.00	EACH	\$202.02	\$5,656.56	0.00	\$0.00	26.00	\$5,252.52	26.00	\$5,252.52	92.86%	\$404.04
50801	UTILITY LINE OPENING (STREET)	6.00	EACH	\$915.00	\$5,490.00	0.00	\$0.00	2.00	\$1,830.00	2.00	\$1,830.00	33.33%	\$3,660.00
60800	PAVEMENT MARKING EPOXY, LINE, 4-INCH	4500.00	L.F.	\$1.20	\$5,400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,400.00
60801	PAVEMENT MARKING EPOXY, DOUBLE LINE, 4-INCH	180.00	L.F.	\$3.50	\$630.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$630.00
60802	PAVEMENT MARKING EPOXY, LINE, 6-INCH	4700.00	L.F.	\$2.15	\$10,105.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$10,105.00
60803	PAVEMENT MARKING EPOXY, LINE, 8-INCH	100.00	L.F.	\$4.40	\$440.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$440.00
60806	PAVEMENT MARKING EPOXY, RADIUS LINE, 6-INCH	200.00	L.F.	\$3.90	\$780.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$780.00
60811	PAVEMENT MARKING EPOXY, DIAGONAL LINE, 12-INCH	250.00	L.F.	\$11.00	\$2,750.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,750.00
60812	PAVEMENT MARKING EPOXY, CROSSWALK, 6-INCH	625.00	L.F.	\$10.00	\$6,250.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$6,250.00
60814	PAVEMENT MARKING EPOXY, CROSSWALK, 12-INCH	675.00	L.F.	\$11.00	\$7,425.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$7,425.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
60816	PAVEMENT MARKING EPOXY, CONTINENTAL CROSSWALK, 18-INCH	2150.00	L.F.	\$13.85	\$29,777.50	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$29,777.50
60818	PAVEMENT MARKING EPOXY, STOP LINE, 24-INCH	450.00	L.F.	\$15.00	\$6,750.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$6,750.00
60819	PAVEMENT MARKING EPOXY, CURB	1500.00	L.F.	\$4.50	\$6,750.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$6,750.00
60820	PAVEMENT MARKING EPOXY, MEDIAN NOSE	100.00	S.F.	\$8.30	\$830.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$830.00
60822	PAVEMENT MARKING EPOXY, SYMBOL, BIKE SHARROW	3.00	EACH	\$230.00	\$690.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$690.00
60823	PAVEMENT MARKING EPOXY, SYMBOL, BIKE LANE	11.00	EACH	\$210.00	\$2,310.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,310.00
60824	PAVEMENT MARKING EPOXY, SYMBOL, BIKE STRAIGHT ARROW	22.00	EACH	\$210.00	\$4,620.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,620.00
60829	PAVEMENT MARKING EPOXY, SYMBOL, LEFT ARROW	2.00	EACH	\$230.00	\$460.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$460.00
60830	PAVEMENT MARKING EPOXY, SYMBOL, RIGHT ARROW	5.00	EACH	\$230.00	\$1,150.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,150.00
60831	PAVEMENT MARKING EPOXY, SYMBOL, STRAIGHT ARROW	4.00	EACH	\$230.00	\$920.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$920.00
60834	PAVEMENT MARKING EPOXY, WORD, ONLY	11.00	EACH	\$235.00	\$2,585.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,585.00
60881	PAVEMENT MARKING REMOVAL, 6-INCH	1100.00	L.F.	\$1.50	\$1,650.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,650.00
60887	PAVEMENT MARKING REMOVAL, SYMBOL, ARROW	1.00	EACH	\$200.00	\$200.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$200.00
60889	PAVEMENT MARKING REMOVAL, SYMBOL, BIKE LANE	1.00	EACH	\$400.00	\$400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$400.00
60894	SKID/SLIP RESISTANT PREFORMED THERMOPLASTIC PAVEMENT MARKING, BIKE LANE GREEN	2600.00	S.F.	\$16.44	\$42,744.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$42,744.00
60896	SKID/SLIP RESISTANT PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6-INCH WHITE	50.00	L.F.	\$21.84	\$1,092.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,092.00
60940	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, LINE, 4-	300.00	L.F.	\$2.50	\$750.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$750.00
60945	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, LINE, 6-INCH	100.00	L.F.	\$10.00	\$1,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,000.00
60953	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, SYMBOL, LEFT ARROW	30.00	EACH	\$250.00	\$7,500.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$7,500.00
70101	FURNISH AND INSTALL STYROFOAM (STREET)	38.00	EACH	\$120.00	\$4,560.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,560.00
90000	TERRACE SUPPORT SYSTEM	3535.00	C.F.	\$26.50	\$93,677.50	0.00	\$0.00	2057.00	\$54,510.50	2057.00	\$54,510.50	58.19%	\$39,167.00
90001	DECOMPOSED GRANITE	476.00	S.F.	\$6.00	\$2,856.00	85.50	\$513.00	159.50	\$957.00	245.00	\$1,470.00	51.47%	\$1,386.00
90002	ARCHAEOLOGY FIELD MONITORING OR INVESTIGATION	1.00	L.S.	\$5,000.00	\$5,000.00	0.50	\$2,500.00	0.50	\$2,500.00	1.00	\$5,000.00	100%	\$0.00
90003	FINAL ARCHAEOLOGY MONITORING REPORT	1.00	L.S.	\$750.00	\$750.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$750.00
90004	TEMPORARY CROSSWALK ACCESS	16.00	EACH	\$1,850.00	\$29,600.00	0.00	\$0.00	5.00	\$9,250.00	5.00	\$9,250.00	31.25%	\$20,350.00
90005	TEMPORARY ASPHALT PAVEMENT (UNDISTRIBUTED)	600.00	S.Y.	\$27.75	\$16,650.00	2300.00	\$63,825.00	900.00	\$24,975.00	3200.00	\$88,800.00	533.33%	-\$72,150.00
90006	FLEXIBLE TUBULAR MARKER POST & SQUARE BASE	35.00	EACH	\$125.00	\$4,375.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,375.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
90007	PAVEMENT MARKING EPOXY, YIELD LINE TRIANGLE (2'X3')	7.00	EACH	\$45.00	\$315.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$315.00
90008	THERMOPLASTIC PAVEMENT MARKING, RETROREFLECTIVE WHITE BIKE AND ARROW SYMBOL WITH	2.00	EACH	\$1,746.44	\$3,492.88	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,492.88
90009	RELOCATE DRINKING FOUNTAIN	1.00	EACH	\$2,800.00	\$2,800.00	1.00	\$2,800.00	0.00	\$0.00	1.00	\$2,800.00	100%	\$0.00
90010	TEMPORARY BUS STOP	4.00	EACH	\$1,100.00	\$4,400.00	2.00	\$2,200.00	0.00	\$0.00	2.00	\$2,200.00	50%	\$2,200.00
90011	CRACK AND DAMAGE SURVEY	4.00	EACH	\$1,800.00	\$7,200.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$7,200.00
90012	PEDESTRIAN DIRECTIONAL FIELD	89.00	EACH	\$30.30	\$2,696.70	40.00	\$1,212.00	25.00	\$757.50	65.00	\$1,969.50	73.03%	\$727.20
BID_11543-402-174	STREET STORM_11543-402-174				\$233,823.00		\$59,305.00		\$73,680.04		\$132,985.04	56.87%	\$100,837.96
20217	CLEAR STONE	1000.00	TON	\$22.00	\$22,000.00	0.00	\$0.00	41.32	\$909.04	41.32	\$909.04	4.13%	\$21,090.96
20501	ADJUST SEWER ACCESS STRUCTURE	11.00	EACH	\$325.00	\$3,575.00	0.00	\$0.00	7.00	\$2,275.00	7.00	\$2,275.00	63.64%	\$1,300.00
20503	ADJUST INLET	2.00	EACH	\$325.00	\$650.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$650.00
21002	EROSION CONTROL INSPECTION	5.00	EACH	\$56.00	\$280.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$280.00
21011	CONSTRUCTION ENTRANCE	8.00	EACH	\$610.00	\$4,880.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,880.00
21013	STREET SWEEPING	1.00	LUMP SUM	\$10,500.00	\$10,500.00	0.50	\$5,250.00	0.00	\$0.00	0.50	\$5,250.00	50%	\$5,250.00
21056	INLET PROTECTION TYPE D HYBRID - PROVIDE & INSTALL	65.00	EACH	\$428.00	\$27,820.00	20.00	\$8,560.00	35.00	\$14,980.00	55.00	\$23,540.00	84.62%	\$4,280.00
21057	INLET PROTECTION TYPE D HYBRID - MAINTAIN	95.00	EACH	\$5.00	\$475.00	19.00	\$95.00	38.00	\$190.00	57.00	\$285.00	60%	\$190.00
21058	INLET PROTECTION TYPE D HYBRID - REMOVE	65.00	EACH	\$29.00	\$1,885.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,885.00
50401	12 INCH TYPE I RCP STORM SEWER PIPE	583.50	L.F.	\$148.00	\$86,358.00	150.00	\$22,200.00	99.50	\$14,726.00	249.50	\$36,926.00	42.76%	\$49,432.00
50741	TYPE H INLET	26.00	EACH	\$2,900.00	\$75,400.00	8.00	\$23,200.00	14.00	\$40,600.00	22.00	\$63,800.00	84.62%	\$11,600.00
BID_11543-402-176	TRAFFIC SIGNAL_11543-402-176				\$132,130.08		\$0.00		\$0.00		\$0.00	0%	\$132,130.08
60222	FURNISH & INSTALL 3 INCH PVC (SCHEDULE 80) CONDUIT	1000.00	LF	\$9.14	\$9,140.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$9,140.00
60224	FURNISH & INSTALL 3 INCH PVC (SCHEDULE 40) CONDUIT	2500.00	LF	\$6.52	\$16,300.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$16,300.00
60232	FURNISH & INSTALL 2 INCH PVC (SCHEDULE 40) CONDUIT	100.00	LF	\$4.44	\$444.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$444.00
60241	GOPHER RACEWAY FOR ELECTRICAL CONDUIT	50.00	LF	\$60.61	\$3,030.50	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,030.50
60261	ELECTRICAL TRENCH	1800.00	LF	\$7.68	\$13,824.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$13,824.00
60269	FURNISH & INSTALL TRAFFIC SIGNAL CABLE 12-14 AWG	1600.00	LF	\$2.78	\$4,448.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,448.00
60292	FURNISH & INSTALL FIBER OPTIC CABLE 24-COUNT	200.00	LF	\$2.07	\$414.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$414.00
60296	FURNISH & INSTALL FIBER OPTIC CABLE 144-COUNT	2600.00	LF	\$4.44	\$11,544.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$11,544.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
60310	FIBER OPTIC FUSION SPLICE - 1 TO 12 PER LOCATION	12.00	EACH	\$88.89	\$1,066.68	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,066.68
60311	FIBER OPTIC FUSION SPLICE - 13 TO 24 PER LOCATION	24.00	EACH	\$58.59	\$1,406.16	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,406.16
60315	FIBER OPTIC FUSION SPLICE - 97 TO 144 PER LOCATION	144.00	EACH	\$36.36	\$5,235.84	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,235.84
60409	CONSTRUCTION OFFSET BASE	1.00	EACH	\$2,601.01	\$2,601.01	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,601.01
60413	CONSTRUCT TYPE "P" BASE	1.00	EACH	\$2,065.66	\$2,065.66	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,065.66
60415	CONSTRUCT LB-3R BASE	3.00	EACH	\$1,222.22	\$3,666.66	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,666.66
60416	CONSTRUCT LB-8R BASE	2.00	EACH	\$1,358.59	\$2,717.18	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,717.18
60417	CONSTRUCT TYPE "GR" BASE	6.00	EACH	\$1,015.15	\$6,090.90	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$6,090.90
60423	REMOVE TRAFFIC SIGNAL BASE	7.00	EACH	\$800.00	\$5,600.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,600.00
60427	REMOVE ELECTRICAL HANDHOLE	10.00	EACH	\$222.22	\$2,222.20	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,222.20
60441	AUGER CONCRETE ELECTRICAL BASE	1.00	EACH	\$388.89	\$388.89	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$388.89
60702	CONSTRUCT ELECTRICAL HANDHOLE TYPE 1	7.00	EACH	\$1,393.94	\$9,757.58	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$9,757.58
60704	CONSTRUCT ELECTRICAL HANDHOLE TYPE 3	4.00	EACH	\$752.53	\$3,010.12	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,010.12
60706	CONSTRUCT ELECTRICAL HANDHOLE TYPE 5	7.00	EACH	\$1,747.47	\$12,232.29	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$12,232.29
60708	CONSTRUCT ELECTRICAL HANDHOLE TYPE 7	4.00	EACH	\$2,075.76	\$8,303.04	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$8,303.04
90060	FURNISH & INSTALL #10 AWG LOCATE WIRE	650.00	LF	\$1.36	\$884.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$884.00
90061	FURNISH & INSTALL METERED ELECTRIC SERVICE & BREAKER PANEL	1.00	EACH	\$5,737.37	\$5,737.37	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,737.37
BID_11543-402-177	STREET LIGHT_11543-402-177				\$312,111.02		\$0.00		\$0.00		\$0.00	0%	\$312,111.02
60224	FURNISH & INSTALL 3 INCH PVC (SCHEDULE 40) CONDUIT	60.00	LF	\$6.52	\$391.20	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$391.20
60230	FURNISH & INSTALL 2 INCH PVC (SCHEDULE 80) CONDUIT	1000.00	LF	\$5.91	\$5,910.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,910.00
60232	FURNISH & INSTALL 2 INCH PVC (SCHEDULE 40) CONDUIT	4000.00	LF	\$4.44	\$17,760.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$17,760.00
60241	GOPHER RACEWAY FOR ELECTRICAL CONDUIT	50.00	LF	\$60.61	\$3,030.50	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,030.50
60255	FURNISH & INSTALL 3 #6 AND 1 #8 WIRES IN EXISTING OR CONTRACTORINSTALLED CONDUIT	5000.00	LF	\$8.69	\$43,450.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$43,450.00
60261	ELECTRICAL TRENCH	4300.00	LF	\$7.68	\$33,024.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$33,024.00
60401	CONSTRUCT LB-1 BASE	33.00	EACH	\$1,141.41	\$37,666.53	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$37,666.53
60409	CONSTRUCTION OFFSET BASE	1.00	EACH	\$2,596.97	\$2,596.97	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,596.97
60413	CONSTRUCT TYPE "P" BASE	1.00	EACH	\$2,065.66	\$2,065.66	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,065.66

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
60415	CONSTRUCT LB-3R BASE	5.00	EACH	\$1,222.22	\$6,111.10	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$6,111.10
60421	REMOVE STREET LIGHT BASE	20.00	EACH	\$800.00	\$16,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$16,000.00
60422	REMOVE STREET LIGHT POLE	20.00	EACH	\$606.06	\$12,121.20	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$12,121.20
60427	REMOVE ELECTRICAL HANDHOLE	5.00	EACH	\$222.22	\$1,111.10	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,111.10
60441	AUGER CONCRETE ELECTRICAL BASE	1.00	EACH	\$388.89	\$388.89	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$388.89
60501	INSTALL CITY FURNISHED STREET LIGHT UNIT	9.00	EACH	\$1,136.36	\$10,227.24	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$10,227.24
60504	INSTALL CITY-FURNISHED PEDESTRIAN STREET LIGHT UNIT	33.00	EACH	\$702.02	\$23,166.66	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$23,166.66
60510	INSTALL AND MAINTAIN SUPPORT STRUCTURES FOR STREET LIGHTS	14.00	EACH	\$3,949.50	\$55,293.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$55,293.00
60511	INSTALL AND MAINTAIN AERIAL CABLE FOR STREET LIGHTS	3085.00	L.F.	\$7.83	\$24,155.55	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$24,155.55
60702	CONSTRUCT ELECTRICAL HANDHOLE TYPE 1	8.00	EACH	\$1,393.94	\$11,151.52	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$11,151.52
60704	CONSTRUCT ELECTRICAL HANDHOLE TYPE 3	1.00	EACH	\$752.53	\$752.53	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$752.53
90061	FURNISH & INSTALL METERED ELECTRIC SERVICE & BREAKER PANEL	1.00	EACH	\$5,737.37	\$5,737.37	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,737.37
BID_11543-83-173	SANITARY_11543-83-173				\$753,707.23		\$359,127.17		\$178,800.37		\$537,927.54	71.37%	\$215,779.69
10701	TRAFFIC CONTROL	0.19	LUMP SUM	\$85,425.00	\$16,230.75	0.10	\$8,115.38	0.05	\$4,057.68	0.14	\$12,173.06	75%	\$4,057.69
10911	MOBILIZATION	0.19	LUMP SUM	\$638,512.03	\$121,317.29	0.19	\$121,317.29	0.00	\$0.00	0.19	\$121,317.29	100%	\$0.00
20311	REMOVE SEWER ACCESS STRUCTURE (SANITARY)	16.00	EACH	\$700.00	\$11,200.00	8.00	\$5,600.00	3.00	\$2,100.00	11.00	\$7,700.00	68.75%	\$3,500.00
20314	REMOVE PIPE (SANITARY)	23.00	L.F.	\$56.00	\$1,288.00	0.00	\$0.00	23.00	\$1,288.00	23.00	\$1,288.00	100%	\$0.00
20331	ABANDON SEWER ACCESS STRUCTURE	1.00	EACH	\$1,000.00	\$1,000.00	1.00	\$1,000.00	0.00	\$0.00	1.00	\$1,000.00	100%	\$0.00
20335	ABANDON SEWER PIPE WITH SLURRY	0.50	C.Y.	\$700.00	\$350.00	0.50	\$350.00	0.00	\$0.00	0.50	\$350.00	100%	\$0.00
20501	ADJUST SEWER ACCESS STRUCTURE	5.00	EACH	\$320.00	\$1,600.00	0.00	\$0.00	4.00	\$1,280.00	4.00	\$1,280.00	80%	\$320.00
50212	SELECT BACKFILL SANITARY SEWER	1919.00	T.F.	\$0.01	\$19.19	0.00	\$0.00	1169.00	\$11.69	1169.00	\$11.69	60.92%	\$7.50
50301	8" PVC SEWER PIPE (SDR 35, SDR 26)	1175.00	L.F.	\$243.00	\$285,525.00	478.00	\$116,154.00	277.00	\$67,311.00	755.00	\$183,465.00	64.26%	\$102,060.00
50302	10" PVC SEWER PIPE (SDR 35, SDR 26)	81.00	L.F.	\$299.00	\$24,219.00	77.50	\$23,172.50	0.00	\$0.00	77.50	\$23,172.50	95.68%	\$1,046.50
50303	12" PVC SEWER PIPE (SDR 35, SDR 26)	104.00	L.F.	\$308.00	\$32,032.00	0.00	\$0.00	107.00	\$32,956.00	107.00	\$32,956.00	102.88%	-\$924.00
50353	SANITARY SEWER LATERAL (SDR 35, SDR 26)	559.00	L.F.	\$54.00	\$30,186.00	107.00	\$5,778.00	84.00	\$4,536.00	191.00	\$10,314.00	34.17%	\$19,872.00
50356	RECONNECT SANITARY SEWER LATERAL	23.00	EACH	\$5,900.00	\$135,700.00	6.00	\$35,400.00	6.00	\$35,400.00	12.00	\$70,800.00	52.17%	\$64,900.00
50361	WASTEWATER CONTROL	1.00	LUMP SUM	\$14,000.00	\$14,000.00	0.50	\$7,000.00	0.25	\$3,500.00	0.75	\$10,500.00	75%	\$3,500.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
50390	SEWER ELECTRONIC MARKERS	48.00	EACH	\$80.00	\$3,840.00	8.00	\$640.00	7.00	\$560.00	15.00	\$1,200.00	31.25%	\$2,640.00
50701	4' DIA SAS	13.00	EACH	\$4,600.00	\$59,800.00	6.00	\$27,600.00	5.00	\$23,000.00	11.00	\$50,600.00	84.62%	\$9,200.00
50791	SANITARY SEWER TAP	11.00	EACH	\$1,400.00	\$15,400.00	5.00	\$7,000.00	2.00	\$2,800.00	7.00	\$9,800.00	63.64%	\$5,600.00
BID_11543-84-174	STORM_11543-84-174				\$389,886.77		\$163,052.45		\$133,644.01		\$296,696.46	76.1%	\$93,190.31
10701	TRAFFIC CONTROL	0.10	LUMP SUM	\$85,425.00	\$8,542.50	0.05	\$4,271.25	0.03	\$2,135.63	0.08	\$6,406.88	75%	\$2,135.62
10911	MOBILIZATION	0.10	LUMP SUM	\$638,512.03	\$63,851.20	0.10	\$63,851.20	0.00	\$0.00	0.10	\$63,851.20	100%	\$0.00
20311	REMOVE SEWER ACCESS STRUCTURE (STORM)	5.00	EACH	\$700.00	\$3,500.00	1.00	\$700.00	6.00	\$4,200.00	7.00	\$4,900.00	140%	-\$1,400.00
20313	REMOVE INLET	17.00	EACH	\$400.00	\$6,800.00	7.00	\$2,800.00	4.00	\$1,600.00	11.00	\$4,400.00	64.71%	\$2,400.00
20314	REMOVE PIPE (STORM)	213.00	L.F.	\$36.00	\$7,668.00	0.00	\$0.00	94.00	\$3,384.00	94.00	\$3,384.00	44.13%	\$4,284.00
50211	SELECT BACKFILL FOR STORM SEWER	1307.00	T.F.	\$0.01	\$13.07	0.00	\$0.00	988.00	\$9.88	988.00	\$9.88	75.59%	\$3.19
50222	UTILITY TRENCH PATCH, TYPE I	80.00	T.F.	\$295.00	\$23,600.00	0.00	\$0.00	92.00	\$27,140.00	92.00	\$27,140.00	115%	-\$3,540.00
50402	15 INCH TYPE I RCP STORM SEWER PIPE	374.00	L.F.	\$154.00	\$57,596.00	0.00	\$0.00	21.00	\$3,234.00	21.00	\$3,234.00	5.61%	\$54,362.00
50403	18 INCH TYPE I RCP STORM SEWER PIPE	50.00	L.F.	\$159.00	\$7,950.00	0.00	\$0.00	51.50	\$8,188.50	51.50	\$8,188.50	103%	-\$238.50
50406	30 INCH TYPE I RCP STORM SEWER PIPE	299.50	L.F.	\$218.00	\$65,291.00	0.00	\$0.00	124.00	\$27,032.00	124.00	\$27,032.00	41.4%	\$38,259.00
50455	CONCRETE BEND	3.00	EACH	\$1,100.00	\$3,300.00	2.00	\$2,200.00	-2.00	-\$2,200.00	0.00	\$0.00	0%	\$3,300.00
50723	3'X3' STORM SAS	12.00	EACH	\$4,900.00	\$58,800.00	6.00	\$29,400.00	3.00	\$14,700.00	9.00	\$44,100.00	75%	\$14,700.00
50724	4'X4' STORM SAS	6.00	EACH	\$5,700.00	\$34,200.00	0.00	\$0.00	6.00	\$34,200.00	6.00	\$34,200.00	100%	\$0.00
50792	STORM SEWER TAP	7.00	EACH	\$900.00	\$6,300.00	2.00	\$1,800.00	3.00	\$2,700.00	5.00	\$4,500.00	71.43%	\$1,800.00
50801	UTILITY LINE OPENING (STORM)	45.00	EACH	\$915.00	\$41,175.00	62.00	\$56,730.00	8.00	\$7,320.00	70.00	\$64,050.00	155.56%	-\$22,875.00
90030	RECONSTRUCT INLET	1.00	EACH	\$1,300.00	\$1,300.00	1.00	\$1,300.00	0.00	\$0.00	1.00	\$1,300.00	100%	\$0.00
BID_11543-86-179	WATER_11543-86-179				\$378,884.33		\$124,897.83		\$0.00		\$124,897.83	32.96%	\$253,986.50
10701	TRAFFIC CONTROL	0.09	LUMP SUM	\$85,425.00	\$7,688.25	0.09	\$7,688.25	0.00	\$0.00	0.09	\$7,688.25	100%	\$0.00
10911	MOBILIZATION	0.09	LUMP SUM	\$638,512.03	\$57,466.08	0.09	\$57,466.08	0.00	\$0.00	0.09	\$57,466.08	100%	\$0.00
50801	UTILITY LINE OPENING (WATER)	2.00	EACH	\$915.00	\$1,830.00	2.00	\$1,830.00	0.00	\$0.00	2.00	\$1,830.00	100%	\$0.00
70001	FURNISH AND INSTALL 4-INCH PIPE & FITTINGS	40.00	L.F.	\$198.00	\$7,920.00	3.50	\$693.00	0.00	\$0.00	3.50	\$693.00	8.75%	\$7,227.00
70002	FURNISH AND INSTALL 6 INCH PIPE & FITTINGS	80.00	L.F.	\$199.00	\$15,920.00	3.00	\$597.00	0.00	\$0.00	3.00	\$597.00	3.75%	\$15,323.00
70003	FURNISH AND INSTALL 8 INCH PIPE & FITTINGS	200.00	L.F.	\$192.00	\$38,400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$38,400.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
70004	FURNISH AND INSTALL 10 INCH PIPE & FITTINGS	20.00	L.F.	\$241.00	\$4,820.00	33.50	\$8,073.50	0.00	\$0.00	33.50	\$8,073.50	167.5%	-\$3,253.50
70005	FURNISH AND INSTALL 12 INCH PIPE & FITTINGS	60.00	L.F.	\$303.00	\$18,180.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$18,180.00
70006	FURNISH AND INSTALL 16 INCH PIPE & FITTINGS	200.00	L.F.	\$305.00	\$61,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$61,000.00
70030	FURNISH AND INSTALL 4-INCH WATER VALVE	1.00	EACH	\$1,900.00	\$1,900.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,900.00
70031	FURNISH AND INSTALL 6-INCH WATER VALVE	2.00	EACH	\$2,200.00	\$4,400.00	1.00	\$2,200.00	0.00	\$0.00	1.00	\$2,200.00	50%	\$2,200.00
70032	FURNISH AND INSTALL 8-INCH WATER VALVE	1.00	EACH	\$2,900.00	\$2,900.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,900.00
70033	FURNISH AND INSTALL 10-INCH WATER VALVE	3.00	EACH	\$4,000.00	\$12,000.00	1.00	\$4,000.00	0.00	\$0.00	1.00	\$4,000.00	33.33%	\$8,000.00
70034	FURNISH AND INSTALL 12-INCH WATER VALVE	3.00	EACH	\$4,800.00	\$14,400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$14,400.00
70035	FURNISH AND INSTALL 16-INCH WATER VALVE	1.00	EACH	\$5,200.00	\$5,200.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,200.00
70040	FURNISH, INSTALL AND SALVAGE HYDRANT	2.00	EACH	\$5,800.00	\$11,600.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$11,600.00
70053	REPLACE 1-INCH COPPER SERVICE LATERAL	1.00	EACH	\$5,800.00	\$5,800.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$5,800.00
70056	RECONNECT 1-INCH SERVICE LATERAL	9.00	EACH	\$1,900.00	\$17,100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$17,100.00
70058	RECONNECT 2-INCH SERVICE LATERAL	3.00	EACH	\$2,400.00	\$7,200.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$7,200.00
70080	CUT-IN OR CONNECT TO EXISTING WATER SYSTEM	8.00	EACH	\$5,150.00	\$41,200.00	6.00	\$30,900.00	0.00	\$0.00	6.00	\$30,900.00	75%	\$10,300.00
70081	FURNISH EXCAVATION AND DITCH FOR LIVE TAP	4.00	EACH	\$3,130.00	\$12,520.00	1.00	\$3,130.00	0.00	\$0.00	1.00	\$3,130.00	25%	\$9,390.00
70082	CUT OFF EXISTING WATER MAIN	6.00	EACH	\$1,800.00	\$10,800.00	3.00	\$5,400.00	0.00	\$0.00	3.00	\$5,400.00	50%	\$5,400.00
70090	ABANDON WATER VALVE BOX	20.00	EACH	\$130.00	\$2,600.00	4.00	\$520.00	0.00	\$0.00	4.00	\$520.00	20%	\$2,080.00
70091	ABANDON WATER VALVE ACCESS STRUCTURE	6.00	EACH	\$900.00	\$5,400.00	2.00	\$1,800.00	0.00	\$0.00	2.00	\$1,800.00	33.33%	\$3,600.00
70101	FURNISH AND INSTALL STYROFOAM (WATER)	20.00	EACH	\$120.00	\$2,400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,400.00
70104	ADJUST WATER VALVE BOX	16.00	EACH	\$140.00	\$2,240.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,240.00
70105	PIPE PLUG FOR WATER MAIN INSTALLATION (UNDISTRIBUTED)	2.00	EACH	\$2,400.00	\$4,800.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$4,800.00
70111	FURNISH & INSTALL ANODE	4.00	EACH	\$300.00	\$1,200.00	2.00	\$600.00	0.00	\$0.00	2.00	\$600.00	50%	\$600.00
	GRAND TOTAL				\$4,458,100.00		\$1,373,201.02		\$719,944.51		\$2,093,145.53	46.95%	\$2,364,954.47

RETENTION:	PREVIOUS	\$68,660.05
	CURRENT	\$35,997.25
	TOTAL	\$104,657.30