

Date:

Department of Public Works

Engineering Division

Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115
210 Martin Luther King, Jr. Boulevard
Madison, Wisconsin 53703
Phone: (608) 266-4751
Fax: (608) 264-9275
engineering@cityofmadison.com

www.cityofmadison.com/engineering

Deputy City Engineer Gregory T. Fries, P.E.

Deputy Division Manager Kathleen M. Cryan

Principal Engineer 2

John S. Fahrney, P.E. Christopher J. Petykowski, P.E. Janet Schmidt, P.E.

Principal Engineer 1

Christina M. Bachmann, P.E. Mark D. Moder, P.E. James M. Wolfe, P.E.

Facilities & Sustainability Bryan Cooper, Principal Architect

Land Information & Official Map Manager Eric T. Pederson. P.S.

Financial Manager

Steven B. Danner-Rivers

To: Mr. Dave Schmiedicke, Finance Director

October 28, 2021

Public Works Contract: Metro Masonry Repairs

Contract Number: 8984

Contractor: Masonry Restoration Inc

Substantial Date: 10/15/2021

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

Original Contract Sum \$356.890.00 (Based on Actual Units) \$356.890.00

Net Change by Change Orders \$2,751.00 or 0.77%

Liquidated Damages \$0.00 Final Contract Amount \$359,641.00

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Alane Boutelle at 267-1197.

Sincerely,

John S. Fahrney, P. E.

John S. Fly

Construction Engineer

JDF

cc:

Steve Danner-Rivers, Engineering Div.

Norman Davis, Civil Rights

Encl.

APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

Project Manager: MIKE SCHUCHARDT	Page 1 of2									
Project: METRO MASONRY REPAIRS										
Contract Number: 8984	Payment Number: FINAL #4									
DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY										
TOTAL FROM PAGE:2	359,641.00									
LESS RETAINAGE:	0.00									
SUBTOTAL:	359,641.00									
LESS PREVIOUS PAYMENTS:	350,649.97									
CURRENT PAYMENT DUE:	8,991.03									
CONTRACTOR'S APPLICATION FOR PAYMENT: The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.										
INSPECTOR'S CERTIFICATE FOR PAYMENT: The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified. INSPECTOR DATE										
PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQU	FROM:									
PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT	Experience of the control of the con									
NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED	O TO THE ENGINEER/INSPECTOR.									

PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

MASONRY RESTORATION, INC. METRO MASONRY REPAIRS CONTRACT NO. 8984

FINAL F	PAYMENT NO. 4	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT	C. O. DOLLARS	UNITS THIS	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NUMBER: 11229-85-140													
90000	Base bid: Metro Masonry - lump sum	1.00	LUMP SUM	\$320,290.00	\$320,290.00		0.00	\$0.00	1.00	\$320,290.00	1.00	\$320,290.00	100.00%
	N B PROPOSAL PAGE- informational unit Provide unit costs for additional work (if).												
90001	Additional repointing of brick	600.00	SF	\$28.50	\$17,100.00		0.00	\$0.00	600.00	\$17,100.00	600.00	\$17,100.00	100.00%
90002	ADDITIONAL AREA OF BRICK MASONRY REPAIR. DESCRIPTION: UNIT PRICING FOR EACH SQUARE FEET (SF) OF REMOVAL AND REPLACEMENT OF ANY BROKEN OR DETERIORATED BRICK AND PROVIDE REPLACEMENT. CONTRACTOR MAY USE UNBROKEN BRICK FOR REUSE AND INSTALLATION.	300.00	SF	\$65.00	\$19,500.00		0.00	\$0.00	300.00	\$19,500.00	300.00	\$19,500.00	100.00%
CONTR	ACT TOTALS				\$356,890.00			\$0.00	•	\$356,890.00		\$356,890.00	= 100.00%
CHANG	E ORDER #1, ACCOUNT NO. 11229-85-140)											
	- Omit EIFS work due to alternate method of abandoned window flashing	1.00	LUMP SUM	-\$12,125.00		(\$12,125.00)	0.00	\$0.00	1.00	(\$12,125.00)	1.00	(\$12,125.00)	100.00%
	- Add tuckpointing repairs at entry wing walls and chimney facing E Washington	1.00	LUMP SUM	\$14,876.00		\$14,876.00	0.00	\$0.00	1.00	\$14,876.00	1.00	\$14,876.00	100.00%
	CHANGE ORDER #1 TOTAL					\$2,751.00	ı I	\$0.00	ı l	\$2,751.00	ı l	\$2,751.00	1
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)				\$359,641.00			\$0.00	•	\$359,641.00		\$359,641.00	100.00%	