

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

CITY CONSTRUCTION MANAGER: Maria Delestre	PROJECT: 9358-Bartillon Shelter-FM-CONS	APPLICATION NO: 9358-01
CONTRACTOR PROJ MGR: Jessica Ebertsch	CONTRACT NO.: 9358	PERIOD FROM: Sep 1, 2024
CONTRACTOR COMPANY: Miron Construction Co., Inc.	PROJECT NO.: 13346	PERIOD TO: Sep 30, 2024

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$21,463,884.00
B. NET CHANGE BY CHANGE ORDERS	\$0.00
C. CONTRACT SUM TO DATE (Line A + B)	\$21,463,884.00
D. TOTAL COMPLETED.....	\$1,000,047.50
E. RETENTION.....	\$50,002.38
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$950,045.12
G. LESS PREVIOUS PAYMENTS	
H. CURRENT PAYMENT DUE	\$950,045.12
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$20,513,838.88

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$0.00

Contractor/subcontractors on this Payment Application summary:

Miron Construction Co IncMonona Plumbing & Fire Protection North American Mechanical Inc Soper Sewer & Water LLC

Payment details:

A	B	C	D	E	F		G
ITEM NO.	NAME	SCHEDULED VALUE	COMPLETED		TOTAL COMPLETED (D+E)	%	REMAINING (C – F)
			PREVIOUS	CURRENT PERIOD			
BID_ 13346-62-140	Base Bid for Construction	\$21,049,000.00		\$1,000,047.50	\$1,000,047.50	4.75%	\$20,048,952.50
Sub total	Base Bid for Construction	\$21,049,000.00		\$1,000,047.50	\$1,000,047.50	4.75%	\$20,048,952.50
001	Mobilization/Insurance	\$346,000.00		\$346,000.00	\$346,000.00	100%	\$0.00
002	Bond	\$214,638.00		\$214,638.00	\$214,638.00	100%	\$0.00
003	General Conditions/Requirements	\$617,500.00		\$47,500.00	\$47,500.00	7.69%	\$570,000.00
004	Foundations/Walls	\$332,100.00		\$0.00	\$0.00	0%	\$332,100.00
005	Slab on Grade	\$249,600.00		\$0.00	\$0.00	0%	\$249,600.00
006	Slab on Metal Deck	\$93,400.00		\$0.00	\$0.00	0%	\$93,400.00
007	Exterior Masonry Material	\$169,662.00		\$0.00	\$0.00	0%	\$169,662.00
008	Exterior Masonry Labor	\$318,171.00		\$0.00	\$0.00	0%	\$318,171.00
009	Interior Masonry Material	\$412,285.00		\$0.00	\$0.00	0%	\$412,285.00
010	Interior Masonry Labor	\$290,049.00		\$0.00	\$0.00	0%	\$290,049.00
011	Structural Steel Material	\$349,573.00		\$0.00	\$0.00	0%	\$349,573.00
012	Structural Steel Labor	\$133,475.00		\$0.00	\$0.00	0%	\$133,475.00
013	Glulam/CLT Material	\$1,825,750.00		\$0.00	\$0.00	0%	\$1,825,750.00
014	Glulam/CLT Labor	\$999,087.00		\$0.00	\$0.00	0%	\$999,087.00
015	Rough Carpentry	\$225,685.00		\$0.00	\$0.00	0%	\$225,685.00
016	Finish Carpentry	\$733,484.00		\$0.00	\$0.00	0%	\$733,484.00
017	Spray Foam	\$33,271.00		\$0.00	\$0.00	0%	\$33,271.00
018	Air Barrier	\$70,500.00		\$0.00	\$0.00	0%	\$70,500.00
019	Metal Roof Panels	\$14,784.00		\$0.00	\$0.00	0%	\$14,784.00
020	Metal Panels Materials	\$266,415.00		\$0.00	\$0.00	0%	\$266,415.00
021	Metal Panels Labor	\$177,275.00		\$0.00	\$0.00	0%	\$177,275.00
022	Roofing	\$514,945.00		\$0.00	\$0.00	0%	\$514,945.00
023	Sheet Metal for Roofing	\$55,152.00		\$0.00	\$0.00	0%	\$55,152.00
024	Vegetated Roof	\$59,504.00		\$0.00	\$0.00	0%	\$59,504.00
025	Fire Resistive Joint Systems CMU	\$32,000.00		\$0.00	\$0.00	0%	\$32,000.00
026	Joint Sealants	\$39,458.00		\$0.00	\$0.00	0%	\$39,458.00
027	Doors and Hardware	\$317,702.00		\$0.00	\$0.00	0%	\$317,702.00
028	Overhead Doors	\$58,850.00		\$0.00	\$0.00	0%	\$58,850.00
029	Storefront Material	\$193,635.00		\$0.00	\$0.00	0%	\$193,635.00
030	Storefront Labor	\$174,500.00		\$0.00	\$0.00	0%	\$174,500.00
031	Glass Material	\$253,204.00		\$0.00	\$0.00	0%	\$253,204.00
032	Glass Labor	\$59,561.00		\$0.00	\$0.00	0%	\$59,561.00
033	Exterior Studs/Sheathing	\$491,890.00		\$0.00	\$0.00	0%	\$491,890.00
034	Interior Studs/Drywall 1st Floor	\$337,880.00		\$0.00	\$0.00	0%	\$337,880.00

A	B	C	D	E	F		G
ITEM NO.	NAME	SCHEDULED VALUE	COMPLETED		TOTAL COMPLETED (D+E)	%	REMAINING (C – F)
			PREVIOUS	CURRENT PERIOD			
035	Interior Studs/Drywall 2nd Floor	\$549,730.00		\$0.00	\$0.00	0%	\$549,730.00
036	Tile	\$399,375.00		\$0.00	\$0.00	0%	\$399,375.00
037	ACT Ceilings	\$62,286.00		\$0.00	\$0.00	0%	\$62,286.00
038	Sound Absorbing Walls	\$9,980.00		\$0.00	\$0.00	0%	\$9,980.00
039	Flooring	\$59,770.00		\$0.00	\$0.00	0%	\$59,770.00
040	Painting 1st Floor	\$43,841.00		\$0.00	\$0.00	0%	\$43,841.00
041	Painting 2nd Floor	\$89,009.00		\$0.00	\$0.00	0%	\$89,009.00
042	Canopies	\$123,744.00		\$0.00	\$0.00	0%	\$123,744.00
043	Aluminum Canopies	\$4,937.00		\$0.00	\$0.00	0%	\$4,937.00
044	Food Service / Laundry Equipment Materials	\$506,634.00		\$0.00	\$0.00	0%	\$506,634.00
045	Food Service / Laundry Equipment Labor	\$65,500.00		\$0.00	\$0.00	0%	\$65,500.00
046	Roof Anchors	\$116,017.00		\$0.00	\$0.00	0%	\$116,017.00
047	Window Shades	\$29,583.00		\$0.00	\$0.00	0%	\$29,583.00
048	Elevator Materials	\$167,400.00		\$0.00	\$0.00	0%	\$167,400.00
049	Elevator Labor	\$151,142.00		\$0.00	\$0.00	0%	\$151,142.00
050	Fire Suppression Material	\$131,925.00		\$0.00	\$0.00	0%	\$131,925.00
051	Fire Suppression Labor	\$50,102.00		\$0.00	\$0.00	0%	\$50,102.00
052	Plumbing Fixtures Material	\$809,582.00		\$0.00	\$0.00	0%	\$809,582.00
053	Plumbing Fixtures Labor	\$13,798.00		\$0.00	\$0.00	0%	\$13,798.00
054	Plumbing Insulation	\$107,155.00		\$0.00	\$0.00	0%	\$107,155.00
055	Underground Plumbing Materials	\$68,794.00		\$0.00	\$0.00	0%	\$68,794.00
056	Underground Plumbing Labor	\$204,299.00		\$0.00	\$0.00	0%	\$204,299.00
057	Plumbing Materials	\$200,759.00		\$0.00	\$0.00	0%	\$200,759.00
058	Plumbing Labor	\$267,534.00		\$11,794.00	\$11,794.00	4.41%	\$255,740.00
059	Geothermal System	\$813,093.00		\$262,113.00	\$262,113.00	32.24%	\$550,980.00
060	AHU & VFDs	\$214,027.00		\$0.00	\$0.00	0%	\$214,027.00
061	Energy Recovery Units	\$177,000.00		\$0.00	\$0.00	0%	\$177,000.00
062	Heat Pump Chillers	\$296,578.00		\$0.00	\$0.00	0%	\$296,578.00
063	HVAC Other Equipment	\$483,179.00		\$0.00	\$0.00	0%	\$483,179.00
064	HVAC 1st Floor Material	\$194,136.00		\$0.00	\$0.00	0%	\$194,136.00
065	HVAC 1st Floor Labor	\$286,397.00		\$0.00	\$0.00	0%	\$286,397.00
066	HVAC Controls 1st Floor	\$150,000.00		\$0.00	\$0.00	0%	\$150,000.00
067	HVAC 2nd Floor Material	\$147,665.00		\$0.00	\$0.00	0%	\$147,665.00
068	HVAC 2nd Floor Labor	\$269,165.00		\$0.00	\$0.00	0%	\$269,165.00
069	HVAC Controls 2nd Floor	\$100,000.00		\$0.00	\$0.00	0%	\$100,000.00
070	HVAC Insulation	\$110,860.00		\$0.00	\$0.00	0%	\$110,860.00

A	B	C	D	E	F		G
ITEM NO.	NAME	SCHEDULED VALUE	COMPLETED		TOTAL COMPLETED (D+E)	% (F ÷ C)	REMAINING (C – F)
			PREVIOUS	CURRENT PERIOD			
071	Underground Electrical Materials	\$110,000.00		\$0.00	\$0.00	0%	\$110,000.00
072	Underground Electrical Labor	\$212,876.00		\$0.00	\$0.00	0%	\$212,876.00
073	Electrical Misc Materials	\$125,000.00		\$0.00	\$0.00	0%	\$125,000.00
074	Electrical 1st Floor Labor	\$450,000.00		\$0.00	\$0.00	0%	\$450,000.00
075	Electrical 2nd Floor Labor	\$275,000.00		\$0.00	\$0.00	0%	\$275,000.00
076	Light Fixtures & Controls	\$315,437.00		\$0.00	\$0.00	0%	\$315,437.00
077	Distribution Equipment	\$118,000.00		\$0.00	\$0.00	0%	\$118,000.00
078	Fire Alarm Equipment	\$55,000.00		\$0.00	\$0.00	0%	\$55,000.00
079	Low Voltage, Access Control, A/V	\$248,500.00		\$0.00	\$0.00	0%	\$248,500.00
080	General Excavation	\$173,574.00		\$61,897.50	\$61,897.50	35.66%	\$111,676.50
081	Excavation for Foundations/Backfill	\$105,000.00		\$47,250.00	\$47,250.00	45%	\$57,750.00
082	Aggregates For Earthwork	\$24,985.00		\$8,855.00	\$8,855.00	35.44%	\$16,130.00
083	Water	\$45,000.00		\$0.00	\$0.00	0%	\$45,000.00
084	Sanitary	\$23,165.00		\$0.00	\$0.00	0%	\$23,165.00
085	Storm	\$175,000.00		\$0.00	\$0.00	0%	\$175,000.00
086	Exterior Concrete Sitework	\$40,445.00		\$0.00	\$0.00	0%	\$40,445.00
087	Curb and Gutter	\$192,348.00		\$0.00	\$0.00	0%	\$192,348.00
088	Pavement Markings	\$5,525.00		\$0.00	\$0.00	0%	\$5,525.00
089	Site Fencing	\$122,081.00		\$0.00	\$0.00	0%	\$122,081.00
090	Site Screening Devices	\$123,300.00		\$0.00	\$0.00	0%	\$123,300.00
091	Landscaping	\$74,958.00		\$0.00	\$0.00	0%	\$74,958.00
092	Permeable Pavers Labor	\$39,198.00		\$0.00	\$0.00	0%	\$39,198.00
093	Permeable Pavers Materials	\$58,627.00		\$0.00	\$0.00	0%	\$58,627.00
BID_13346-62-172	Alt 2 Multi-Use Path	\$31,252.00		\$0.00	\$0.00	0%	\$31,252.00
BID_14691-63-110	Alt 3 Demo 3709 Kinsman	\$44,069.00		\$0.00	\$0.00	0%	\$44,069.00
BID_15345-401-140	Alt 1 Solar PV	\$339,563.00		\$0.00	\$0.00	0%	\$339,563.00
	GRAND TOTAL	\$21,463,884.00		\$1,000,047.50	\$1,000,047.50	4.66%	\$20,463,836.50

RETENTION:	PREVIOUS	\$0.00
	CURRENT	\$50,002.38
	TOTAL	\$50,002.38