



**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: BRYAN COOPER

Page 1 of 6

Project: FIRE STATION #13

Contract Number: 6590

Payment Number: 9

<b><u>DO NOT WRITE IN THIS BOX</u></b> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>6</u>	<u>4,184,885.00</u>
LESS RETAINAGE:	<u>104,632.61</u>
SUBTOTAL:	<u>4,080,252.39</u>
LESS PREVIOUS PAYMENTS:	<u>3,668,090.38</u>
CURRENT PAYMENT DUE:	<u>\$412,162.01</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

David Colson  
CONTRACTOR: MIRON CONSTRUCTION CO, INC.

06/09/14  
DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

**APPROVED**  
By Bryan Cooper at 11:31 am, Jun 24, 2014

DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: 05/01/2014  
TO: 05/31/2014

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

<u>Commercial Casework</u>	<u>Sid's Securants</u>	<u>Ecodec</u>	<u>H-H Industries</u>
<u>Miza</u>	<u>Omni Glass + Paint</u>	<u>US Fire Protection</u>	<u>H-H Electric</u>
<u>Northern Metal + Roofing</u>	<u>Nonn's</u>	<u>Schneider Plumbing</u>	<u>Homburg</u>
			<u>Cartell</u>

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

PAYMENT NO. 9 (CURRENT)

CB72-58310-810490-00-53W1152

<u>EXPENSE</u>	<u>RETAINAGE</u>	<u>PAID OUT</u>
412,162.01	-	412,162.01

CONTRACTOR: MIRON CONSTRUCTION CO., INC.  
 FIRE STATION #13  
 ACCOUNT NO. CB72-58310-810490-00-53W1152  
 CONTRACT NO. 6590  
 PAYMENT NO. 9

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	#10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
90001	BASE BID	1.00	LUMP SUM	\$4,055,690.00	\$4,055,690.00		0.10	\$398,314.01	0.90	\$3,657,375.55	1.00	\$4,055,689.56	100.0%
<b>CONTRACT TOTALS</b>													
					\$4,055,690.00			\$398,314.01		\$3,657,375.55	1.00	\$4,055,689.56	100.0%
<b>CHANGE ORDER #1, ACCT NO. CB72-58310-810490-00-53W1152</b>													
- COR 001.0 - Relocated elec. service riser feed panels from mechanical mezzanine to Storage Room 105													
		1.00	LUMP SUM	-\$5,800.00		-\$5,800.00	0.00	\$0.00	1.00	-\$5,800.00	1.00	-\$5,800.00	100.0%
- COR 002.0 - Responses to CB 001													
		1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	0.0%
- COR 008.1 - Replace 6" of Expanded Polystyrene insulation with 6" of Polyisocyanurate insulation at all metal roof (roof type #2) locations													
		1.00	LUMP SUM	\$11,624.00		\$11,624.00	0.00	\$0.00	1.00	\$11,624.00	1.00	\$11,624.00	100.0%
- COR 006.0 - Three floor outlet boxes added to Exercise Room 126													
		1.00	LUMP SUM	\$2,026.00		\$2,026.00	0.00	\$0.00	1.00	\$2,026.00	1.00	\$2,026.00	100.0%
- COR 005.0 - Omitted galvanized metal edging													
		1.00	LUMP SUM	-\$392.00		-\$392.00	0.00	\$0.00	1.00	-\$392.00	1.00	-\$392.00	100.0%
- COR 010.0 - Door #130 - Changed door to add thermal breaks in door													
		1.00	LUMP SUM	\$1,895.00		\$1,895.00	0.00	\$0.00	1.00	\$1,895.00	1.00	\$1,895.00	100.0%
<b>CHANGE ORDER #1 TOTAL</b>													
						\$9,353.00		\$0.00		\$9,353.00	1.00	\$9,353.00	100.0%
<b>CHANGE ORDER #2, ACCT NO. CB72-58310-810490-00-53W1152</b>													
- COR 003.2 - Add two geothermal boring holes													
		1.00	LUMP SUM	\$4,322.00		\$4,322.00	0.00	\$0.00	1.00	\$4,322.00	1.00	\$4,322.00	100.0%
- COR 012.1 - Add blocking at mansard roof													
		1.00	LUMP SUM	\$5,125.00		\$5,125.00	0.00	\$0.00	1.00	\$5,125.00	1.00	\$5,125.00	100.0%
- COR 014.0 - Add nylon rollers for sectional garage doors													
		1.00	LUMP SUM	\$315.00		\$315.00	0.00	\$0.00	1.00	\$315.00	1.00	\$315.00	100.0%
<b>CHANGE ORDER #2 TOTAL</b>													
						\$9,762.00		\$0.00		\$9,762.00	1.00	\$9,762.00	100.0%
<b>CHANGE ORDER #3, ACCT NO. CB72-58310-810490-00-53W1152</b>													
- COR 009.4 - A/E modified masonry anchoring system to align with specified continuing insulation system													
		1.00	LUMP SUM	\$19,954.00		\$19,954.00	0.00	\$0.00	1.00	\$19,954.00	1.00	\$19,954.00	100.0%
<b>CHANGE ORDER #4, ACCT NO. CB72-58310-810490-00-53W1152</b>													
- COR 007.2 - Added insulation tape at underslab insulation													
		1.00	LUMP SUM	\$6,069.00		\$6,069.00	0.00	\$0.00	1.00	\$6,069.00	1.00	\$6,069.00	100.0%
- COR 011.0 - Change exposed ceiling grid profile from 15/16" to 9/16" style													
		1.00	LUMP SUM	\$1,649.00		\$1,649.00	0.00	\$0.00	1.00	\$1,649.00	1.00	\$1,649.00	100.0%
- COR 018.0 - Delete mobile lockers at turnout locker room													
		1.00	LUMP SUM	-\$5,885.00		-\$5,885.00	0.00	\$0.00	1.00	-\$5,885.00	1.00	-\$5,885.00	100.0%
<b>CHANGE ORDER #4 TOTAL</b>													
						\$1,833.00		\$0.00		\$1,833.00	1.00	\$1,833.00	100.0%

CONTRACTOR: MIRON CONSTRUCTION CO., INC.  
 FIRE STATION #43  
 CONTRACT NO. 6590  
 PAYMENT NO. 9

ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	5	6	7	8	9	10	11	12
						C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
VOLUME NAME: PT-PYMNT/2013													
*****													
CHANGE ORDER #5, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 019.0 - OT Work on Saturday 12/28/2013	1.00	LUMP SUM	\$3,311.00		\$3,311.00	0.00	\$0.00	1.00	\$3,311.00	1.00	\$3,311.00	100.0%
	- COR 020.0 - OT Work on Saturday 01/04/2014	1.00	LUMP SUM	\$2,306.00		\$2,306.00	0.00	\$0.00	1.00	\$2,306.00	1.00	\$2,306.00	100.0%
	- COR 021.0 - OT Work on Saturday 01/11/2014	1.00	LUMP SUM	\$2,178.00		\$2,178.00	0.00	\$0.00	1.00	\$2,178.00	1.00	\$2,178.00	100.0%
	- COR 022.0 - OT Work on Sunday 01/12/2014	1.00	LUMP SUM	\$2,139.00		\$2,139.00	0.00	\$0.00	1.00	\$2,139.00	1.00	\$2,139.00	100.0%
	- COR 016.0 - Change stone pattern on the 6 front columns	1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	0.0%
	- COR 012.1 - Overpayment in change order #02.	1.00	LUMP SUM	-\$335.00		-\$335.00	0.00	\$0.00	1.00	-\$335.00	1.00	-\$335.00	100.0%
	CHANGE ORDER #5 TOTAL					\$9,599.00		\$0.00		\$9,599.00		\$9,599.00	100.0%
CHANGE ORDER #6, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 013.1-CB05 - A variety of changes, extra work, corrections, etc.	1.00	LUMP SUM	\$8,109.00		\$8,109.00	0.00	\$0.00	1.00	\$8,109.00	1.00	\$8,109.00	100.0%
	- COR 023.1-CB06 - Extra product at kitchen pantry millwork and turnout gear lockers	1.00	LUMP SUM	\$622.00		\$622.00	0.00	\$0.00	1.00	\$622.00	1.00	\$622.00	100.0%
	- COR 024.0 - Field Order: Relocate electrical at Watch Room 113 per Owner request	1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	0.0%
	- COR 025.0 - Field Order: Modify millwork counter design per Owner request at Watch Room 113	1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	0.0%
	- COR 028.0 - Field Order: Add one fire extinguisher to penthouse per OAC meeting 02/05/2014	1.00	LUMP SUM	\$205.00		\$205.00	0.00	\$0.00	1.00	\$205.00	1.00	\$205.00	100.0%
	- COR 030.0-CB02 - Clarification of below grade scope. No cost to owner	1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	0.0%
	CHANGE ORDER #6 TOTAL					\$8,936.00		\$0.00		\$8,936.00		\$8,936.00	100.0%
CHANGE ORDER #7, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 015.0-RFI47 - Changes to the solar PV to design to add an Owner requested item and correct a discrepancy in the construction documents	1.00	LUMP SUM	\$7,198.00		\$7,198.00	0.00	\$0.00	1.00	\$7,198.00	1.00	\$7,198.00	100.0%

CONTRACTOR: MIRON CONSTRUCTION CO., INC.  
 FIRE STATION #13  
 CONTRACT NO. 6590  
 PAYMENT NO. 9

ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	5 C. O. DOLLARS	6 UNITS THIS APPL.	7 EXTENSION	8 UNITS PREV. APPL(S)	9 EXTENSION	#10 TOTAL UNITS	11 EXTENSION	12 PERCENT COMPLETE
CHANGE ORDER #8, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 017-RFID049 - Add millwork pieces at office quarters that were left off the finish schedule	1.00	LUMP SUM	\$3,742.00		\$3,742.00	0.00	\$0.00	1.00	\$3,742.00	1.00	\$3,742.00	100.0%
	- COR 027 - Field Direction-Modify partial height walls to full height walls at sleeping rooms	1.00	LUMP SUM	\$541.00		\$541.00	0.00	\$0.00	1.00	\$541.00	1.00	\$541.00	100.0%
CHANGE ORDER #8 TOTAL													
						\$4,283.00		\$0.00		\$4,283.00		\$4,283.00	100.0%
CHANGE ORDER #9, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 029.0 - Additional structure was added to all soffits to support metal panels	1.00	LUMP SUM	\$10,849.00		\$10,849.00	0.00	\$0.00	1.00	\$10,849.00	1.00	\$10,849.00	100.0%
CHANGE ORDER #10, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 031 - Remove installed di-electric union to eliminate potential of leaks. Di-electric unions not required in a closed system	1.00	LUMP SUM	\$805.00		\$805.00	0.00	\$0.00	1.00	\$805.00	1.00	\$805.00	100.0%
	- COR 034.1 - Cap interior walls at exterior window glass	1.00	LUMP SUM	\$584.00		\$584.00	0.00	\$0.00	1.00	\$584.00	1.00	\$584.00	100.0%
	- COR 035 - Complete walls to receive caps	1.00	LUMP SUM	\$188.00		\$188.00	0.00	\$0.00	1.00	\$188.00	1.00	\$188.00	100.0%
	- COR 041 - Extra housekeeping pads for mechanical equipment at penthouse	1.00	LUMP SUM	\$419.00		\$419.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	- COR 043 - Cap interior walls at exterior window glass	1.00	LUMP SUM	\$588.00		\$588.00	0.00	\$0.00	1.00	\$588.00	1.00	\$588.00	100.0%
	- COR 044 - Add metal support to provide slip joint at roof gutter	1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	0.0%
	- COR 045 - Add raceways and 4 square boxes at apparatus bay	1.00	LUMP SUM	\$2,626.00		\$2,626.00	0.00	\$0.00	1.00	\$2,626.00	1.00	\$2,626.00	100.0%
CHANGE ORDER #10 TOTAL													
						\$5,210.00		\$0.00		\$4,791.00		\$4,791.00	92.0%
CHANGE ORDER #11, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 026.0 OT roofing work on 01/19/2014 to maintain schedule	1.00	LUMP SUM	\$3,607.00		\$3,607.00	0.00	\$0.00	1.00	\$3,607.00	1.00	\$3,607.00	100.0%
	- COR 039.0 OT for drywall work	1.00	LUMP SUM	\$3,596.00		\$3,596.00	0.00	\$0.00	1.00	\$3,596.00	1.00	\$3,596.00	100.0%
CHANGE ORDER #11 TOTAL													
						\$7,203.00		\$0.00		\$7,203.00		\$7,203.00	100.0%
CHANGE ORDER #12, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 009.7 - Cost for extra scaffold install to accommodate design change and maintain schedule	1.00	LUMP SUM	\$5,777.00		\$5,777.00	0.00	\$0.00	1.00	\$5,777.00	1.00	\$5,777.00	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

CONTRACTOR: MIRON CONSTRUCTION CO., INC.  
 FIRE STATION #13  
 CONTRACT NO. 6590  
 PAYMENT NO. 9

ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	5	6	7	8	9	10	11	12
						C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
*****													
VOLUME NAME: PT-PYMNT/2013													
CHANGE ORDER #13, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 037.0 - Provide two extra LED downlights and switching at kitchen sink	1.00	LUMP SUM	\$633.05		\$633.05	0.00	\$0.00	1.00	\$633.05	1.00	\$633.05	100.0%
	- COR 038.0 - Provide extra power and data for extra TV locations	1.00	LUMP SUM	\$2,815.39		\$2,815.39	0.00	\$0.00	1.00	\$2,815.39	1.00	\$2,815.39	100.0%
	- COR 042.0 - Extra work to accommodate three access control system at six doors	1.00	LUMP SUM	\$1,028.00		\$1,028.00	0.00	\$0.00	1.00	\$1,028.00	1.00	\$1,028.00	100.0%
	CHANGE ORDER #13 TOTAL					\$4,476.44		\$0.00		\$4,476.44		\$4,476.44	100.0%
CHANGE ORDER #14, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 9.8 - Winter enclosure and heat claim related to CB #4	1.00	LUMP SUM	\$7,785.00		\$7,785.00	0.00	\$0.00	1.00	\$7,785.00	1.00	\$7,785.00	100.0%
	- COR 50 - Extra tele/data requested by MFD	1.00	LUMP SUM	\$598.00		\$598.00	0.00	\$0.00	1.00	\$598.00	1.00	\$598.00	100.0%
	CHANGE ORDER #14 TOTAL					\$8,383.00		\$0.00		\$8,383.00		\$8,383.00	100.0%
CHANGE ORDER #15, ACCT NO. CB72-58310-810490-00-53W1152													
	- Add corner solid surface rectangular shower shelf 7 showers	1.00	LUMP SUM	\$958.00		\$958.00	0.00	\$0.00	1.00	\$958.00	1.00	\$958.00	100.0%
	- Changed epoxy floor color to custom mix Decor-floor Broadcast	1.00	LUMP SUM	\$0.00		\$0.00	0.00	\$0.00	1.00	\$0.00	1.00	\$0.00	0.0%
	- Add 2'x6' area of tile above the range to the bottom of the hood	1.00	LUMP SUM	\$161.00		\$161.00	0.00	\$0.00	1.00	\$161.00	1.00	\$161.00	100.0%
	- Paint raceway conduit and 4 square boxes in apparatus bay	1.00	LUMP SUM	\$410.00		\$410.00	0.00	\$0.00	1.00	\$410.00	1.00	\$410.00	100.0%
	- Add 4x4 equipment pad in penthouse for Glycol fill tanks	1.00	LUMP SUM	\$837.00		\$837.00	0.00	\$0.00	1.00	\$837.00	1.00	\$837.00	0.0%
	- New hardware set to door 121A and eliminate wire access	1.00	LUMP SUM	\$584.00		\$584.00	0.00	\$0.00	1.00	\$584.00	1.00	\$584.00	100.0%
	CHANGE ORDER #15 TOTAL					\$2,950.00		\$0.00		\$2,950.00		\$2,950.00	100.0%
CHANGE ORDER #16													
	- Time extension only												
CHANGE ORDER #17, ACCT NO. CB72-58310-810490-00-53W1152													
	- COR 033.0 - CB#7 - Changes to exterior curtains and mechanical air transfer adjustments	1.00	LUMP SUM	\$4,938.00		\$4,938.00	1.00	\$4,938.00	0.00	\$0.00	1.00	\$4,938.00	100.0%
	- COR 051.0 - Deducted cost for deleted equipment pad	1.00	LUMP SUM	-\$837.00		-\$837.00	1.00	-\$837.00	0.00	\$0.00	1.00	-\$837.00	0.0%
	- COR 055.0 - Change roll up door to powder coated metal gate	1.00	LUMP SUM	\$324.00		\$324.00	1.00	\$324.00	0.00	\$0.00	1.00	\$324.00	100.0%
	- COR 056.0 - Added light fixtures to meet minimum code requirements	1.00	LUMP SUM	\$4,833.00		\$4,833.00	1.00	\$4,833.00	0.00	\$0.00	1.00	\$4,833.00	100.0%
	- COR 057.0 - Provide power to exterior sign	1.00	LUMP SUM	\$103.00		\$103.00	1.00	\$103.00	0.00	\$0.00	1.00	\$103.00	100.0%

CONTRACTOR: MIRON CONSTRUCTION CO., INC.  
 FIRE STATION #13  
 CONTRACT NO. 6590  
 PAYMENT NO. 9

ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	5 C. O. DOLLARS	6 UNITS THIS APPL.	7 EXTENSION	8 UNITS PREV. APPL.(S)	9 EXTENSION	#10 TOTAL UNITS	11 EXTENSION	12 PERCENT COMPLETE
VOLUME NAME: PT-PY/MNT/2013													
CHANGE ORDER #17 (CON'T):													
	- COR 058.0 - Remove gear grid security boxes	1.00	LUMP SUM	-836.00		-836.00	1.00	-836.00	0.00	\$0.00	1.00	-836.00	0.0%
	- COR 060.0 - Rental of generator to test emergency power	1.00	LUMP SUM	\$467.00		\$467.00	1.00	\$467.00	0.00	\$0.00	1.00	\$467.00	100.0%
	CHANGE ORDER #17 TOTAL					\$8,992.00		\$8,992.00		\$0.00		\$8,992.00	100.0%
CHANGE ORDER #18, ACCT NO. CB72-56310-810490-00-53W1152													
	- COR 049.1 - Add test bore into geothermal system	1.00	LUMP SUM	\$1,940.00		\$1,940.00	1.00	\$1,940.00	0.00	\$0.00	1.00	\$1,940.00	0.0%
	- COR 061.0 - MFD requested two ice maker lines to kitchen and pantry. This appears to have been missed in the design documents	1.00	LUMP SUM	\$2,916.00		\$2,916.00	1.00	\$2,916.00	0.00	\$0.00	1.00	\$2,916.00	100.0%
	CHANGE ORDER #18 TOTAL					\$4,856.00		\$4,856.00		\$0.00		\$4,856.00	100.0%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)						\$4,185,304.44		\$412,162.01		\$3,772,722.99		\$4,184,885.00	100.0%