


CS53-54473-810376-00-53W1495
 CS53-58280-810376-00-53W1495
 CS53-58270-810376-00-53W1495

PAYMENT NO. 6 (CURRENT)		
EXPENSE	RETAINAGE	PAID OUT
75,512.03	-	75,512.03
-	-	-
-	-	-
75,512.03	-	75,512.03



**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: BRENDA STANLEY

Page 1 of 3

Project: ANNUAL CONSTR. & RECONSTR. OF CONC. SIDEWALK & INCIDENTAL WORK ORDERED (DIST. 12)

Contract Number: 6978

Payment Number: 6

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>3</u>	610,469.34
LESS RETAINAGE:	22,938.03
SUBTOTAL:	587,531.31
LESS PREVIOUS PAYMENTS:	512,019.28
CURRENT PAYMENT DUE:	\$75,512.03

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

CONTRACTOR: STANDARD SIDEWALK, INC.

DATE: 09-06-13

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

INSPECTOR: [Signature]

DATE: 9-16-13


PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 8-19-13

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

ASTI SAWING

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR. PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.



CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

STANDARD SIDEWALK, INC.
 ANNUAL CONSTRUCTION & RECONSTRUCTION OF CONCRETE SIDEWALK
 & INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED
 (DISTRICT 12) BY THE COMMON COUNCIL
 ACCOUNT NO. CS53-54473-810376-00-53W1495
 ACCOUNT NO. CS53-58280-810376-00-53W1495
 ACCOUNT NO. CS53-58270-810376-00-53W1495
 CONTRACT NO. 6978
 PAYMENT NO. 6

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	EXTENSION	PERCENT COMPLETE

#10												
TOTAL UNITS												
ACCOUNT NO. CS53-54473-810376-00-53W1495												
ACCOUNT NO. CS53-58280-810376-00-53W1495												
ACCOUNT NO. CS53-58270-810376-00-53W1495												
=====												
10790	RAILROAD INSURANCE	2.00	LUMP SUM	\$1,000.00	\$2,000.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
10802	ROOT CUTTING - SIDEWALK	500.00	L.F.	\$1.00	\$500.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
20101	EXCAVATION CUT	40.00	C.Y.	\$10.00	\$400.00		0.00	\$0.00	6.07	\$60.70	\$60.70	15.2%
20218	CRUSHED STONE	80.00	TON	\$10.00	\$800.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
20221	TOPSOIL	40.00	S.Y.	\$3.00	\$120.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
20302	SAWCUT CONCRETE FULL DEPTH	1,500.00	L.F.	\$1.00	\$1,500.00		71.07	\$71.07	708.93	\$708.93	\$780.00	52.0%
20303	SAWCUT BITUMINOUS PAVEMENT	100.00	L.F.	\$1.00	\$100.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$1.50	\$150.00		0.00	\$0.00	223.49	\$335.24	\$335.24	223.5%
20401	CLEARING	10.00	I.D.	\$5.00	\$50.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
20403	GRUBBING	10.00	I.D.	\$5.00	\$50.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
20501	ADJUST SEWER ACCESS STRUCTURE	6.00	EACH	\$150.00	\$900.00		0.00	\$0.00	6.00	\$900.00	\$900.00	100.0%
20502	ADJUST CATCH BASIN	2.00	EACH	\$150.00	\$300.00		0.00	\$0.00	1.00	\$150.00	\$150.00	50.0%
20701	TERRACE SEEDING	40.00	S.Y.	\$2.00	\$80.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
30101	#4 EPOXY COATED PAVEMENT TIE	10.00	EACH	\$12.00	\$120.00		0.00	\$0.00	6.00	\$72.00	\$72.00	60.0%
30301	5 INCH CONCRETE SIDEWALK	375.00	S.F.	\$6.00	\$2,250.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$7.00	\$700.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%
30330	PROFILE SAWCUT	20.00	L.F.	\$15.00	\$300.00		0.00	\$0.00	0.00	\$0.00	\$0.00	0.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

STANDARD SIDEWALK, INC.
 ANNUAL CONSTRUCTION & RECONSTRUCTION OF CONCRETE SIDEWALK
 & INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED
 (DISTRICT 12) BY THE COMMON COUNCIL
 CONTRACT NO. 6978
 PAYMENT NO. 6

VOLUME NAME: PT-PYMNIT/2013													
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30340	CURB RAMP DETECTABLE WARNING FIELDS	376.00	S.F.	\$6.00	\$2,256.00		40.00	\$240.00	276.00	\$1,656.00	316.00	\$1,896.00	84.0%
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	132,000.00	S.F.	\$6.40	\$844,800.00		11,371.67	\$72,778.69	78,628.33	\$503,221.31	90,000.00	\$576,000.00	68.2%
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	7,500.00	S.F.	\$6.95	\$52,125.00		231.14	\$1,606.42	3,584.86	\$24,914.78	3,816.00	\$26,521.20	50.9%
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	30.00	S.F.	\$30.00	\$900.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	200.00	S.F.	\$1.00	\$200.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	100.00	L.F.	\$38.00	\$3,800.00		15.20	\$577.60	17.20	\$653.60	32.40	\$1,231.20	32.4%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	40.00	S.F.	\$3.00	\$120.00		0.00	\$0.00	18.00	\$54.00	18.00	\$54.00	45.0%
40202	HMA PAVEMENT TYPE E-1	80.00	SY	\$25.00	\$2,000.00		9.53	\$238.25	89.23	\$2,230.75	98.76	\$2,469.00	123.5%
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	2.00	EACH	\$200.00	\$400.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
90001	REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$6.00	\$600.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
CONTRACT TOTALS					\$917,521.00		\$75,512.03		\$534,957.31		\$610,469.34	66.5%	