

APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION

Project Manager: BRENDA STANLEY

Page 1 of 4

Project: SIDEWALK, CURB & GUTTER, AND CONCRETE PAVEMENT PATCHES, CITYWIDE INSTALLATION

Project: AND REPAIR (EAST) - 2015

Contract Number: 7416

Payment Number: 7

<b>DO NOT WRITE IN THIS BOX</b> - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>4</u>	<u>\$275,835.43</u>
LESS RETAINAGE:	<u>8,938.26</u>
SUBTOTAL:	<u>266,897.17</u>
LESS PREVIOUS PAYMENTS:	<u>243,462.04</u>
CURRENT PAYMENT DUE:	<u>\$ 23,435.13</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

Raymond P. Cattell, Inc.  
CONTRACTOR: RAYMOND P CATTELL, INC.

9-22-2015  
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Bill Schuber  
INSPECTOR

10-13-15  
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: 9-18-15  
TO: 10-13-15

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:


NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.



10157-403-200 - SIDEWALK  
 10157-403-170 - SIDEWALK NEW  
 10157-403-174 - INLETS  
 10157-402-200 - PAVEMENT

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P CATTELL, INC.  
 SIDEWALK, CURB & GUTTER, AND CONCRETE PAVEMENT PATCHES, CITYWIDE INSTALLATION AND REPAIR (EAST) - 2015  
 CONTRACT NO. 7416  
 PAYMENT NO. 7

ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	5	6	7	8	***** #10		PERCENT COMPLETE	
											UNITS THIS APPL.	EXTENSION		UNITS PREV. APPL.(S)
10157-403-200 - SIDEWALK														
10801	ROOT CUTTING - CURB & GUTTER	50.00	LF	\$5.00	\$250.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
10802	ROOT CUTTING - SIDEWALK	50.00	LF	\$5.00	\$250.00			0.00	\$0.00	25.00	\$125.00	25.00	\$125.00	50.0%
20101	EXCAVATION	75.00	CY	\$15.00	\$1,125.00			4.67	\$70.05	5.56	\$83.40	10.23	\$153.45	13.6%
20218	CRUSHED STONE	50.00	TON	\$15.00	\$750.00			10.21	\$153.15	12.23	\$183.45	22.44	\$336.60	44.9%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	150.00	SF	\$3.00	\$450.00			93.35	\$280.05	46.35	\$139.05	139.70	\$419.10	93.1%
20327	REMOVE TREE GRATE	5.00	EACH	\$200.00	\$1,000.00			2.00	\$400.00	1.00	\$200.00	3.00	\$600.00	60.0%
20401	CLEARING	20.00	ID	\$30.00	\$600.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20403	GRUBBING	20.00	ID	\$30.00	\$600.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20501	ADJUST SEWER ACCESS STRUCTURE	2.00	EACH	\$500.00	\$1,000.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20502	ADJUST CATCH BASIN	2.00	EACH	\$650.00	\$1,300.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
21041	INLET PROTECTION, TYPE D - COMPLETE (UNDISTRIBUTED)	5.00	EACH	\$175.00	\$875.00			0.00	\$0.00	1.00	\$175.00	1.00	\$175.00	20.0%
30340	CURB RAMP DETECTABLE WARNING FIELDS	240.00	SF	\$10.00	\$2,400.00			40.00	\$400.00	120.00	\$1,200.00	160.00	\$1,600.00	66.7%
30342	TREE GRATE 4' X 8' (INCLUDING FRAME)	6.00	EACH	\$3,800.00	\$22,800.00			0.00	\$0.00	6.00	\$22,800.00	6.00	\$22,800.00	100.0%
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK-SIDEWALK REPLACEMENT PROGRAM	4,500.00	SF	\$17.50	\$78,750.00			0.00	(\$0.01)	3,062.78	\$53,598.65	3,062.78	\$53,598.65	68.1%
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK-SIDEWALK REPLACEMENT PROGRAM	2,500.00	SF	\$18.50	\$46,250.00			399.13	\$7,383.91	1,797.39	\$33,251.72	2,196.52	\$40,635.62	87.9%
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	20.00	SF	\$100.00	\$2,000.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	150.00	SF	\$3.00	\$450.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	75.00	SF	\$12.00	\$900.00			0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P CATELL, INC.  
 SIDEWALK, CURB & GUTTER, AND CONCRETE PAVEMENT PATCHES, CITYWIDE INSTALLATION AND REPAIR (EAST) - 2015  
 CONTRACT NO. 7416  
 PAYMENT NO. 7

ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
												***** #10	
												11	
												12	
90001	HIGH EARLY STRENGTH CONCRETE, REMOVE AND REPLACE 7" CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	400.00	SF	\$18.50	\$7,400.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	<b>SUBTOTALS</b>				<u>\$169,150.00</u>			<u>\$8,687.15</u>		<u>\$111,756.27</u>		<u>\$120,443.42</u>	71.2%
<b>10157-403-170 - SIDEWALK NEW</b>													
20221	TOPSOIL	150.00	SY	\$5.00	\$750.00		6.00	\$30.00	65.16	\$325.80	71.16	\$355.80	47.4%
20701	TERRACE SEEDING	150.00	SY	\$5.00	\$750.00		6.00	\$30.00	65.16	\$325.80	71.16	\$355.80	47.4%
21061	EROSION MATTING, CLASS I, URBAN TYPE A (UNDISTRIBUTED)	150.00	SY	\$5.00	\$750.00		6.00	\$30.00	65.16	\$325.80	71.16	\$355.80	47.4%
30301	5 INCH CONCRETE SIDEWALK	750.00	SF	\$12.00	\$9,000.00		181.34	\$2,176.08	553.05	\$6,636.60	734.39	\$8,812.68	97.9%
30302	7 INCH CONCRETE SIDEWALK	500.00	SF	\$14.00	\$7,000.00		0.00	\$0.00	133.50	\$1,869.00	133.50	\$1,869.00	26.7%
90003	BUS PAD	4,250.00	SF	\$22.50	\$95,625.00		18.00	\$405.00	4,468.25	\$100,535.63	4,486.25	\$100,940.63	105.6%
	<b>SUBTOTALS</b>				<u>\$113,875.00</u>			<u>\$2,671.08</u>		<u>\$110,018.63</u>		<u>\$112,689.71</u>	99.0%
<b>10157-403-174 - INLETS</b>													
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	2.00	EACH	\$400.00	\$800.00		0.00	\$0.00	1.00	\$400.00	1.00	\$400.00	50.0%
40366	REBUILD INLET - RESURFACING	1.00	EACH	\$1,750.00	\$1,750.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
	<b>SUBTOTALS</b>				<u>\$2,550.00</u>			<u>\$0.00</u>		<u>\$400.00</u>		<u>\$400.00</u>	15.7%
<b>10157-402-200 - PAVEMENT</b>													
20302	SAWCUT CONCRETE FULL DEPTH	100.00	LF	\$5.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
20303	SAWCUT BITUMINOUS PAVEMENT	75.00	LF	\$3.00	\$225.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
30102	#4 EPOXY COATED PAVEMENT TIES	8.00	EACH	\$10.00	\$80.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

RAYMOND P CATTELL, INC.  
 SIDEWALK, CURB & GUTTER, AND CONCRETE PAVEMENT PATCHES, CITYWIDE INSTALLATION AND REPAIR (EAST) - 2015  
 CONTRACT NO. 7416  
 PAYMENT NO. 7

ITEM	TYPE OF WORK	1 ESTIMATED QUANTITIES	2 UNITS	3 UNIT PRICE BID	4 CONTRACT DOLLARS	5 C. O. DOLLARS	6 UNITS THIS APPL.	7 EXTENSION	8 UNITS PREV. APPL.(S)	***** #10		12 PERCENT COMPLETE	
										EXTENSION	EXTENSION		
30103	#6 EPOXY COATED PAVEMENT TIES	10.00	EACH	\$15.00	\$150.00		0.00	\$0.00	0.00	\$0.00	0.00	0.0%	
30201	TYPE 'A' CONCRETE CURB & GUTTER	25.00	LF	\$20.00	\$500.00		0.00	\$0.00	0.00	\$0.00	0.00	0.0%	
30311	CONCRETE MOUNTABLE MEDIAN ISLAND NOSE	75.00	LF	\$10.00	\$750.00		0.00	\$0.00	0.00	\$0.00	0.00	0.0%	
30330	PROFILE SAWCUT	25.00	LF	\$30.00	\$750.00		0.00	\$0.00	0.00	\$0.00	0.00	0.0%	
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	700.00	LF	\$50.00	\$35,000.00		68.60	\$3,430.00	598.55	\$29,927.50	667.15	95.3%	
40202	HMA PAVEMENT TYPE E-1	100.00	SY	\$30.00	\$3,000.00		37.43	\$1,122.90	9.93	\$297.90	47.36	47.4%	
40411	CONCRETE PAVEMENT RECONSTRUCTION	125.00	SY	\$200.00	\$25,000.00		37.62	\$7,524.00	0.00	\$0.00	37.62	30.1%	
90002	HIGH EARLY STRENGTH CONCRETE, CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	100.00	LF	\$60.00	\$6,000.00		0.00	\$0.00	0.00	\$0.00	0.00	0.0%	
SUBTOTALS					\$71,955.00			\$12,076.90		\$30,225.40		\$42,302.30	58.8%
CONTRACT TOTALS					\$357,530.00			\$23,435.13		\$252,400.30		\$275,835.43	77.2%

