

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: MIKE SCHUCHARDT

Page 1 of 2

Project: MADISON MUNICIPAL BUILDING RENOVATION

Contract Number: 7939

Payment Number: 1

**DO NOT WRITE IN THIS BOX** - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY

TOTAL FROM PAGE: <u>2</u>	<u>566,000.00</u>
LESS RETAINAGE:	<u>28,300.00</u>
SUBTOTAL:	<u>537,700.00</u>
LESS PREVIOUS PAYMENTS:	<u>0.00</u>
CURRENT PAYMENT DUE:	<u>\$ 537,700.00</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

B. B.

8/22/17

CONTRACTOR: J. P. CULLEN & SONS, INC.

DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Mike Schuchardt

INSPECTOR

8/22/17

DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: 7/10/17  
TO: 8/1/17

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

NAMI		
Hooper		
ECI	<u>Jeff Henderson</u>	
Terra		

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

ACCOUNT NO. 10129-401-140

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"
--

J. P. CULLEN & SONS, INC.  
MADISON MUNICIPAL BUILDING RENOVATION  
CONTRACT NO. 7939  
PAYMENT NO. 1

		1	2	3	4	5	6	7	8	9	***** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOUNT NO. 10129-401-140													
90000	MADISON MUNICIPAL BUILDING - RENOVATION (EXCLUDING ALTERNATES 1 AND 2)	1.00	LUMP SUM	\$18,203,174.00	\$18,203,174.00		0.03	\$566,000.00	0.00	\$0.00	0.03	\$566,000.00	3.1%
Alternate No. 1:													
90001	PROVIDE ALL WORK TO INSTALL WINDOW TYPES W1, W5, W5a, W6, W7 AS INDICATED ON SHEETS A201, A202, A620, A622, A653; AND AS SPECIFIED IN EXHIBIT "N" SPECIFICATION SECTION 085113 ALUMINUM WINDOWS.	1.00	LUMP SUM	\$376,172.00	\$376,172.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
Alternate No. 2:													
90002	PROVIDE ALL WORK TO INSTALL AN EXTENSIVE VEGETATED ROOF MODULE (TRAY) TO ROOF AREAS AS INDICATED ON SHEET C110 AND RELATED DETAILS; AND AS SPECIFIED IN EXHIBIT "N" SPECIFICATION SECTIONS 075213 APP MODIFIED ASPHALT BITUMINOUS ROOFING OR 075216 SBS MODIFIED ASPHALT BITUMINOUS ROOFING.	1.00	LUMP SUM	\$125,968.00	\$125,968.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
CONTRACT TOTALS					\$18,705,314.00			\$566,000.00		\$0.00		\$566,000.00	3.0%
CHANGE ORDER #1, ACC'T NO. 10129-401-140													
	- COR-1 ADD COST OF BUILDERS RISK INSURANCE	1.00	LUMP SUM	\$16,794.13		\$16,794.13	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$18,722,108.13			\$566,000.00		\$0.00		\$566,000.00	3.0%