

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: MIKE SCHUCHARDT

Page 1 of 4

Project: MADISON MUNICIPAL BUILDING RENOVATION

Contract Number: 7939

Payment Number: 11

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>4</u>	<u>19,005,683.90</u>
LESS RETAINAGE:	<u>524,795.35</u>
SUBTOTAL:	<u>18,480,888.55</u>
LESS PREVIOUS PAYMENTS:	16,815,303.70
CURRENT PAYMENT DUE:	<u>\$ 1,665,584.85</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

CONTRACTOR: J. P. CULLEN & SONS, INC.  _____ DATE _____

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

Mike Schuchardt _____ DATE 6/29/18
INSPECTOR DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: May 1, 2018
TO: May 31, 2018

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

NAMI, ECI, Hooper, Pertzborn Plumbing, Austad, Wall-Tech, IBS

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC.
 MADISON MUNICIPAL BUILDING RENOVATION
 CONTRACT NO. 7939
 PAYMENT NO. 11

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE	
ACCOUNT NO. 10129-401-140														
90000	MADISON MUNICIPAL BUILDING - RENOVATION (EXCLUDING ALTERNATES 1 AND 2)	1.00	LUMP SUM	\$18,203,174.00	\$18,203,174.00		0.07	\$1,331,999.72	0.85	\$15,438,328.09	0.92	\$16,770,327.81	92.1%	
Alternate No. 1:														
90001	PROVIDE ALL WORK TO INSTALL WINDOW TYPES W1, W5, W5a, W6, W7 AS INDICATED ON SHEETS A201, A202, A620, A622, A653; AND AS SPECIFIED IN EXHIBIT "N" SPECIFICATION SECTION 085113 ALUMINUM WINDOWS.	1.00	LUMP SUM	\$376,172.00	\$376,172.00		0.00	\$0.00	1.00	\$376,172.00	1.00	\$376,172.00	100.0%	
Alternate No. 2:														
90002	PROVIDE ALL WORK TO INSTALL AN EXTENSIVE VEGETATED ROOF MODULE (TRAY) TO ROOF AREAS AS INDICATED ON SHEET C110 AND RELATED DETAILS; AND AS SPECIFIED IN EXHIBIT "N" SPECIFICATION SECTIONS 075213 APP MODIFIED ASPHALT BITUMINOUS ROOFING OR 075216 SBS MODIFIED ASPHALT BITUMINOUS ROOFING.	1.00	LUMP SUM	\$125,968.00	\$125,968.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%	
CONTRACT TOTALS					\$18,705,314.00			\$1,331,999.72		\$15,814,500.09		\$17,146,499.81	91.67%	
CHANGE ORDER #1, ACC'T NO. 10129-401-140														
	- COR-1 Add cost of builders risk insurance	1.00	LUMP SUM	\$16,794.13		\$16,794.13	0.00	\$0.00	1.00	\$16,794.13	1.00	\$16,794.13	100.0%	
CHANGE ORDER #2, ACC'T NO. 10129-401-140														
	- COR-2 CB-1 Brick tuckpointing and masonry repairs on 2nd and 3rd floor walls facing S. Pinckney St.	1.00	LUMP SUM	\$509,749.83		\$509,749.83	0.00	\$0.00	1.00	\$509,749.83	1.00	\$509,749.83	100.0%	
CHANGE ORDER #3, ACC'T NO. 10129-401-140														
	- COR-3 Addition to transformer vault	1.00	LUMP SUM	\$90,829.00		\$90,829.00	0.00	\$0.00	1.00	\$90,829.00	1.00	\$90,829.00	100.0%	
CHANGE ORDER #4, ACC'T NO. 10129-401-140														
	- COR-5 Hooper plumbing changes	1.00	LUMP SUM	\$8,187.41		\$8,187.41	0.00	\$0.00	1.00	\$8,187.41	1.00	\$8,187.41	100.0%	
	- COR-6 ECI power to cameras	1.00	LUMP SUM	\$2,447.73		\$2,447.73	0.00	\$0.00	1.00	\$2,447.73	1.00	\$2,447.73	100.0%	
	- COR-7 NAMI add smoke dampers	1.00	LUMP SUM	\$5,212.35		\$5,212.35	0.00	\$0.00	1.00	\$5,212.35	1.00	\$5,212.35	100.0%	
	- COR-8 Elec room slab replacement	1.00	LUMP SUM	\$2,607.57		\$2,607.57	0.00	\$0.00	1.00	\$2,607.57	1.00	\$2,607.57	100.0%	
	- COR-9 NAMI provided FDI attic stock	1.00	LUMP SUM	\$435.56		\$435.56	0.00	\$0.00	1.00	\$435.56	1.00	\$435.56	100.0%	
	- COR-10 Cullen Historic door relocation	1.00	LUMP SUM	\$3,892.19		\$3,892.19	0.00	\$0.00	1.00	\$3,892.19	1.00	\$3,892.19	100.0%	

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC.
 MADISON MUNICIPAL BUILDING RENOVATION
 CONTRACT NO. 7939
 PAYMENT NO. 11

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
- COR-11 Duct relocation due to structural conflict		1.00	LUMP SUM	\$1,682.13		\$1,682.13	0.00	\$0.00	1.00	\$1,682.13	1.00	\$1,682.13	100.0%
- COR-4 CB-2 Exterior Window Rehabilitation		1.00	LUMP SUM	\$433,084.00		\$433,084.00	0.25	\$110,000.00	0.17	\$75,000.00	0.43	\$185,000.00	42.7%
CHANGE ORDER #4 TOTAL						\$457,548.94		\$110,000.00		\$99,464.94		\$209,464.94	
CHANGE ORDER #5, ACC'T NO. 10129-401-140													
- COR-15 CB-7 Revision to ductwork on 3rd floor		1.00	LUMP SUM	\$13,166.54		\$13,166.54	0.00	\$0.00	1.00	\$13,166.54	1.00	\$13,166.54	100.0%
CHANGE ORDER #6, ACC'T NO. 10129-401-140													
- COR-13 Ground level perimeter interior wall replacement		1.00	LUMP SUM	\$9,738.02		\$9,738.02	0.00	\$0.00	1.00	\$9,738.02	1.00	\$9,738.02	100.0%
- COR-14 Concrete topping removal on 3rd floor for mechanical room		1.00	LUMP SUM	\$28,176.83		\$28,176.83	0.00	\$0.00	1.00	\$28,176.83	1.00	\$28,176.83	100.0%
- COR-16 CB-4 Masonry chimney repairs		1.00	LUMP SUM	\$20,020.78		\$20,020.78	0.00	\$0.00	1.00	\$20,020.78	1.00	\$20,020.78	100.0%
-COR-17 Credit for unused masonry tuck pointing winter conditions (CO-2)		1.00	LUMP SUM	-\$58,075.00		(\$58,075.00)	0.00	\$0.00	1.00	(\$58,075.00)	1.00	(\$58,075.00)	100.0%
- COR-18 CB-9 Furnish and install 73 fire dampers for ductwork system		1.00	LUMP SUM	\$60,634.48		\$60,634.48	0.00	\$0.00	1.00	\$60,634.48	1.00	\$60,634.48	100.0%
- COR-20 Historic plaster repairs		1.00	LUMP SUM	\$49,474.09		\$49,474.09	0.00	\$0.00	1.00	\$49,474.09	1.00	\$49,474.09	100.0%
- COR-21 Misc additional walls on 2nd & 3rd floors		1.00	LUMP SUM	\$37,102.96		\$37,102.96	0.00	\$0.00	1.00	\$37,102.96	1.00	\$37,102.96	100.0%
CHANGE ORDER #6 TOTAL						\$147,072.16		\$0.00		\$147,072.16		\$147,072.16	
CHANGE ORDER #7, ACC'T NO. 10129-401-140													
- COR-12 Mech Rm insulation		1.00	LUMP SUM	\$9,908.76		\$9,908.76	0.00	\$0.00	1.00	\$9,908.76	1.00	\$9,908.76	100.0%
- COR-23 Glass replacements in existing windows		1.00	LUMP SUM	\$38,171.54		\$38,171.54	0.00	\$0.00	1.00	\$38,171.54	1.00	\$38,171.54	100.0%
- COR-24 CB-5 Layout revisions to Rm 108 & 152		1.00	LUMP SUM	\$16,029.86		\$16,029.86	0.00	\$0.00	1.00	\$16,029.86	1.00	\$16,029.86	100.0%
- COR-26 Add underlayment due to flooring removal of asbestos adhesive		1.00	LUMP SUM	\$15,082.08		\$15,082.08	0.00	\$0.00	1.00	\$15,082.08	1.00	\$15,082.08	100.0%
- COR-28 Demo and remove concrete mezzanine at North wall 261		1.00	LUMP SUM	\$4,781.90		\$4,781.90	0.00	\$0.00	1.00	\$4,781.90	1.00	\$4,781.90	100.0%
- COR-29 Miscellaneous demo of unforeseen walls and ceilings on levels 1 & 2		1.00	LUMP SUM	\$7,439.41		\$7,439.41	0.00	\$0.00	1.00	\$7,439.41	1.00	\$7,439.41	100.0%
CHANGE ORDER #7 TOTAL						\$91,413.55		\$0.00		\$91,413.55		\$91,413.55	
CHANGE ORDER #8, ACC'T NO. 10129-401-140													
- COR-30 Interior wall framing on 2nd and 3rd floors		1.00	LUMP SUM	\$29,360.40		\$29,360.40	0.00	\$0.00	1.00	\$29,360.40	1.00	\$29,360.40	100.0%
- COR-34 Historic plaster repair 2nd floor		1.00	LUMP SUM	\$40,667.60		\$40,667.60	0.00	\$0.00	1.00	\$40,667.60	1.00	\$40,667.60	100.0%
CHANGE ORDER #8 TOTAL						\$70,028.00		\$0.00		\$70,028.00		\$70,028.00	
CHANGE ORDER #9, ACC'T NO. 10129-401-140													
- COR-31 Added wall framing 2nd floor		1.00	LUMP SUM	\$48,582.03		\$48,582.03	0.00	\$0.00	1.00	\$48,582.03	1.00	\$48,582.03	100.0%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

J. P. CULLEN & SONS, INC.
 MADISON MUNICIPAL BUILDING RENOVATION
 CONTRACT NO. 7939
 PAYMENT NO. 11

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
- COR-35 Added wall framing 1st, ground floor		1.00	LUMP SUM	\$24,434.00		\$24,434.00	0.00	\$0.00	1.00	\$24,434.00	1.00	\$24,434.00	100.0%
- COR-36 Additional Saturday premium time to maintain schedule		1.00	LUMP SUM	\$11,604.55		\$11,604.55	0.00	\$0.00	1.00	\$11,604.55	1.00	\$11,604.55	100.0%
- COR-38 Added plaster work on 1st floor		1.00	LUMP SUM	\$58,709.18		\$58,709.18	0.00	\$0.00	1.00	\$58,709.18	1.00	\$58,709.18	100.0%
- COR-40 Added door security and data		1.00	LUMP SUM	\$19,999.87		\$19,999.87	0.00	\$0.00	0.75	\$15,000.00	0.75	\$15,000.00	75.0%
- COR-41 CB-10 Interior finishes		1.00	LUMP SUM	\$157,655.00		\$157,655.00	0.05	\$7,655.00	0.95	\$150,000.00	1.00	\$157,655.00	100.0%
CHANGE ORDER #9 TOTAL						\$320,984.63		\$7,655.00		\$308,329.76		\$315,984.76	
CHANGE ORDER #10, ACC'T NO. 10129-401-140													
- COR-42 CB-10 Lighting inverter and lighting		1.00	LUMP SUM	\$14,013.50		\$14,013.50	0.00	\$0.00	1.00	\$14,013.50	1.00	\$14,013.50	100.0%
- COR-47 Added plaster work on 1st and ground levels		1.00	LUMP SUM	\$71,996.74		\$71,996.74	0.00	\$0.00	1.00	\$71,996.74	1.00	\$71,996.74	100.0%
- COR-48 Add frost walls in MLK entry		1.00	LUMP SUM	\$19,290.19		\$19,290.19	0.00	\$0.00	1.00	\$19,290.19	1.00	\$19,290.19	100.0%
- COR-49 Unforeseen subgrade items		1.00	LUMP SUM	\$1,889.76		\$1,889.76	0.00	\$0.00	1.00	\$1,889.76	1.00	\$1,889.76	100.0%
- COR 50 CB-8 Casework on 1st floor, MEP changes to accommodate FFE		1.00	LUMP SUM	\$19,313.42		\$19,313.42	0.00	\$0.00	1.00	\$19,313.42	1.00	\$19,313.42	100.0%
CHANGE ORDER #10 TOTAL						\$126,503.61		\$0.00		\$126,503.61		\$126,503.61	
CHANGE ORDER #11, ACC'T NO. 10129-401-140													
- Tuckpointing		1.00	LUMP SUM	\$219,231.96		\$219,231.96	0.07	\$15,000.00	0.14	\$30,000.00	0.21	\$45,000.00	20.5%
CHANGE ORDER #12, ACC'T NO. 10129-401-140													
- COR-52 Added wall framing		1.00	LUMP SUM	\$35,638.30		\$35,638.30	1.00	\$35,638.30	0.00	\$0.00	1.00	\$35,638.30	100.0%
- COR-53 Wiring and controls for relocated duct detectors per CB-9		1.00	LUMP SUM	\$58,727.76		\$58,727.76	1.00	\$58,727.76	0.00	\$0.00	1.00	\$58,727.76	100.0%
- COR-54 Continued plaster work on 1st floor and ground levels		1.00	LUMP SUM	\$30,146.73		\$30,146.73	1.00	\$30,146.73	0.00	\$0.00	1.00	\$30,146.73	100.0%
- COR-55 Unforeseen conditions on ground floor, repair fractured exterior glass, electrical/data changes to accomodate FFE layout		1.00	LUMP SUM	\$84,403.88		\$84,403.88	1.00	\$84,403.88	0.00	\$0.00	1.00	\$84,403.88	100.0%
- COR-56 Existing door hardware credit		1.00	LUMP SUM	-\$13,133.08		(\$13,133.08)	1.00	(\$13,133.08)	0.00	\$0.00	1.00	(\$13,133.08)	100.0%
- COR-58 Change marble		1.00	LUMP SUM	\$15,839.38		\$15,839.38	1.00	\$15,839.38	0.00	\$0.00	1.00	\$15,839.38	100.0%
- COR-60 Asbestos caulk and glazing removal at additional exterior glass replacements		1.00	LUMP SUM	\$11,554.60		\$11,554.60	1.00	\$11,554.60	0.00	\$0.00	1.00	\$11,554.60	100.0%
CHANGE ORDER #12 TOTAL						\$223,177.57		\$223,177.57		\$0.00		\$223,177.57	
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)						\$20,991,813.92		\$1,687,832.29		\$17,317,851.61		\$19,005,683.90	90.54%