APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

	SCHALLER	Page 1 of8	<u> </u>
Project: JUDGE DOYLE PO	DILIM		
Contract Number: 8290		Payment Number: 1	
Contract Number. 0290		r ayment Number.	
DO NOT WRITE IN TH	IIS BOX - TO BE COMPLETED BY CITY E	NGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: 7	_	8,110,714.98	
LESS RETAINAGE:		204,172.12	
SUBTOTAL:		7,906,542.86	
LESS PREVIOUS PAYMENTS:	<u> </u>	7,690,705.68	
CURRENT PAYMENT DUE:		215,837.18	
and that the current Matthew	nt payment is now due. Digitally signed by Matthew Doz	ois	5,
= 2 - C - C - C - C - C - C - C - C - C -	DOZOIS DN: CN=Matthew Dozois	מוס	,
CONTRACTOR:	Digitally signed by Matthew Doz DN: CN=Matthew Dozois Date: 2020.06.10 07:50:38-05'00 J. P. CULLEN & SONS, INC.	DATE	
CONTRACTOR: INSPECTOR'S CERTIFICATE The undersigned I by this application	J. P. CULLEN & SONS, INC.	DATE r knowledge, the work covered dance with the contract documents	
CONTRACTOR: INSPECTOR'S CERTIFICATE The undersigned I by this application	J. P. CULLEN & SONS, INC. FOR PAYMENT: nspector certifies that to the best of his/he for payment has been completed in accor	DATE r knowledge, the work covered dance with the contract documents	
CONTRACTOR: INSPECTOR'S CERTIFICATE The undersigned I by this application and that the contra	J. P. CULLEN & SONS, INC. FOR PAYMENT: nspector certifies that to the best of his/he for payment has been completed in accor	DATE r knowledge, the work covered dance with the contract documents certified.	
CONTRACTOR: INSPECTOR'S CERTIFICATE I The undersigned I by this application and that the contra Dave Schaller INSPECTOR	J. P. CULLEN & SONS, INC. FOR PAYMENT: nspector certifies that to the best of his/he for payment has been completed in accor	r knowledge, the work covered dance with the contract documents certified. 06/11/2020 DATE FROM: 05/01/2020	
CONTRACTOR: INSPECTOR'S CERTIFICATE I The undersigned I by this application and that the contra Dave Schaller INSPECTOR PLEASE PROVIDE THE TIME PEI	J. P. CULLEN & SONS, INC. FOR PAYMENT: nspector certifies that to the best of his/he for payment has been completed in accordance actor is entitled to payment for the amount	r knowledge, the work covered dance with the contract documents certified. O6/11/2020 DATE FROM: O5/01/2020 TO: O5/31/2020	> ,
CONTRACTOR: INSPECTOR'S CERTIFICATE IN The undersigned I by this application and that the contract that the contract in the c	J. P. CULLEN & SONS, INC. FOR PAYMENT: Inspector certifies that to the best of his/he for payment has been completed in accordance is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the second sector in the second sector is entitled to payment for the second sector in the second sector is entitled to payment for the s	r knowledge, the work covered dance with the contract documents certified. O6/11/2020 DATE FROM: O5/01/2020 TO: O5/31/2020	> ,
CONTRACTOR: INSPECTOR'S CERTIFICATE IN The undersigned I by this application and that the contract that the contract Dave Schaller INSPECTOR PLEASE PROVIDE THE TIME PER	J. P. CULLEN & SONS, INC. FOR PAYMENT: Inspector certifies that to the best of his/he for payment has been completed in accordance is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the amount in the second sector is entitled to payment for the second sector in the second sector is entitled to payment for the second sector in the second sector is entitled to payment for the s	r knowledge, the work covered dance with the contract documents certified. O6/11/2020 DATE FROM: O5/01/2020 TO: O5/31/2020	> ,

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.

PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

PAYME	NT NO. 13	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOU	NT NO. 13115-82-140 / 11471-401-140												
90000	BASE BID	1.00	Lump Sum	\$6,950,946.00	\$6,950,946.00		0.00	\$14,612.05	1.00	\$6,933,766.43	1.00	\$6,948,378.48	99.96%
ACCOU	NT NO. 11471-403-140	_											
90001	ALTERNATE 1: The build out of the bicycle center as shown on the drawings (A-600 series and corresponding mechanical, plumbing, electrical, fire protection) as noted in the project documents as Alternate 1.	1.00	Lump Sum	\$414,709.00	\$414,709.00		0.00	\$0.00	1.00	\$414,709.00	1.00	\$414,709.00	100.00%
ACCOU	NT NO. 13115-82-140 / 11471-401-140												
90003	ALTERNATE 3: The expansion of the emergency responder radio system (E-122.1, E123.1, E-124.1, Specification 27 53 19) as noted on the project documents as Alternate 3.	1.00	Lump Sum	\$32,622.00	\$32,622.00		0.00	\$0.00	1.00	\$32,622.00	1.00	\$32,622.00	100.00%
CONTR	ACT TOTALS				\$7,398,277.00			\$14,612.05	=	\$7,381,097.43	=	\$7,395,709.48	99.97%
CHANG	E ORDER #1, ACC'T NO. 13115-82-140										i		i
	- COR-1 Scope includes a credit for time lapse camera. A credit to change stamped metal panel for break formed metal panel. A credit to change taktl panlel sizes and orientation. A credit to remove van accessible parking. Add furring and insulation. Add aluminum trim at doors/taklt panels. Add couplers for future. Add mechanical shaft penetrations. Add hook pars at ramp. Modify electrical vault per MGE. Revise site electrical. Add traffic coating. Add chain link fence Add tapered segments to linear metal roofing.	1.00	Lump Sum	-\$8,323.27		(\$8,323.27)	0.00	\$0.00	1.00	(\$8,323.27)	1.00	(\$8,323.27)	100.00%
	- COR-2 Add closed cell urethane foam per City request.	1.00	Lump Sum	\$25,822.80		\$25,822.80	0.00	\$0.00	1.00	\$25,822.80	1.00	\$25,822.80	100.00%
	CHANGE ORDER #1 TOTAL					\$17,499.53	-	\$0.00	-	\$17,499.53	=	\$17,499.53	_

PAYMEN	NT NO. 13	1	2	3	4	5	6	7	8	9	****** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
CHANGI	E ORDER #2, ACC'T NO. 13115-82-140												
	- CB-02 COR-3 Scope includes add block partition and added door, add L5 curb at Pickney edge, add curb under Wilson entrance railings, add curb at elevator overrun, add curb on beam at monolithic glass, install embeds for battens, install angle behind granite, revise signage, add aluminum closure at slab edge, HVAC modification of the L2 ramp, electrical revisions, revisions to Taktl panels, revisions to metal panel, reconfigure FP system piping. Add HD foam at loading dock per RFI #164.	1.00	Lump Sum	\$17,481.98		\$17,481.98	0.00	\$0.00	1.00	\$17,481.98	1.00	\$17,481.98	100.00%
	- COR-4 Modify heat trace per RFI #229	1.00	Lump Sum	\$300.93		\$300.93	0.00	\$0.00	1.00	\$300.93	1.00	\$300.93	100.00%
	- COR-5 Fire wrap 70"x40" EA duct per RFI #207	1.00	Lump Sum	\$14,279.48		\$14,279.48	0.00	\$0.00	1.00	\$14,279.48	1.00	\$14,279.48	100.00%
	- COR-6 Upgrade to Starfire glass per SD- 309 review comments	1.00	Lump Sum	\$7,902.85		\$7,902.85	0.00	\$0.00	1.00	\$7,902.85	1.00	\$7,902.85	100.00%
	- COR-7 Delete fire safing per RFI #226	1.00	Lump Sum	-\$12,814.60		(\$12,814.60)	0.00	\$0.00	1.00	(\$12,814.60)	1.00	(\$12,814.60)	100.00%
	- COR-8 Delete chain link fence not covered in CB001	1.00	Lump Sum	-\$23,837.32		(\$23,837.32)	0.00	\$0.00	1.00	(\$23,837.32)	1.00	(\$23,837.32)	100.00%
	CHANGE ORDER #2 TOTAL					\$3,313.32		\$0.00		\$3,313.32	_	\$3,313.32	1
CHANGI	E ORDER #3, ACC'T NO. 13115-82-140												
	- COR-09 Exit Corridor 0202 Fire Rated Window - frame added in CB001	1.00	Lump Sum	\$17,726.71		\$17,726.71	0.00	\$0.00	1.00	\$17,726.71	1.00	\$17,726.71	100.00%
CHANGI	E ORDER #4, ACC'T NO. 13115-82-140												
	- COR-10 PCO-33 Correction for Curtain Wall Credit Error	1.00	Lump Sum	\$7,994.80		\$7,994.80	0.00	\$0.00	1.00	\$7,994.80	1.00	\$7,994.80	100.00%
	- COR-11 PCO-36 RFI-243 Bike Center tile clarifications	1.00	Lump Sum	\$2,147.72		\$2,147.72	0.00	\$0.00	1.00	\$2,147.72	1.00	\$2,147.72	100.00%
	CHANGE ORDER #4 TOTAL					\$10,142.52	•	\$0.00		\$10,142.52	_	\$10,142.52	
CHANGI	E ORDER #5, ACC'T NO. 13115-82-140												
	- COR-12 Eliminate camera mounts for 21 cameras in the Podium per RFI #258	1.00	Lump Sum	-\$8,982.00		(\$8,982.00)	0.00	\$0.00	1.00	(\$8,982.00)	1.00	(\$8,982.00)	100.00%
	- COR-13 Delete granite paving and add concrete curbs per RFI #231 - COR-14 Electrical drawing E600.1 for type F3 fixture calls out for Fail-Safe or	1.00	Lump Sum	-\$10,005.01		(\$10,005.01)	0.00	\$0.00	1.00	(\$10,005.01)	1.00	(\$10,005.01)	100.00%
	Day-Brite. Returned submittal 26 50- 002R1 (SD-223) submitted Day-Brite which was rejected stating that the Fail- Safe is preferred. Fail-Safe is more expensive than Day-Brite	1.00	Lump Sum	\$3,653.44		\$3,653.44	0.00	\$0.00	1.00	\$3,653.44	1.00	\$3,653.44	100.00%

PAYMENT NO. 13	3	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
Podium issued	15 Demo deck for Podium ramps. In drawings showing ramps were after garage decks were poured. It is a reas in the decks had to be It is a reas in the decks had to be	1.00	Lump Sum	\$4,473.28		\$4,473.28	0.00	\$0.00	1.00	\$4,473.28	1.00	\$4,473.28	100.00%
- COR-1 the City	16 Credit for MGE invoices paid by	1.00	Lump Sum	-\$45,809.98		(\$45,809.98)	0.00	\$0.00	1.00	(\$45,809.98)	1.00	(\$45,809.98)	100.00%
stainles	I7 Upgrade bike center rails to	1.00	Lump Sum	\$1,383.35		\$1,383.35	0.00	\$0.00	1.00	\$1,383.35	1.00	\$1,383.35	100.00%
	I8 Provide revised exterior signage Bike Shop per RFI #256	1.00	Lump Sum	\$23,108.29		\$23,108.29	0.00	\$0.00	1.00	\$23,108.29	1.00	\$23,108.29	100.00%
	l9 Revise electrical for sprinkler n system per RFI #281	1.00	Lump Sum	\$1,238.58		\$1,238.58	0.00	\$0.00	1.00	\$1,238.58	1.00	\$1,238.58	100.00%
- COR City req	20 Revise signage to 10x66 per quest	1.00	Lump Sum	-\$15,838.00		(\$15,838.00)	0.00	\$0.00	1.00	(\$15,838.00)	1.00	(\$15,838.00)	100.00%
- COR-2 #273	21 Revise site electrical per RFI	1.00	Lump Sum	\$15,959.63		\$15,959.63	0.00	\$0.00	1.00	\$15,959.63	1.00	\$15,959.63	100.00%
- COR-2 #290	22 Revise HUB electrical per RFI	1.00	Lump Sum	\$43,418.98		\$43,418.98	0.00	\$0.00	1.00	\$43,418.98	1.00	\$43,418.98	100.00%
- COR-2 RFI #28	23 Provide backdraft dampers per 9.	1.00	Lump Sum	\$1,631.38		\$1,631.38	0.00	\$0.00	1.00	\$1,631.38	1.00	\$1,631.38	100.00%
CHANG	E ORDER #5 TOTAL				'	\$14,231.94	•	\$0.00	•	\$14,231.94		\$14,231.94	
HANGE ORDER	#6, TIME EXTENSION ONLY												
HANGE ORDER	R #7, ACC'T NO. 13115-82-140												
	24 Provide engineering for ont tubes	1.00	Lump Sum	\$2,032.63		\$2,032.63	0.00	\$0.00	1.00	\$2,032.63	1.00	\$2,032.63	100.00%
	26 L5 temp enclosures	1.00	Lump Sum	\$16,888.23		\$16,888.23	0.00	\$0.00	1.00	\$16,888.23	1.00	\$16,888.23	100.00%
door an	27 Remove and replace MGE vault	1.00	Lump Sum	\$3,732.69		\$3,732.69	0.00	\$0.00	1.00	\$3,732.69	1.00	\$3,732.69	100.00%
to doub		1.00	Lump Sum	\$664.38		\$664.38	0.00	\$0.00	1.00	\$664.38	1.00	\$664.38	100.00%
directio		1.00	Lump Sum	\$679.48		\$679.48	0.00	\$0.00	1.00	\$679.48	1.00	\$679.48	100.00%
connec		1.00	Lump Sum	-\$1,390.00		(\$1,390.00)	0.00	\$0.00	1.00	(\$1,390.00)	1.00	(\$1,390.00)	100.00%
per RFI		1.00	Lump Sum	\$2,880.26		\$2,880.26	0.00	\$0.00	1.00	\$2,880.26	1.00	\$2,880.26	100.00%
resultin	32 Relocate shower drains ig from shower type changes d in RFI #243	1.00	Lump Sum	\$505.25		\$505.25	0.00	\$0.00	1.00	\$505.25	1.00	\$505.25	100.00%
- COR-3 item #9	33 Credit for value engineering batton embeds	1.00	Lump Sum	-\$44,382.00		(\$44,382.00)	0.00	\$0.00	1.00	(\$44,382.00)	1.00	(\$44,382.00)	100.00%
- COR-3 #291	34 Modify Security Fiber per RFI	1.00	Lump Sum	\$7,166.46		\$7,166.46	0.00	\$0.00	1.00	\$7,166.46	1.00	\$7,166.46	100.00%

PAYMEN	IT NO. 13	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
	- COR-35 This work was issued as part of Podium CB2. APW claims that they did not capture this work in the CB2 pricing. JPC agrees that pricing for this work was not included with CB2	1.00	Lump Sum	\$22,168.81		\$22,168.81	0.41	\$9,168.81	0.59	\$13,000.00	1.00	\$22,168.81	100.00%
	- COR-36 Add metal panel at Doty entrance per RFI #245	1.00	Lump Sum	\$10,653.07		\$10,653.07	0.00	\$0.00	1.00	\$10,653.07	1.00	\$10,653.07	100.00%
	- COR-37 Credit non managed switches per City request	1.00	Lump Sum	-\$20,030.00		(\$20,030.00)	0.00	\$0.00	1.00	(\$20,030.00)	1.00	(\$20,030.00)	100.00%
	- COR-38 Added ground box per City direction	1.00	Lump Sum	\$2,298.71		\$2,298.71	0.00	\$0.00	1.00	\$2,298.71	1.00	\$2,298.71	100.00%
	- COR-39 Revise North core electrical chase walls from CMU to 2 HR shaft wall per RFI #276	1.00	Lump Sum	\$10,516.11		\$10,516.11	0.00	\$0.00	1.00	\$10,516.11	1.00	\$10,516.11	100.00%
	- COR-40 Remove combustion relief damper and replace with 2-hour block wall per RFI #307	1.00	Lump Sum	\$2,227.93		\$2,227.93	0.00	\$0.00	1.00	\$2,227.93	1.00	\$2,227.93	100.00%
	CHANGE ORDER #7 TOTAL					\$16,612.01		\$9,168.81		\$7,443.20	.	\$16,612.01	1
CHANGE	E ORDER #8, ACC'T NO. 13115-82-140												
	- LVDA/WSP Invoice No. 798 - Amendment #4 - Extra service requests	1.00	Lump Sum	-\$7,260.00		(\$7,260.00)	0.00	\$0.00	1.00	(\$7,260.00)	1.00	(\$7,260.00)	100.00%
	- COR-41 Provide coping above metal panel at Pinckney radius	1.00	Lump Sum	\$13,108.46		\$13,108.46	0.00	\$0.00	1.00	\$13,108.46	1.00	\$13,108.46	100.00%
	- COR-42 Revise piping at Doty entrance per RFI #262	1.00	Lump Sum	\$3,681.21		\$3,681.21	0.00	\$0.00	1.00	\$3,681.21	1.00	\$3,681.21	100.00%
	- COR-43 Add chain link fence to motorcycle parking per RFI #263	1.00	Lump Sum	\$2,850.95		\$2,850.95	0.00	\$0.00	1.00	\$2,850.95	1.00	\$2,850.95	100.00%
	CHANGE ORDER #8 TOTAL					\$12,380.62		\$0.00		\$12,380.62		\$12,380.62	
CHANGE	ORDER #9, ACC'T NO. 13115-82-140												
	- COR-44 Provide 12x12 evac signs in lieu of 6x6 signs per RFI #587	1.00	Lump Sum	\$527.95		\$527.95	0.00	\$0.00	1.00	\$527.95	1.00	\$527.95	100.00%
	- COR-45 Furnish and install fire extinguishers and signage per RFI #300	1.00	Lump Sum	\$14,189.03		\$14,189.03	0.00	\$0.00	1.00	\$14,189.03	1.00	\$14,189.03	100.00%
	- COR-46 Enclose duct in shaft wall per RFI #296	1.00	Lump Sum	\$6,346.14		\$6,346.14	0.00	\$0.00	1.00	\$6,346.14	1.00	\$6,346.14	100.00%
	CHANGE ORDER #9 TOTAL					\$21,063.12	•	\$0.00	<u>.</u>	\$21,063.12		\$21,063.12	•
CHANGI	E ORDER #10, ACC'T NOS. (SEE BELOW): 13115-82-140												
	- COR-47 Remobilize masons to build previously deleted trash room walls	1.00	Lump Sum	\$3,300.00		\$3,300.00	0.00	\$0.00	1.00	\$3,300.00	1.00	\$3,300.00	100.00%
	- COR-48 Add concrete haunch per RFI #268	1.00	Lump Sum	\$3,904.87		\$3,904.87	0.00	\$0.00	1.00	\$3,904.87	1.00	\$3,904.87	100.00%

	ACT NO. 8290 NT NO. 13					l					*****		
		1	2	3	4	5	6	7	8	9	#10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
	- COR-49 Provide credit pricing to change trees from 4" to 2". Remove water bags from tree grates and change from black lava rock to washed stone	1.00	Lump Sum	-\$3,640.00		(\$3,640.00)	0.00	\$0.00	1.00	(\$3,640.00)	1.00	(\$3,640.00)	100.00%
	- COR-50 Provide analog phone lines for elevators per City direction	1.00	Lump Sum	\$2,436.68		\$2,436.68	0.00	\$0.00	1.00	\$2,436.68	1.00	\$2,436.68	100.00%
	- COR-54 PCO #083 RFI #317 Supply fan deficiency	1.00	Lump Sum	\$5,804.33		\$5,804.33	0.00	\$0.00	1.00	\$5,804.33	1.00	\$5,804.33	100.00%
	- COR-55 Add rubber base to MBC SUBTOTAL	1.00	Lump Sum	\$2,534.18		\$2,534.18 \$14,340.06	0.00	\$0.00 \$0.00	1.00	\$2,534.18 \$14,340.06	1.00	\$2,534.18 \$14,340.06	100.00%
	11471-82-140 - COR-52 Remove current generator supply/exhaust duct and replace with Flamebar duct per RFI #319 - COR-51 Provide chain link enclosure at	1.00	Lump Sum	\$267,668.73		\$267,668.73	0.27	\$72,668.73	0.73	\$195,000.00	1.00	\$267,668.73	100.00%
	stair ST-1 and St-2 on level U4 shown in ASK 065 per RFI #320	1.00	Lump Sum	\$5,121.16		\$5,121.16	0.00	\$0.00	1.00	\$5,121.16	1.00	\$5,121.16	100.00%
	- COR-53 PCO #080 Demo flowable fill SUBTOTAL	1.00	Lump Sum	\$2,395.27		\$2,395.27 \$275,185.16	0.00	\$0.00 \$72,668.73	1.00	\$2,395.27 \$202,516.43	1.00	\$2,395.27 \$275,185.16	
	CHANGE ORDER #10 TOTAL					\$289,525.22	:	\$72,668.73	:	\$216,856.49	≡	\$289,525.22	=
CHANG	E ORDER #11, ACC'T NOS. (SEE BELOW):												
	13115-82-140 - COR-56 Upgrade RS2 license - COR-58 Tower crane opening top enclosure	1.00 1.00	Lump Sum	\$2,791.00 \$14,580.01		\$2,791.00 \$14,580.01	0.00 0.00	\$0.00 \$0.00	1.00 1.00	\$2,791.00 \$14,580.01	1.00 1.00	\$2,791.00 \$14,580.01	100.00% 100.00%
	- COR-59 Temp roof covers	1.00	Lump Sum	\$5,501.51		\$5,501.51	0.00	\$0.00	1.00	\$5,501.51	1.00	\$5,501.51	100.00%
	- COR-61 Delete Doty St entrance metal soffit and paint with HP coating SUBTOTAL	1.00	Lump Sum	-\$1,656.88		(\$1,656.88) \$21,215.64	0.00	\$0.00 \$0.00	1.00	(\$1,656.88) \$21,215.64	1.00	(\$1,656.88) \$21,215.64	1
	11471-82-140												
	- COR-57 Sawcut opening for HVAC - COR- 60 Relocate impulse fans to	1.00	Lump Sum	\$1,142.50		\$1,142.50	0.00	\$0.00	1.00	\$1,142.50	1.00	\$1,142.50	100.00%
	decrease number of parking stalls with height restrictions	1.00	Lump Sum	\$17,655.86		\$17,655.86	0.00	\$0.00	1.00	\$17,655.86	1.00	\$17,655.86	100.00%
	- COR-62 Add electric outlets per City BI	1.00	Lump Sum	\$962.99		\$962.99	0.00	\$0.00	1.00	\$962.99	1.00	\$962.99	100.00%
	- COR-63 Add exit light per City BI	1.00	Lump Sum	\$1,776.04		\$1,776.04	0.00	\$0.00	1.00	\$1,776.04	1.00	\$1,776.04	100.00%
	- COR-64 Add electric outlets per City BI	1.00	Lump Sum	\$3,981.83		\$3,981.83	0.01	\$20.00	0.99	\$3,961.83	1.00	\$3,981.83	100.00%
	- COR-65 Replace MMB Annex siding damaged by City staff snow plowing	1.00	Lump Sum	\$4,495.59		\$4,495.59	0.00	\$0.00	1.00	\$4,495.59	1.00	\$4,495.59	100.00%
	- COR-66 Add 2 Signal Tech signs per City Parking Utility	1.00	Lump Sum	\$4,544.64		\$4,544.64	0.00	\$0.00	1.00	\$4,544.64	1.00	\$4,544.64	100.00%
	- COR-67 Install concrete cover between the garage and MMB Annex	1.00	Lump Sum	\$1,726.22		\$1,726.22	0.00	\$0.00	1.00	\$1,726.22	1.00	\$1,726.22	100.00%

PAYMEN	IT NO. 13	1	2	3	4	5	6	7	8	9	****** #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
	- COR-68 Encase stair pressurization duct in 2 HR rated shaft wall or Flamebar duct per RFI #325	1.00	Lump Sum	\$160,707.65		\$160,707.65	0.75	\$120,707.65	0.25	\$40,000.00	1.00	\$160,707.65	100.00%
	SUBTOTAL					\$196,993.32	l	\$120,727.65	J .	\$76,265.67	J .	\$196,993.32	J
	CHANGE ORDER #11 TOTAL					\$218,208.96	•	\$120,727.65		\$97,481.31		\$218,208.96	=
CHANGE	ORDER #12, ACC'T NOS. (SEE BELOW):												
	13115-82-140 - COR-71 Insulate non potable water pipes per RFI #334	1.00	Lump Sum	\$5,220.41		\$5,220.41	0.00	\$0.00	1.00	\$5,220.41	1.00	\$5,220.41	100.00%
	- COR-72 Demo and repour MMB entrance per RFI #305	1.00	Lump Sum	\$5,174.03		\$5,174.03	0.00	\$0.00	1.00	\$5,174.03	1.00	\$5,174.03	100.00%
	- COR-73 Rework LD supply duct due to trash room wall changes per RFI #327	1.00	Lump Sum	\$2,560.58		\$2,560.58	0.00	\$0.00	1.00	\$2,560.58	1.00	\$2,560.58	100.00%
	- COR-74 Modify ADA toilet shower room per RFI #323	1.00	Lump Sum	\$5,705.92		\$5,705.92	0.00	\$0.00	1.00	\$5,705.92	1.00	\$5,705.92	100.00%
	SUBTOTAL					\$18,660.94	ı	\$0.00		\$18,660.94		\$18,660.94	
	11471-82-140 - COR-69 Revise door 104 lock type per City direction	1.00	Lump Sum	\$2,541.13		\$2,541.13	0.00	\$0.00	1.00	\$2,541.13	1.00	\$2,541.13	100.00%
	- COR-70 Replace two PVC retail storm laterals with cast iron per RFI #330	1.00	Lump Sum	\$3,443.41		\$3,443.41	0.00	\$0.00	1.00	\$3,443.41	1.00	\$3,443.41	100.00%
	- COR-75 PCO #111 Car charging stations	1.00	Lump Sum	\$69,656.07		\$69,656.07	0.00	\$0.00	1.00	\$69,656.07	1.00	\$69,656.07	100.00%
	SUBTOTAL					\$75,640.61		\$0.00		\$75,640.61		\$75,640.61	_
	CHANGE ORDER #12 TOTAL					\$94,301.55	i	\$0.00	:	\$94,301.55	:	\$94,301.55	=
CHANGE	ORDER #13, ACC'T NOS. (SEE BELOW):												
	13115-82-140 - COR-76 Add blocking at Pinckney entrances per RFI #312	1.00	Lump Sum	\$4,894.69		\$4,894.69	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-78 Insulate and paint storefront tubes for your review	1.00	Lump Sum	\$3,760.15		\$3,760.15	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-80 Provide fire rated ceilings at exit passageways per RFI #329	1.00	Lump Sum	\$15,666.52		\$15,666.52	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	SUBTOTAL					\$24,321.36		\$0.00	J .	\$0.00	J .	\$0.00	1
	11471-82-140					1	•		ı		1		1
	- COR-77 Provide fire dampers at LD duct penetrations per RFI #331	1.00	Lump Sum	\$7,060.86		\$7,060.86	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-79 Modify L2 egress per RFI #336	1.00	Lump Sum	\$17,164.20		\$17,164.20	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-81 Provide fence around ships ladder per RFI #332.	1.00	Lump Sum	\$2,090.70		\$2,090.70	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
	- COR-82 Provide call out station monitoring per City direction	1.00	Lump Sum	\$876.15		\$876.15	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%

J. P. CULLEN & SONS, INC.
JUDGE DOYLE PODIUM
CONTRACT NO. 8290

PAYME	NT NO. 13	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
	- COR-83 Modify exit passageways doors per City direction SUBTOTAL	1.00	Lump Sum	\$2,089.20		\$2,089.20 \$29,281.11	0.00	\$0.00 \$0.00	0.00	\$0.00 \$0.00	0.00	\$0.00 \$0.00	0.00%
	CHANGE ORDER #13 TOTAL				•	\$53,602.47	,	\$0.00	•	\$0.00	•	\$0.00	•
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$8,166,884.97		•	\$217,177.24	:	\$7,893,537.74	:	\$8,110,714.98	99.31%