



Department of Public Works
Engineering Division
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115
210 Martin Luther King, Jr. Boulevard
Madison, Wisconsin 53703
Phone: (608) 266-4751
Fax: (608) 264-9275
engineering@cityofmadison.com
www.cityofmadison.com/engineering

Deputy City Engineer
Gregory T. Fries, P.E.
Deputy Division Manager
Kathleen M. Cryan
Principal Architect 2
Bryan Cooper, AIA
Principal Engineer 2
John S. Fahrney, P.E.
Christopher J. Petykowski, P.E.
Janet Schmidt, P.E.
Principal Engineer 1
Christina M. Bachmann, P.E.
Mark D. Moder, P.E.
James M. Wolfe, P.E.
Financial Manager
Steven B. Danner-Rivers

Date: March 9, 2022
To: Mr. Dave Schmiedicke, Finance Director
Public Works Contract: Aberg Avenue & NB Packers Avenue Ramp traffic signal
Contract Number: 8615
Contractor: Parisi Construction Co., Inc.
Substantial Date: 2/14/2021

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$155,355.40
<i>(Based on Actual Units)</i>	\$127,507.42
<i>Net Change by Change Orders</i>	\$0.00 or 0.00%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$127,507.42

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Alane Boutelle at 267-1197.

Sincerely,

John S. Fahrney, P. E.
Construction Engineer

JDF
cc:

Steve Danner-Rivers, Engineering Div.
Norman Davis, Civil Rights

Encl.

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: JERRY SCHIPPA

Page 1 of 3

Project: ABERG AVENUE & NB PACKERS AVENUE RAMP TRAFFIC SIGNAL

Contract Number: 8615

Payment Number: FINAL #2

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>3</u>	<u>127,507.42</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>127,507.42</u>
LESS PREVIOUS PAYMENTS:	<u>123,623.53</u>
CURRENT PAYMENT DUE:	<u>3,883.89</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:


The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.


CONTRACTOR: PARISI CONSTRUCTION CO., INC.

3/3/22
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.


INSPECTOR

3/1/22
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: _____
TO: _____

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

LIGHTING ACCOUNT: 13418-402-177

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ABERG AVENUE & NB PACKERS AVENUE RAMP TRAFFIC SIGNAL
 CONTRACT NO. 8615
 FINAL PAYMENT NO. 2

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
LIGHTING ACCOUNT: 13418-402-177													
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$9,900.00	\$9,900.00		0.00	\$0.00	1.00	\$9,900.00	1.00	\$9,900.00	100.00%
10720	TRAFFIC CONTROL SIGN - PORTABLE ARROW BOARD	80.00	DAYS	\$23.25	\$1,860.00		0.00	\$0.00	80.00	\$1,860.00	80.00	\$1,860.00	100.00%
10721	TRAFFIC CONTROL SIGN - PORTABLE CHANGEABLE MESSAGE	21.00	DAYS	\$87.00	\$1,827.00		0.00	\$0.00	18.00	\$1,566.00	18.00	\$1,566.00	85.71%
10911	MOBILIZATION	1.00	LUMP SUM	\$10,000.00	\$10,000.00		0.00	\$0.00	1.00	\$10,000.00	1.00	\$10,000.00	100.00%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	161.00	S.F.	\$9.40	\$1,513.40		0.00	\$0.00	83.10	\$781.14	83.10	\$781.14	51.61%
21013	STREET SWEEPING	1.00	LUMP SUM	\$900.00	\$900.00		0.00	\$0.00	1.00	\$900.00	1.00	\$900.00	100.00%
21041	INLET PROTECTION TYPE D - COMPLETE	10.00	EACH	\$190.00	\$1,900.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
30302	7" CONCRETE SIDEWALK AND DRIVE	160.00	S.F.	\$16.75	\$2,680.00		0.00	\$0.00	83.10	\$1,391.93	83.10	\$1,391.93	51.94%
30331	CONCRETE MOUNTABLE MEDIAN ISLAND NOSE	42.00	S.F.	\$82.00	\$3,444.00		0.00	\$0.00	12.60	\$1,033.20	12.60	\$1,033.20	30.00%
60222	FURNISH & INSTALL 3 INCH PVC (SCHEDULE 80) CONDUIT	642.00	L.F.	\$19.25	\$12,358.50		0.00	\$0.00	231.00	\$4,446.75	231.00	\$4,446.75	35.98%
60224	FURNISH & INSTALL 3 INCH PVC (SCHEDULE 40) CONDUIT	329.00	L.F.	\$9.50	\$3,125.50		0.00	\$0.00	1,080.00	\$10,260.00	1,080.00	\$10,260.00	328.27%
60230	FURNISH & INSTALL 2 INCH PVC (SCHEDULE 80) CONDUIT	423.00	L.F.	\$8.80	\$3,722.40		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
60232	FURNISH & INSTALL 2 INCH PVC (SCHEDULE 40) CONDUIT	620.00	L.F.	\$6.00	\$3,720.00		0.00	\$0.00	670.00	\$4,020.00	670.00	\$4,020.00	108.06%
60241	GOPHER RACEWAY FOR ELECTRICAL CONDUIT OR CABLE-IN-DUCT	438.00	L.F.	\$67.00	\$29,346.00		0.00	\$0.00	356.00	\$23,852.00	356.00	\$23,852.00	81.28%
60403	CONSTRUCT LB-3 BASE	2.00	EACH	\$1,100.00	\$2,200.00		0.00	\$0.00	2.00	\$2,200.00	2.00	\$2,200.00	100.00%
60407	CONSTRUCT LB-8 BASE	5.00	EACH	\$1,300.00	\$6,500.00		0.00	\$0.00	5.00	\$6,500.00	5.00	\$6,500.00	100.00%
60409	CONSTRUCTION OFFSET BASE	1.00	EACH	\$1,700.00	\$1,700.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
60411	CONSTRUCT TYPE "G" BASE	8.00	EACH	\$910.00	\$7,280.00		0.00	\$0.00	8.00	\$7,280.00	8.00	\$7,280.00	100.00%
60413	CONSTRUCT TYPE "P" BASE	1.00	EACH	\$1,900.00	\$1,900.00		0.00	\$0.00	1.00	\$1,900.00	1.00	\$1,900.00	100.00%
60421	REMOVE STREET LIGHT BASE	2.00	EACH	\$630.00	\$1,260.00		0.00	\$0.00	2.00	\$1,260.00	2.00	\$1,260.00	100.00%
60261	ELECTRICAL TRENCH	759.00	L.F.	\$7.80	\$5,920.20		0.00	\$0.00	578.00	\$4,508.40	578.00	\$4,508.40	76.15%
60602	INSTALL METERED ELECTRIC SERVICE	1.00	EACH	\$3,800.00	\$3,800.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

PARISI CONSTRUCTION CO., INC.
 ABERG AVENUE & NB PACKERS AVENUE RAMP TRAFFIC SIGNAL
 CONTRACT NO. 8615
 FINAL PAYMENT NO. 2

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
60702	CONSTRUCT ELECTRICAL HANDHOLE TYPE I	12.00	EACH	\$1,100.00	\$13,200.00		0.00	\$0.00	13.00	\$14,300.00	13.00	\$14,300.00	108.33%
60704	CONSTRUCT ELECTRICAL HANDHOLE TYPE III	5.00	EACH	\$580.00	\$2,900.00		0.00	\$0.00	2.00	\$1,160.00	2.00	\$1,160.00	40.00%
60706	CONSTRUCT ELECTRICAL HANDHOLE TYPE V	4.00	EACH	\$1,500.00	\$6,000.00		0.00	\$0.00	3.00	\$4,500.00	3.00	\$4,500.00	75.00%
60802	PAVEMENT MARKING EPOXY, LINE, 6-INCH	311.00	L.F.	\$4.10	\$1,275.10		0.00	\$0.00	40.00	\$164.00	40.00	\$164.00	12.86%
60804	PAVEMENT MARKING EPOXY, LINE, 8-INCH	75.00	L.F.	\$5.50	\$412.50		0.00	\$0.00	149.00	\$819.50	149.00	\$819.50	198.67%
60814	PAVEMENT MARKING EPOXY, CROSSWAKL, 12-INCH	191.00	L.F.	\$16.00	\$3,056.00		0.00	\$0.00	176.00	\$2,816.00	176.00	\$2,816.00	92.15%
60818	PAVEMENT MARKING EPOXY, STOP LINE, 24-INCH	99.00	L.F.	\$21.50	\$2,128.50		0.00	\$0.00	99.00	\$2,128.50	99.00	\$2,128.50	100.00%
60829	PAVEMENT MARKING EPOXY, SYMBOL, LEFT ARROW	1.00	EACH	\$520.00	\$520.00		0.00	\$0.00	1.00	\$520.00	1.00	\$520.00	100.00%
60834	PAVEMENT MARKING EPOXY, WORD, ONLY	1.00	EACH	\$370.00	\$370.00		0.00	\$0.00	1.00	\$370.00	1.00	\$370.00	100.00%
60881	PAVEMENT MARKING REMOVAL, 6-INCH	305.00	L.F.	\$2.30	\$701.50		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
60883	PAVEMENT MARKING REMOVAL, 12-INCH	191.00	L.F.	\$2.30	\$439.30		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
60885	PAVEMENT MARKING REMOVAL, 24-INCH	37.00	L.F.	\$11.50	\$425.50		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
9001	MEDIAN LANDSCAPING RESTORATION	1.00	LUMP SUM	\$770.00	\$770.00		0.00	\$0.00	1.00	\$770.00	1.00	\$770.00	100.00%
9002	MAINTAIN STREET LIGHTING AND SUPPORT STRUCTURES FOR TEMPORARY STREET LIGHTING	1.00	LUMP SUM	\$6,300.00	\$6,300.00		0.00	\$0.00	1.00	\$6,300.00	1.00	\$6,300.00	100.00%
CONTRACT TOTALS					\$155,355.40			\$0.00		\$127,507.42		\$127,507.42	82.07%