APPLICATION AND CERTIFICATE FOR PAYMENT

CITY OF MADISON ENGINEERING DIVISION

CITY CONSTRUCTION MANAGER: Jason Ledden	PROJECT: ANNUAL HORIZONTAL SAWCUTTING OF CONCRETE SIDEWALK & INCIDENTAL WORK (DISTRICT 19) - 2024	APPLICATION NO: 8756-02
CONTRACTOR PROJ MGR: Lee Mackesey CONTRACTOR COMPANY: Mack Construction LLC	CONTRACT NO.: 8756	PERIOD FROM: 2024-06-28
	PROJECT NO.: 14818	PERIOD TO: 2024-08-02

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$97,115.00	
B. NET CHANGE BY CHANGE ORDERS	\$0.00	
C. CONTRACT SUM TO DATE (Line A + B)	\$97,115.00	
D. TOTAL COMPLETED	\$15,333.91	
E. RETENTION	\$766.69	
F. TOTAL EARNED LESS RETENTION (Line D minus Line E)	\$14,567.22	
G. LESS PREVIOUS PAYMENTS	\$4,177.01	
H. CURRENT PAYMENT DUE	\$10,390.21	
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F)	\$82,547.78	

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN	PREVIOUS PERIOD	\$0.00	
TOTAL CHANGE ORDERS THIS PERIOD		\$0.00	
NET CHANGE BY CHANGE ORDER		\$0.00	

Contractor/subcontractors on this Payment Application summary:

None

Payment details:

A	В	С	D	E	F	G	Н	1	J	К	L	М	N
		SCHEDULED VALUE		PREVIOUS		С	CURRENT TOT		COMPLETED	%	REMAINING		
ITEM NO.	NAME	QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
BID_14818-403-200	SAWCUTTING_14818-403-200				\$97,115.00		\$4,396.85	i	\$10,937.06		\$15,333.91	15.79%	\$81,781.09
10911	MOBILIZATION	10.00	EACH	\$10.00	\$100.00	0.00	\$0.00)	\$0.00	0.00	\$0.00	0%	\$100.00
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	20.00	S.F.	\$10.00	\$200.00	0.00	\$0.00)	\$0.00	0.00	\$0.00	0%	\$200.00
30601	HORIZONTAL SAWCUT CONCRETE SIDEWALKS, DRIVEWAYS, TRAFFIC ISLANDS & STEPS	6700.00	INCH-FEET	\$14.45	\$96,815.00	304.28	\$4,396.85	756.89	\$10,937.06	1061.17	\$15,333.91	15.84%	\$81,481.09
	GRAND TOTAL				\$97,115.00		\$4,396.85	i	\$10,937.06		\$15,333.91	15.79%	\$81,781.09

RETENTION:	PREVIOUS	\$219.84
	CURRENT	\$546.85
	TOTAL	\$766.69