

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

PAY APPLICATION TYPE: Partial

CITY CONSTRUCTION MANAGER: Matt Lunde	PROJECT: Annual Construction & Reconstruction of Concrete Sidewalk & Incidental Curb & Gutter Works Ordered (District 10) by the Common Council	APPLICATION NO: 8788-01
CONTRACTOR PROJ MGR: Janice Ryan	CONTRACT NO.: 8788	PERIOD FROM: Mar 3, 2025
CONTRACTOR COMPANY: Speedway Sand & Gravel, Inc.	PROJECT NO.: 15376	PERIOD TO: May 20, 2025

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$1,882,091.90
B. NET CHANGE BY CHANGE ORDERS	\$0.00
C. CONTRACT SUM TO DATE (Line A + B)	\$1,882,091.90
D. TOTAL COMPLETED	\$115,458.46
E. RETENTION	\$5,772.92
F. TOTAL EARNED LESS RETENTION (Line D minus Line E)	\$109,685.54
G. LESS PREVIOUS PAYMENTS	
H. CURRENT PAYMENT DUE	\$109,685.54
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F)	\$1,772,406.36

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD	
TOTAL CHANGE ORDERS THIS PERIOD	\$0.00
NET CHANGE BY CHANGE ORDER	\$0.00

Contractor/subcontractors on this Payment Application summary:

No Subs

Payment details:

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
BID_15376-403-200	SIDEWALKS: 15376-403-200				\$1,786,247.50				\$115,458.46		\$115,458.46	6.46%	\$1,670,789.04
10802	ROOT CUTTING - SIDEWALK	2700.00	L.F.	\$0.01	\$27.00	0.00		279.00	\$2.79	279.00	\$2.79	10.33%	\$24.21
20101	EXCAVATION CUT	10.00	C.Y.	\$15.00	\$150.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$150.00
20218	CRUSHED STONE	15.00	TON	\$13.00	\$195.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$195.00
20221	TOPSOIL	160.00	S.Y.	\$5.00	\$800.00	0.00		3.55	\$17.75	3.55	\$17.75	2.22%	\$782.25
20302	SAWCUT CONCRETE FULL DEPTH	50.00	L.F.	\$3.50	\$175.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$175.00
20303	SAWCUT ASPHALT PAVEMENT	25.00	L.F.	\$1.50	\$37.50	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$37.50
20323	REMOVE CONCRETE SIDEWALK & DRIVE	365.00	S.F.	\$1.00	\$365.00	0.00		162.03	\$162.03	162.03	\$162.03	44.39%	\$202.97
20401	CLEARING	10.00	I.D.	\$10.00	\$100.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$100.00
20406	GRUBBING	10.00	I.D.	\$10.00	\$100.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$100.00
20501	ADJUST SEWER ACCESS STRUCTURE	4.00	EACH	\$400.00	\$1,600.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$1,600.00
20701	TERRACE SEEDING	160.00	S.Y.	\$4.00	\$640.00	0.00		3.55	\$14.20	3.55	\$14.20	2.22%	\$625.80
21061	EROSION MATTING, CLASS I, URBAN TYPE A	160.00	S.Y.	\$4.00	\$640.00	0.00		3.55	\$14.20	3.55	\$14.20	2.22%	\$625.80
30101	#4 EPOXY COATED PAVEMENT TIE	10.00	EACH	\$15.00	\$150.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$150.00
30301	5 INCH CONCRETE SIDEWALK	1100.00	S.F.	\$10.50	\$11,550.00	0.00		48.00	\$504.00	48.00	\$504.00	4.36%	\$11,046.00
30302	7 INCH CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$11.62	\$1,162.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$1,162.00
30330	PROFILE SAWCUT	20.00	L.F.	\$15.00	\$300.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$300.00
30340	CURB RAMP DETECTABLE WARNING FIELDS	472.00	S.F.	\$45.50	\$21,476.00	0.00		34.00	\$1,547.00	34.00	\$1,547.00	7.2%	\$19,929.00
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	81500.00	S.F.	\$18.96	\$1,545,240.00	0.00		5307.04	\$100,621.48	5307.04	\$100,621.48	6.51%	\$1,444,618.52
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK & DRIVE- SIDEWALK REPLACEMENT PROGRAM	7500.00	S.F.	\$21.00	\$157,500.00	0.00		598.81	\$12,575.01	598.81	\$12,575.01	7.98%	\$144,924.99
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	25.00	S.F.	\$40.00	\$1,000.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$1,000.00
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$0.50	\$50.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$50.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	600.00	L.F.	\$53.00	\$31,800.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$31,800.00
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	150.00	S.F.	\$10.00	\$1,500.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$1,500.00
40202	HMA PAVEMENT 4 LT 58-28 S	100.00	SY	\$40.00	\$4,000.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$4,000.00
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	1.00	EACH	\$400.00	\$400.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$400.00
90001	HES CONCRETE, REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$22.90	\$2,290.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$2,290.00
90005	TEMPORARY SIDEWALK ACCESS	5.00	EACH	\$600.00	\$3,000.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$3,000.00
BID_15564-403-200	BUS PADS: 15564-403-200				\$95,844.40				\$0.00		\$0.00	0%	\$95,844.40
20101	EXCAVATION CUT	10.00	C.Y.	\$15.00	\$150.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$150.00
20218	CRUSHED STONE	10.00	TON	\$13.00	\$130.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$130.00
20221	TOPSOIL	135.00	S.Y.	\$5.00	\$675.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$675.00
20323	REMOVE CONCRETE SIDEWALK & DRIVE	420.00	S.F.	\$1.00	\$420.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$420.00
20502	ADJUST CATCH BASIN	1.00	EACH	\$400.00	\$400.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$400.00
20701	TERRACE SEEDING	135.00	S.Y.	\$4.00	\$540.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$540.00
21061	EROSION MATTING, CLASS I, URBAN TYPE A	135.00	S.Y.	\$4.00	\$540.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$540.00
30201	TYPE 'A' CONCRETE CURB & GUTTER	60.00	L.F.	\$45.00	\$2,700.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$2,700.00
30301	5 INCH CONCRETE SIDEWALK	710.00	S.F.	\$10.50	\$7,455.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$7,455.00
30302	7 INCH CONCRETE SIDEWALK & DRIVE	300.00	S.F.	\$11.62	\$3,486.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$3,486.00
30340	CURB RAMP DETECTABLE WARNING FIELDS	60.00	S.F.	\$45.50	\$2,730.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$2,730.00
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	665.00	S.F.	\$18.96	\$12,608.40	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$12,608.40
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	170.00	L.F.	\$53.00	\$9,010.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$9,010.00
40202	HMA PAVEMENT 4 LT 58-28 S	15.00	SY	\$40.00	\$600.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$600.00
90002	BUS PAD	2108.00	S.F.	\$21.00	\$44,268.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$44,268.00
90003	SIDEWALK CURB	33.00	L.F.	\$34.00	\$1,122.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$1,122.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
90004	REMOVE AND REPLACE CONCRETE CURB & GUTTER - BUS PAD LOCATIONS	170.00	L.F.	\$53.00	\$9,010.00	0.00		0.00	\$0.00	0.00	\$0.00	0%	\$9,010.00
	GRAND TOTAL				\$1,882,091.90				\$115,458.46		\$115,458.46	6.13%	\$1,766,633.44

RETENTION:	PREVIOUS	\$0.00
	CURRENT	\$5,772.92
	TOTAL	\$5,772.92