

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

**PAY APPLICATION TYPE:** Partial

CITY CONSTRUCTION MANAGER: Matt Lunde	PROJECT: Annual Construction & Reconstruction of Concrete Sidewalk & Incidental Curb & Gutter Works Ordered (District 10) by the Common Council	APPLICATION NO: 8788-02
CONTRACTOR PROJ MGR: Janice Ryan	CONTRACT NO.: 8788	PERIOD FROM: May 21, 2025
CONTRACTOR COMPANY: Speedway Sand & Gravel, Inc.	PROJECT NO.: 15376	PERIOD TO: Jun 6, 2025

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM .....	\$1,882,091.90
B. NET CHANGE BY CHANGE ORDERS .....	\$0.00
C. CONTRACT SUM TO DATE (Line A + B) .....	\$1,882,091.90
D. TOTAL COMPLETED.....	\$270,400.24
E. RETENTION.....	\$13,520.01
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$256,880.23
G. LESS PREVIOUS PAYMENTS .....	\$109,685.54
H. CURRENT PAYMENT DUE .....	\$147,194.69
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$1,625,211.67

**Change order Summary:**

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	\$0.00
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$0.00

**Contractor/subcontractors on this Payment Application summary:**

No subs

Payment details:

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
BID_15376-403-200	SIDEWALKS: 15376-403-200				\$1,786,247.50		\$115,458.46		\$154,941.78		\$270,400.24	15.14%	\$1,515,847.26
10802	ROOT CUTTING - SIDEWALK	2700.00	L.F.	\$0.01	\$27.00	279.00	\$2.79	127.00	\$1.27	406.00	\$4.06	15.04%	\$22.94
20101	EXCAVATION CUT	10.00	C.Y.	\$15.00	\$150.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$150.00
20218	CRUSHED STONE	15.00	TON	\$13.00	\$195.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$195.00
20221	TOPSOIL	160.00	S.Y.	\$5.00	\$800.00	3.55	\$17.75	0.00	\$0.00	3.55	\$17.75	2.22%	\$782.25
20302	SAWCUT CONCRETE FULL DEPTH	50.00	L.F.	\$3.50	\$175.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$175.00
20303	SAWCUT ASPHALT PAVEMENT	25.00	L.F.	\$1.50	\$37.50	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$37.50
20323	REMOVE CONCRETE SIDEWALK & DRIVE	365.00	S.F.	\$1.00	\$365.00	162.03	\$162.03	24.55	\$24.55	186.58	\$186.58	51.12%	\$178.42
20401	CLEARING	10.00	I.D.	\$10.00	\$100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$100.00
20406	GRUBBING	10.00	I.D.	\$10.00	\$100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$100.00
20501	ADJUST SEWER ACCESS STRUCTURE	4.00	EACH	\$400.00	\$1,600.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,600.00
20701	TERRACE SEEDING	160.00	S.Y.	\$4.00	\$640.00	3.55	\$14.20	0.00	\$0.00	3.55	\$14.20	2.22%	\$625.80
21061	EROSION MATTING, CLASS I, URBAN TYPE A	160.00	S.Y.	\$4.00	\$640.00	3.55	\$14.20	0.00	\$0.00	3.55	\$14.20	2.22%	\$625.80
30101	#4 EPOXY COATED PAVEMENT TIE	10.00	EACH	\$15.00	\$150.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$150.00
30301	5 INCH CONCRETE SIDEWALK	1100.00	S.F.	\$10.50	\$11,550.00	48.00	\$504.00	0.00	\$0.00	48.00	\$504.00	4.36%	\$11,046.00
30302	7 INCH CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$11.62	\$1,162.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,162.00
30330	PROFILE SAWCUT	20.00	L.F.	\$15.00	\$300.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$300.00
30340	CURB RAMP DETECTABLE WARNING FIELDS	472.00	S.F.	\$45.50	\$21,476.00	34.00	\$1,547.00	26.00	\$1,183.00	60.00	\$2,730.00	12.71%	\$18,746.00
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	81500.00	S.F.	\$18.96	\$1,545,240.00	5307.04	\$100,621.48	7695.92	\$145,914.64	13002.96	\$246,536.12	15.95%	\$1,298,703.88
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK & DRIVE- SIDEWALK REPLACEMENT PROGRAM	7500.00	S.F.	\$21.00	\$157,500.00	598.81	\$12,575.01	275.62	\$5,788.02	874.43	\$18,363.03	11.66%	\$139,136.97
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	25.00	S.F.	\$40.00	\$1,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,000.00
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$0.50	\$50.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$50.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	600.00	L.F.	\$53.00	\$31,800.00	0.00	\$0.00	29.10	\$1,542.30	29.10	\$1,542.30	4.85%	\$30,257.70
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	150.00	S.F.	\$10.00	\$1,500.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,500.00
40202	HMA PAVEMENT 4 LT 58-28 S	100.00	SY	\$40.00	\$4,000.00	0.00	\$0.00	12.20	\$488.00	12.20	\$488.00	12.2%	\$3,512.00
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	1.00	EACH	\$400.00	\$400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$400.00
90001	HES CONCRETE, REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$22.90	\$2,290.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,290.00
90005	TEMPORARY SIDEWALK ACCESS	5.00	EACH	\$600.00	\$3,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,000.00
<b>BID_15564-403-200</b>	<b>BUS PADS: 15564-403-200</b>				<b>\$95,844.40</b>		<b>\$0.00</b>		<b>\$0.00</b>		<b>\$0.00</b>	<b>0%</b>	<b>\$95,844.40</b>
20101	EXCAVATION CUT	10.00	C.Y.	\$15.00	\$150.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$150.00
20218	CRUSHED STONE	10.00	TON	\$13.00	\$130.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$130.00
20221	TOPSOIL	135.00	S.Y.	\$5.00	\$675.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$675.00
20323	REMOVE CONCRETE SIDEWALK & DRIVE	420.00	S.F.	\$1.00	\$420.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$420.00
20502	ADJUST CATCH BASIN	1.00	EACH	\$400.00	\$400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$400.00
20701	TERRACE SEEDING	135.00	S.Y.	\$4.00	\$540.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$540.00
21061	EROSION MATTING, CLASS I, URBAN TYPE A	135.00	S.Y.	\$4.00	\$540.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$540.00
30201	TYPE 'A' CONCRETE CURB & GUTTER	60.00	L.F.	\$45.00	\$2,700.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,700.00
30301	5 INCH CONCRETE SIDEWALK	710.00	S.F.	\$10.50	\$7,455.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$7,455.00
30302	7 INCH CONCRETE SIDEWALK & DRIVE	300.00	S.F.	\$11.62	\$3,486.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$3,486.00
30340	CURB RAMP DETECTABLE WARNING FIELDS	60.00	S.F.	\$45.50	\$2,730.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$2,730.00
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	665.00	S.F.	\$18.96	\$12,608.40	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$12,608.40
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	170.00	L.F.	\$53.00	\$9,010.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$9,010.00
40202	HMA PAVEMENT 4 LT 58-28 S	15.00	SY	\$40.00	\$600.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$600.00
90002	BUS PAD	2108.00	S.F.	\$21.00	\$44,268.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$44,268.00
90003	SIDEWALK CURB	33.00	L.F.	\$34.00	\$1,122.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$1,122.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
90004	REMOVE AND REPLACE CONCRETE CURB & GUTTER - BUS PAD LOCATIONS	170.00	L.F.	\$53.00	\$9,010.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$9,010.00
	GRAND TOTAL				\$1,882,091.90		\$115,458.46		\$154,941.78		\$270,400.24	14.37%	\$1,611,691.66

RETENTION:	PREVIOUS	\$5,772.92
	CURRENT	\$7,747.09
	TOTAL	\$13,520.01