APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

Project Manager:	MIKE SCHUCHARDT	Page 1 of 2
Project: METRO	MASONRY REPAIRS	
Contract Number:	8984	Payment Number: 2
DO NOT WRIT	E IN THIS BOX - TO BE COMPLETE	D BY CITY ENGINEERING PERSONNEL ONLY
TOTAL FROM PAGE	:: <u> 2 </u>	284,372.60
LESS RETAINAGE:		8,922.25
SUBTOTAL:		275,450.35
LESS PREVIOUS PA	AYMENTS:	143,653.87
CURRENT PAYMEN	T DUE:	131,796.48
and tha	the current payment is now due.	ted in accordance with the contract documents,
INSPECTOR'S CERT The und by this a and that	application for payment has been completed the contractor is entitled to payment for	est of his/her knowledge, the work covered ted in accordance with the contract documents, the amount certified.
INSPEC	ike <u>Schuchardt</u> TOR	
	E TIME PERIOD FOR THIS PAYMENT REC	TO: SIDDON AT WORKED ON PROJECT DURING THIS PERIOD:
NOTE: SIGNED	PAYMENT REQUEST SHALL BE SUBMITT	ED TO THE ENGINEER/INSPECTOR.

PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

MASONRY RESTORATION, INC. METRO MASONRY REPAIRS CONTRACT NO. 8984

PAYME	NT NO. 2	1	2	3	4	5	6	7	8	9	******* #10	11	12
ITEM	TYPE OF WORK	ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
ACCOU	NT NUMBER: 11229-85-140	_											
90000	Base bid: Metro Masonry - lump sum	1.00	LUMP SUM	\$320,290.00	\$320,290.00		0.42	\$133,158.00	0.47	\$151,214.60	0.89	\$284,372.60	88.79%
	N B PROPOSAL PAGE- informational unit Provide unit costs for additional work (if).												
90001	Additional repointing of brick	600.00	SF	\$28.50	\$17,100.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90002	ADDITIONAL AREA OF BRICK MASONRY REPAIR. DESCRIPTION: UNIT PRICING FOR EACH SQUARE FEET (SF) OF REMOVAL AND REPLACEMENT OF ANY BROKEN OR DETERIORATED BRICK AND PROVIDE REPLACEMENT. CONTRACTOR MAY USE UNBROKEN BRICK FOR REUSE AND INSTALLATION.	300.00	SF	\$65.00	\$19,500.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
CONTR	ACT TOTALS				\$356,890.00	i		\$133,158.00	=	\$151,214.60	:	\$284,372.60	- 79.68%