

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

PAY APPLICATION TYPE: Retention

CITY CONSTRUCTION MANAGER: Amy Scanlon	PROJECT: 9485-Rennebohm Park Shelter Restroom Renov-FM-CONS	APPLICATION NO: 9485-06
CONTRACTOR PROJ MGR: brock femrite	CONTRACT NO.: 9485	PERIOD FROM: May 1, 2025
CONTRACTOR COMPANY: Joe Daniels Construction Co., Inc.	PROJECT NO.: 14525	PERIOD TO: Aug 15, 2025

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$297,797.00
B. NET CHANGE BY CHANGE ORDERS	\$30,583.33
C. CONTRACT SUM TO DATE (Line A + B)	\$328,380.33
D. TOTAL COMPLETED.....	\$328,380.33
E. RETENTION.....	\$0.00
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$328,380.33
G. LESS PREVIOUS PAYMENTS	\$320,170.82
H. CURRENT PAYMENT DUE	\$8,209.51
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$0.00

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	\$30,583.33
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$30,583.33

Contractor/subcontractors on this Payment Application summary:

Payment details:

A	B	C	D	E	F		G
ITEM NO.	NAME	SCHEDULED VALUE	COMPLETED		TOTAL COMPLETED (D+E)	% (F ÷ C)	REMAINING (C – F)
			PREVIOUS	CURRENT PERIOD			
BID_ 14525-401-140	Base Bid for Construction	\$297,797.00	\$297,797.00	\$0.00	\$297,797.00	100%	\$0.00
Sub total	Base Bid for Construction	\$297,797.00	\$297,797.00	\$0.00	\$297,797.00	100%	\$0.00
001	Bond	\$2,000.00	\$2,000.00	\$0.00	\$2,000.00	100%	\$0.00
002	Mobilization	\$9,000.00	\$9,000.00	\$0.00	\$9,000.00	100%	\$0.00
003	Demobilization	\$1,500.00	\$1,500.00	\$0.00	\$1,500.00	100%	\$0.00
004	Schedule and Coordination	\$5,647.00	\$5,647.00	\$0.00	\$5,647.00	100%	\$0.00
005	Superintendence	\$8,465.00	\$8,465.00	\$0.00	\$8,465.00	100%	\$0.00
006	Quality Control and Inspection	\$2,200.00	\$2,200.00	\$0.00	\$2,200.00	100%	\$0.00
007	Reports Records and Data	\$7,000.00	\$7,000.00	\$0.00	\$7,000.00	100%	\$0.00
008	Construction Waste Recycling	\$1,000.00	\$1,000.00	\$0.00	\$1,000.00	100%	\$0.00
009	Cleaning and Waste Disposal	\$1,750.00	\$1,750.00	\$0.00	\$1,750.00	100%	\$0.00
010	Final Cleaning	\$1,000.00	\$1,000.00	\$0.00	\$1,000.00	100%	\$0.00
011	Operating and Maintenance Manuals	\$2,000.00	\$2,000.00	\$0.00	\$2,000.00	100%	\$0.00
012	Owner Training	\$1,000.00	\$1,000.00	\$0.00	\$1,000.00	100%	\$0.00
013	Record Drawings	\$2,500.00	\$2,500.00	\$0.00	\$2,500.00	100%	\$0.00
014	Punchlist	\$1,800.00	\$1,800.00	\$0.00	\$1,800.00	100%	\$0.00
015	Contract Closeout Submittals	\$2,000.00	\$2,000.00	\$0.00	\$2,000.00	100%	\$0.00
016	Masonry	\$32,000.00	\$32,000.00	\$0.00	\$32,000.00	100%	\$0.00
017	Plumbing	\$27,637.00	\$27,637.00	\$0.00	\$27,637.00	100%	\$0.00
018	plumbing demo	\$9,500.00	\$9,500.00	\$0.00	\$9,500.00	100%	\$0.00
019	accessories	\$10,200.00	\$10,200.00	\$0.00	\$10,200.00	100%	\$0.00
020	Concrete	\$32,000.00	\$32,000.00	\$0.00	\$32,000.00	100%	\$0.00
021	insulation	\$3,000.00	\$3,000.00	\$0.00	\$3,000.00	100%	\$0.00
022	Concrete and masonry demo	\$10,000.00	\$10,000.00	\$0.00	\$10,000.00	100%	\$0.00
023	Finish carpenty	\$6,400.00	\$6,400.00	\$0.00	\$6,400.00	100%	\$0.00
024	Doors and hardware	\$16,100.00	\$16,100.00	\$0.00	\$16,100.00	100%	\$0.00
025	windows	\$2,500.00	\$2,500.00	\$0.00	\$2,500.00	100%	\$0.00
026	siding	\$3,000.00	\$3,000.00	\$0.00	\$3,000.00	100%	\$0.00
027	insulation	\$4,000.00	\$4,000.00	\$0.00	\$4,000.00	100%	\$0.00
028	Electrical	\$18,500.00	\$18,500.00	\$0.00	\$18,500.00	100%	\$0.00
029	electrical demo	\$7,000.00	\$7,000.00	\$0.00	\$7,000.00	100%	\$0.00
030	HVAC	\$24,500.00	\$24,500.00	\$0.00	\$24,500.00	100%	\$0.00
031	HVAC demo	\$8,000.00	\$8,000.00	\$0.00	\$8,000.00	100%	\$0.00
032	HVAC louvers	\$12,500.00	\$12,500.00	\$0.00	\$12,500.00	100%	\$0.00
033	roofing	\$2,500.00	\$2,500.00	\$0.00	\$2,500.00	100%	\$0.00
034	expoxy flooring	\$9,000.00	\$9,000.00	\$0.00	\$9,000.00	100%	\$0.00

A	B	C	D	E	F		G
ITEM NO.	NAME	SCHEDULED VALUE	COMPLETED		TOTAL COMPLETED	%	REMAINING
			PREVIOUS	CURRENT PERIOD	(D+E)	(F ÷ C)	(C – F)
035	over head door	\$2,300.00	\$2,300.00	\$0.00	\$2,300.00	100%	\$0.00
036	glass	\$3,500.00	\$3,500.00	\$0.00	\$3,500.00	100%	\$0.00
037	painting	\$4,798.00	\$4,798.00	\$0.00	\$4,798.00	100%	\$0.00
Change Orders		\$30,583.33	\$30,583.33	\$0.00	\$30,583.33	100%	\$0.00
Sub total		\$30,583.33	\$30,583.33	\$0.00	\$30,583.33	100%	\$0.00
CO-001	CB1, COR-3, COR-4	\$11,832.69	\$11,832.69	\$0.00	\$11,832.69	100%	\$0.00
Sub total	CB1, COR-3, COR-4	\$11,832.69	\$11,832.69	\$0.00	\$11,832.69	100%	\$0.00
01	COR-002-COR-4 Cutting and patching	\$11,795.73	\$11,795.73	\$0.00	\$11,795.73	100%	\$0.00
02	COR-002-COR-3 time lapse camera	-\$1,742.25	-\$1,742.25	\$0.00	-\$1,742.25	100%	\$0.00
03	COR-003-CB 1	\$1,779.21	\$1,779.21	\$0.00	\$1,779.21	100%	\$0.00
CO-002	PCO-002	\$13,407.74	\$13,407.74	\$0.00	\$13,407.74	100%	\$0.00
Sub total	PCO-002	\$13,407.74	\$13,407.74	\$0.00	\$13,407.74	100%	\$0.00
01	COR-004-COR-7 CMU wall patching	\$7,088.63	\$7,088.63	\$0.00	\$7,088.63	100%	\$0.00
02	COR-005- copper	\$5,216.30	\$5,216.30	\$0.00	\$5,216.30	100%	\$0.00
03	COR-006-block at niche	\$405.91	\$405.91	\$0.00	\$405.91	100%	\$0.00
04	COR-007-COR_2 Schlage locks	\$696.90	\$696.90	\$0.00	\$696.90	100%	\$0.00
CO-003	PCO-003	\$5,342.90	\$5,342.90	\$0.00	\$5,342.90	100%	\$0.00
Sub total	PCO-003	\$5,342.90	\$5,342.90	\$0.00	\$5,342.90	100%	\$0.00
01	COR-008-Blower fan	\$5,342.90	\$5,342.90	\$0.00	\$5,342.90	100%	\$0.00
	GRAND TOTAL	\$328,380.33	\$328,380.33	\$0.00	\$328,380.33	100%	\$0.00

RETENTION:	PREVIOUS	\$8,209.51
	CURRENT	-\$8,209.51
	TOTAL	\$0.00