

**APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION**

PAY APPLICATION TYPE: Partial

CITY CONSTRUCTION MANAGER: Steven White	PROJECT: 9497-Streets West Fac HVAC and Ltng Upgrd-FM-CONS	APPLICATION NO: 9497-06
CONTRACTOR PROJ MGR: Nathan Rivera-Legaspi	CONTRACT NO.: 9497	PERIOD FROM: Dec 1, 2024
CONTRACTOR COMPANY: Southport Engineered Systems, LLC	PROJECT NO.: 15066 and 13370	PERIOD TO: Dec 31, 2024

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$854,130.00
B. NET CHANGE BY CHANGE ORDERS	\$2,927.70
C. CONTRACT SUM TO DATE (Line A + B)	\$857,057.70
D. TOTAL COMPLETED.....	\$855,490.76
E. RETENTION.....	\$21,504.71
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$833,986.05
G. LESS PREVIOUS PAYMENTS	\$767,668.41
H. CURRENT PAYMENT DUE	\$66,317.64
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$23,071.65

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD	\$5,013.12
TOTAL CHANGE ORDERS THIS PERIOD.....	-\$2,085.42
NET CHANGE BY CHANGE ORDER.....	\$2,927.70

Contractor/subcontractors on this Payment Application summary:

Building Automation SolutionsExpress InsulationThe ElectricianSouthport

Payment details:

A ITEM NO.	B NAME	C SCHEDULED VALUE	D		E		F		G
			COMPLETED		TOTAL COMPLETED (D+E)	%	REMAINING (C - F)		
			PREVIOUS	CURRENT PERIOD				(F ÷ C)	
BID_13370-401-200	Alternate 1	\$385,330.00	\$347,809.75	\$37,520.25	\$385,330.00	100%	\$0.00		
Sub total	Alternate 1	\$385,330.00	\$347,809.75	\$37,520.25	\$385,330.00	100%	\$0.00		
001	Alternate 1 - Bond	\$27,000.00	\$27,000.00	\$0.00	\$27,000.00	100%	\$0.00		
002	Alternate 1 - Submittals	\$5,000.00	\$5,000.00	\$0.00	\$5,000.00	100%	\$0.00		
003	Alternate 1 - Project Management	\$17,000.00	\$17,000.00	\$0.00	\$17,000.00	100%	\$0.00		
004	Alternate 1 - Lifts and Dumpster Rental	\$9,000.00	\$8,100.00	\$900.00	\$9,000.00	100%	\$0.00		
005	Alternate 1 - Demo (The Electrician Inc)	\$3,600.00	\$3,600.00	\$0.00	\$3,600.00	100%	\$0.00		
006	Alternate 1 - Fixture Package (The Electrician Inc)	\$130,000.00	\$130,000.00	\$0.00	\$130,000.00	100%	\$0.00		
007	Alternate 1 - Rough-In LBR/MTL (The Electrician Inc)	\$90,000.00	\$90,000.00	\$0.00	\$90,000.00	100%	\$0.00		
008	Alternate 1 - Fixture Install/Finish (The Electrician Inc)	\$31,155.00	\$29,597.25	\$1,557.75	\$31,155.00	100%	\$0.00		
009	Alternate 1 - Supervision	\$39,000.00	\$35,100.00	\$3,900.00	\$39,000.00	100%	\$0.00		
010	Alternate 1 - General Overhead	\$25,825.00	\$1,912.50	\$23,912.50	\$25,825.00	100%	\$0.00		
011	Alternate 1 - Operation and Maintenance Manuals	\$1,000.00	\$0.00	\$1,000.00	\$1,000.00	100%	\$0.00		
012	Alternate 1 - Owner Training	\$1,000.00	\$500.00	\$500.00	\$1,000.00	100%	\$0.00		
013	Alternate 1 - Record Drawings	\$750.00	\$0.00	\$750.00	\$750.00	100%	\$0.00		
014	Alternate 1 - Punchlist	\$2,000.00	\$0.00	\$2,000.00	\$2,000.00	100%	\$0.00		
015	Alternate 1 - Contract Closeout Submittals	\$3,000.00	\$0.00	\$3,000.00	\$3,000.00	100%	\$0.00		
BID_15066-401-140	Base Bid for Construction	\$468,800.00	\$436,350.25	\$32,449.75	\$468,800.00	100%	\$0.00		
Sub total	Base Bid for Construction	\$468,800.00	\$436,350.25	\$32,449.75	\$468,800.00	100%	\$0.00		
001	Bond	\$30,000.00	\$30,000.00	\$0.00	\$30,000.00	100%	\$0.00		
002	Submittals	\$5,000.00	\$5,000.00	\$0.00	\$5,000.00	100%	\$0.00		
003	Schedule and Coordination	\$6,500.00	\$6,500.00	\$0.00	\$6,500.00	100%	\$0.00		
004	Equipment HVAC	\$98,000.00	\$98,000.00	\$0.00	\$98,000.00	100%	\$0.00		
005	Material HVAC	\$21,000.00	\$21,000.00	\$0.00	\$21,000.00	100%	\$0.00		
006	Mobilization	\$10,000.00	\$10,000.00	\$0.00	\$10,000.00	100%	\$0.00		
007	Demo	\$15,000.00	\$15,000.00	\$0.00	\$15,000.00	100%	\$0.00		
008	Install Labor MUA 1	\$25,000.00	\$25,000.00	\$0.00	\$25,000.00	100%	\$0.00		
009	Install Labor EF 1,2,3	\$35,000.00	\$35,000.00	\$0.00	\$35,000.00	100%	\$0.00		
010	Install Labor Duct, Pipe and Accessories	\$41,870.00	\$41,870.00	\$0.00	\$41,870.00	100%	\$0.00		
011	Install Labor Louvers	\$15,000.00	\$15,000.00	\$0.00	\$15,000.00	100%	\$0.00		
012	Electrical	\$33,295.00	\$31,630.25	\$1,664.75	\$33,295.00	100%	\$0.00		
013	Insulation	\$17,235.00	\$0.00	\$17,235.00	\$17,235.00	100%	\$0.00		
014	Test and Balance	\$2,650.00	\$0.00	\$2,650.00	\$2,650.00	100%	\$0.00		

A	B	C	D	E	F	G	
ITEM NO.	NAME	SCHEDULED VALUE	COMPLETED		TOTAL COMPLETED (D+E)	% (F ÷ C)	REMAINING (C - F)
			PREVIOUS	CURRENT PERIOD			
015	Controls	\$63,000.00	\$59,850.00	\$3,150.00	\$63,000.00	100%	\$0.00
016	Louver Framing and Bollards	\$42,500.00	\$42,500.00	\$0.00	\$42,500.00	100%	\$0.00
017	Operation and Maintenance Manuals	\$1,000.00	\$0.00	\$1,000.00	\$1,000.00	100%	\$0.00
018	Owner Training	\$1,000.00	\$0.00	\$1,000.00	\$1,000.00	100%	\$0.00
019	Record Drawings	\$750.00	\$0.00	\$750.00	\$750.00	100%	\$0.00
020	Punchlist	\$2,000.00	\$0.00	\$2,000.00	\$2,000.00	100%	\$0.00
021	Contract Closeout Submittals	\$3,000.00	\$0.00	\$3,000.00	\$3,000.00	100%	\$0.00
Change Orders		\$2,927.70	\$5,013.12	-\$3,652.36	\$1,360.76	46.48%	\$1,566.94
Sub total		\$2,927.70	\$5,013.12	-\$3,652.36	\$1,360.76	46.48%	\$1,566.94
CO-001	CO-01	\$1,307.97	\$1,307.97	\$0.00	\$1,307.97	100%	\$0.00
Sub total	CO-01	\$1,307.97	\$1,307.97	\$0.00	\$1,307.97	100%	\$0.00
01	COR-001-Disconnect/Reconnect Sprinkler Line	\$1,307.97	\$1,307.97	\$0.00	\$1,307.97	100%	\$0.00
CO-002	COR-002,003	\$4,750.50	\$4,750.50	\$0.00	\$4,750.50	100%	\$0.00
Sub total	COR-002,003	\$4,750.50	\$4,750.50	\$0.00	\$4,750.50	100%	\$0.00
01	COR-002-Relocate IR Heater Exhaust	\$1,139.29	\$1,139.29	\$0.00	\$1,139.29	100%	\$0.00
02	COR-003-Relocate Existing Wiring Across Louvers	\$3,611.21	\$3,611.21	\$0.00	\$3,611.21	100%	\$0.00
CO-003	COR-004	-\$1,045.35	-\$1,045.35	\$0.00	-\$1,045.35	100%	\$0.00
Sub total	COR-004	-\$1,045.35	-\$1,045.35	\$0.00	-\$1,045.35	100%	\$0.00
01	COR-004-Removing Two Bollards from Scope	-\$1,045.35	-\$1,045.35	\$0.00	-\$1,045.35	100%	\$0.00
CO-004	COR-005,006	-\$3,652.36		-\$3,652.36	-\$3,652.36	100%	\$0.00
Sub total	COR-005,006	-\$3,652.36		-\$3,652.36	-\$3,652.36	100%	\$0.00
01	COR-005-Add 2" gas shut off valve to serve MAU	\$782.46		\$782.46	\$782.46	100%	\$0.00
02	COR-006-Remove BAS controllers and use smaller panels	-\$4,434.82		-\$4,434.82	-\$4,434.82	100%	\$0.00
CO-005	COR-007	\$1,566.94		\$0.00	\$0.00	0%	\$1,566.94
Sub total	COR-007	\$1,566.94		\$0.00	\$0.00	0%	\$1,566.94
01	COR-007-Relocate (3) 8' lights and replace (1) 8' light	\$1,566.94		\$0.00	\$0.00	0%	\$1,566.94
	GRAND TOTAL	\$857,057.70	\$789,173.12	\$66,317.64	\$855,490.76	99.82%	\$1,566.94

RETENTION:	PREVIOUS	\$21,504.71
	CURRENT	\$0.00
	TOTAL	\$21,504.71