

**Madison Water Utility - Blackhawk Water Tower  
E-8580 - Madison-WI**

ID	Task Name	Start	Finish	Qtr 2, 2018			Qtr 3, 2018			Qtr 4, 2018				
				Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
1	<b>1000 CET x 143'-0 HWL</b>	<b>Tue 4/11/17</b>	<b>Sun 9/30/18</b>	<b>9/30</b>										
2	Notice to Proceed	Mon 5/1/17	Mon 5/1/17											
3	Foundation Dwgs Submittal/Approval	Tue 4/11/17	Mon 5/8/17											
4	Pedestal Dwgs Submittal/Approval	Tue 6/6/17	Wed 6/21/17											
5	Tank Dwgs Submittal/Approval	Fri 6/9/17	Fri 8/11/17											
6	Piping, Valves & Fittings Submit/Approval	Thu 6/22/17	Mon 7/10/17											
7	Door Submit/Approval	Mon 9/25/17	Fri 10/13/17											
8	Electrical & Control Submittal/Approval	Thu 8/10/17	Fri 8/25/17											
9	Cathodic Protection Submit/Approval	Thu 7/6/17	Mon 7/31/17											
10	Permit Application/Issuance	Wed 4/19/17	Thu 6/15/17											
11	Access Road, Clearing & Grubbing	Mon 5/15/17	Thu 5/18/17											
12	Foundation Construction	Mon 5/22/17	Fri 7/7/17											
13	Pedestal Construction	Tue 6/27/17	Fri 9/1/17											
14	Steel Purchase	Mon 5/1/17	Fri 7/21/17											
15	Shop Fabrication Ladder & Platforms	Thu 6/22/17	Wed 7/12/17											
16	Shop Fabrication Tank	Mon 7/24/17	Mon 8/7/17											
17	Shop Fabrication Tank Roof	Wed 7/26/17	Tue 8/8/17											
18	Tank Construction on Ground	Thu 10/19/17	Wed 11/29/17											
19	Paint on Ground	Mon 3/26/18	Fri 4/6/18											
20	Tank Jack & Finish in Air	Mon 4/9/18	Tue 4/17/18											
21	Paint Roof & Interior	Wed 4/18/18	Thu 5/31/18											
22	Riser Pipe Insulation	Fri 5/25/18	Thu 5/31/18											
23	Under Slab & Slab Install	Fri 6/1/18	Thu 6/28/18											
24	Interior Piping & Valves	Fri 6/29/18	Thu 7/19/18											
25	Interior Buildout	Fri 7/20/18	Thu 8/30/18											
26	Doors	Fri 8/31/18	Thu 9/13/18											
27	Electrical Service Installation	Fri 8/10/18	Tue 8/14/18											
28	Field Electrical & Controls	Fri 8/24/18	Fri 9/21/18											
29	Cathodic Protection	Mon 9/10/18	Fri 9/14/18											
30	Sterilization & Testing	Mon 9/24/18	Fri 9/28/18											
31	Finish Sitework	Mon 9/17/18	Fri 9/28/18											
32	Substantial Completion	Sun 9/30/18	Sun 9/30/18											
33														
34	Existing Tank Work	Mon 9/25/17	Fri 10/6/17											

Caldwell Tanks, Inc. Project Manager: Mike Beerends CTI No.: E - 8580	Task		Manual Task		Finish-only	
	Milestone		Duration-only		External Tasks	
	Summary		Manual Summary Rollup		External Milestone	
	Inactive Milestone		Manual Summary		Progress	
	Inactive Summary		Start-only		Deadline	

**NOTE: This schedule is subject to change due to ambient weather conditions and at the sole discretion of Caldwell Tanks, Inc.**