ContractAmount: \$2,041,800.00

YearOfAward: 2013 % Complete: 97.6%

Latest Payment:

Number: 8
Amount: \$373,588.00

Date: 8/8/2014

Туре	Original Goal	Committed Goal	Achievement	Female %	R/E %	
SBE	11.0%	0	0.0000%	0.9%	6.3%	

Contractor	Current AA Plan Status	Contract Amt.	Payments*	% Complete	Final Affidavit	Missing Payroll	Problem Payroll	
Tri-North Builders, Inc.	Not Found	\$2,041,800	\$1,992,101	97.6%				
Air Temperature Services	Expired	\$140,067						

Air Temperature Services	Expired	\$140,067	
Badgerland Excavating, Inc.	Not Found	\$198,055	Missing: 11/30/2013 Unknown: 12/07/2013 Missing: 01/25/2014 Missing: 02/01/2014 Missing: 02/08/2014 Missing: 02/15/2014 Missing: 02/22/2014 Unknown: 03/01/2014
Bullet Transit Co.	Not Found	\$0	Missing: 11/09/2013 Unknown: 11/16/2013
Century Fence Company	Not Found	\$23,072	No payroll on file
Chilstrom Erecting Corp	Not Found	\$0	
Corner Stone	Not Found	\$130,063	Missing: 11/16/2013 Unknown: 11/20/2013 Unknown: 11/23/2013
Electric Construction	Not Found	\$94,944	Missing: 11/10/2013 Missing: 11/17/2013 Missing: 11/24/2013 Missing: 12/01/2013 Missing: 12/08/2013 Missing: 12/15/2013 Missing: 12/22/2013 Missing: 12/29/2013 Missing: 01/05/2014 Missing: 01/12/2014
Jensen Plumbing	Not Found	\$38,998	No payroll on file

Tuesday, August 19, 2014

Page 1 of 2

^{*}Prime contractor payment amount includes prime contractor's payments to subcontractors

ContractAmount: \$2,041,800.00

YearOfAward: 2013 % Complete: 97.6% Latest Payment:

Number: 8
Amount: \$373,588.00

Date: 8/8/2014

	Original	Committed
уре	Goal	Goal

0

11.0%

SBE

Achievement 0.0000% Female % R/E % 0.9% 6.3%

Contractor	Current AA Plan Status	Contract Amt.	Payments*	⊸ % Complete	Final Affidavit	Missing Payroll	Problem Payroll
Contractor	AA FIAN Status	Contract Aint.	rayments	70 Complete	Amdavit	imissisig i ayron	1 Toblem 1 ayron
Mobile Glass	Not Found	\$23,072				Missing: 01/25/2014 Unknown: 02/01/2014 Missing: 02/08/2014 Unknown: 02/15/2014	
O'Brien Trucking	Not Found	\$0					
OH Door of Madison	Not Found	\$13,068				No payroll on file	
Omni Glass & Paint	Not Found	\$0				Name - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	
Payne & Dolan, Inc	Not Found	\$63,908					
Rapids Fence	Not Found	\$0	<u> </u>		-		
Ripp Trucking	Not Found	\$0				, , , , , , , , , , , , , , , , , , ,	,
Rural Masonry Inc	Not Found	\$0					
Spancrete	Not Found	\$45,941					
Speedway Sand & Gravel	Not Found	\$299,940					-
Staab Construction	Not Found	\$0		-			The second secon
Statz Painting	Not Found	\$4,492					•
United States Fire Protection	Not Found	\$0				No payroll on file	a control of
VMI, LLC	Not Found	\$47,982				No payroll on file	
Wingra Stone	Not Found	\$0					and the state of t

Contract Profile Key:

Contract Amount = Contract Dollar Amount from Agency to Prime Contractor Year of Award = Year the Contract was Awarded to Prime Contractor % Complete = Contract Dollar Amount Paid towards the Original Amount Percentage

Latest Payment:

Number = Payment Number Amount = Amount of Last Payment Date= Last Payment Date

Contract Goals:

Note: Numbers are only based on reported data—missing data may skew percentages/amounts for employment and subcontractor utilization.

Type = Targeted Business (SBE = Small Business Enterprise)
Original Goal = SBE Usage Percentage Goal Listed on Contract
Committed Goal = SBE Usage Percentage Indicated on Subcontract Form
Achievement = SBE Usage Percentage Achieved

* Employee Utilization Goals 6% Racial/ Ethnic 7% Women Female = Female Employee Percentage R/E = Racial / Ethnic Employee Percentage

Prime and Subcontractor Information:

Contractor = Name of Contractor

Current AA Plan Status = Status of Affirmative Action Plan

Contract Amt = Original Contract Dollar Amount for Each Contractor

Payments = Payments made to Each Contractors

% Complete = Contract Dollar Amount Paid towards the Original Amount Percentage

Final Affidavit: Final Affidavit

Missing Payroll = Week Endings of Missing Payroll

Problem Payroll = Payroll that contains Items in Non Compliance

Employee Utilization

Contract#: 7169

Contract Name:

South Point Road Public Works Storage B

Date range Requested:

1/1/2013 - 8/19/2014

Date range of data:

9/8/2013 - 7/20/2014

	Reported Hours	% of Total
Black	128	2.1%
Hispanio	22	0.4%
Asian/PI	0	0.0%
Am. Ind./AK Nat.	231	3.8%
R/E Total	381	6.3%
Female	55	0.9%
Total	6035	

Trade	Reported Hours	% of Total	
Backhoe Operator	10	0.2%	
Bricklayer, Blocklayer, or St	965	16.0%	ĺ
Carpenter	1117	18.5%	
General Laborer	563	9.3%	
Loader/Dozer Operator	366	6.1%	
Mechanic	82	1.4%	
Metal Building Erector	1638	27.1%	
Metal Worker	6	0.1%	
Operator	79	1.3%	
Painter	618	10.2%	
Pipe Fitter	117	1.9%	
Pipelayer	135	2.2%	
Sheet Metal Worker	339	5.6%	