

PAYMENT NO. 2 (CURRENT)

CS53-54473-810376-00-53W1678

EXPENSE	RETAINAGE	PAID OUT
19,668.38	983.42	18,684.96

APPLICATION AND CERTIFICATE FOR PAYMENT
CITY OF MADISON ENGINEERING DIVISION

Project Manager: BRENDA STANLEY

Page 1 of 2

Project: ANNUAL HORIZONTAL SAWCUTTING OF CONCRETE SIDEWALK AND INCIDENTAL WORK

Contract Number: 7176

Payment Number: 2

DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY	
TOTAL FROM PAGE: <u>2</u>	<u>34,243.84</u>
LESS RETAINAGE:	<u>1,712.19</u>
SUBTOTAL:	<u>32,531.65</u>
LESS PREVIOUS PAYMENTS:	<u>13,846.69</u>
CURRENT PAYMENT DUE:	<u>\$ 18,684.96</u>

CONTRACTOR'S APPLICATION FOR PAYMENT:

The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

[Signature]
CONTRACTOR: ASTI SAWING INC.

5-23-14
DATE

INSPECTOR'S CERTIFICATE FOR PAYMENT:

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

[Signature]
INSPECTOR

6-3-14
DATE

PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:

FROM: _____
TO: _____

PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:

_____	_____
_____	_____
_____	_____

NOTE: SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.
PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"

ASTI SAWING, INC.
 ANNUAL HORIZONTAL SAWCUTTING OF CONCRETE SIDEWALK AND INCIDENTAL WORK
 ACCOUNT NO. CS53-54473-810376-53W1678
 CONTRACT NO. 7176
 PAYMENT NO. 2

		1	2	3	4	5	6	7	8	9	10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
VOLUME NAME: PT-PY(MNT)2013													
ACCOUNT NO. CS53-54473-810376-53W1678													
10911	MOBILIZATION										4.00	\$400.00	40.0%
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	10.00	EACH	\$100.00	\$1,000.00		4.00	\$400.00	0.00	\$0.00	4.00	\$400.00	40.0%
30601	HORIZONTAL SAWCUT CONCRETE SIDEWALKS, DRIVEWAYS, TRAFFIC ISLANDS & STEPS	35.00	S.F.	\$1.00	\$35.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.0%
		8,500.00	INCH-FEET	\$13.55	\$115,175.00		1,422.02	\$19,268.38	1,075.58	\$14,575.46	2,497.70	\$33,843.84	29.4%
CONTRACT TOTALS													
						\$116,210.00		\$19,668.38		\$14,575.46		\$34,243.84	29.5%