

## The Atrium At The Villager Executive Summary Report

---



Picture above shows the new elevator shaft.  
Crews have just finished cutting the slab openings.



Picture above shows new painted ceilings and  
exposed duct work in one of the new basement  
rooms.

### ➤ **RECENT WORK COMPLETED**

- The new basement rooms have been painted. Crews are working hard to install lighting, flooring and other finishes.
- The concrete slabs have been cut to allow the new elevator shaft to be installed.
- Masons have started to lay block for the new elevator shaft walls.

# The Atrium At The Villager Executive Summary Report

---

## ➤ WHAT IS HAPPENING IN THE NEXT FEW WEEKS

- Flooring crews will install new carpet and tile in the basement.
- Findorff masons will continue to construct the new block elevator shaft walls.
- HVAC crews will install new roof top units.
- *New Roof top unit delivery will require crane to be onsite, this will effect parking on 3/4/09.*
- Demo crews will cut precast decking at the 2<sup>nd</sup> floor to make room for the new roof top stairs.
- Demo of the exterior canopy above UW Community room, MATC, Villager Community room and Sports Town will start.

We are excited about the work that has been completed and look forward to the challenges ahead. Attached to this summary are pictures of the temporary Villager Entrance that construction crews will be constructing in the next 3-4 weeks. This entrance will be the primary entrance to the facility during the next phases of construction (4/1/09 – 5/15/09). Please feel free to direct any questions about the project to:

- Luke Hutchins 608-442-7077 JH Findorff Project Manager
- Jim Kalscheur 608-235-2169 JH Findorff Superintendent