

APPLICATION AND CERTIFICATE FOR PAYMENT

CITY OF MADISON ENGINEERING DIVISION

CITY CONSTRUCTION MANAGER: Jason Ledden	PROJECT: ANNUAL HORIZONTAL SAWCUTTING OF CONCRETE SIDEWALK & INCIDENTAL WORK (DISTRICT 19) - 2024	APPLICATION NO: 8756-03
CONTRACTOR PROJ MGR: Lee Mackesey	CONTRACT NO.: 8756	PERIOD FROM: Aug 4, 2024
CONTRACTOR COMPANY: Mack Construction LLC	PROJECT NO.: 14818	PERIOD TO: Aug 24, 2024

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$97,115.00
B. NET CHANGE BY CHANGE ORDERS	\$0.00
C. CONTRACT SUM TO DATE (Line A + B)	\$97,115.00
D. TOTAL COMPLETED.....	\$25,731.07
E. RETENTION.....	\$1,286.54
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$24,444.53
G. LESS PREVIOUS PAYMENTS	\$14,567.22
H. CURRENT PAYMENT DUE	\$9,877.31
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$72,670.47

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	\$0.00
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$0.00

Contractor/subcontractors on this Payment Application summary:

none

Payment details:

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
BID_14818-403-200	SAWCUTTING_14818-403-200				\$97,115.00		\$15,333.91		\$10,397.16		\$25,731.07	26.5%	\$71,383.93
10911	MOBILIZATION	10.00	EACH	\$10.00	\$100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$100.00
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	20.00	S.F.	\$10.00	\$200.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0%	\$200.00
30601	HORIZONTAL SAWCUT CONCRETE SIDEWALKS, DRIVEWAYS, TRAFFIC ISLANDS & STEPS	6700.00	INCH-FEET	\$14.45	\$96,815.00	1061.17	\$15,333.91	719.53	\$10,397.16	1780.70	\$25,731.07	26.58%	\$71,083.93
GRAND TOTAL					\$97,115.00		\$15,333.91		\$10,397.16		\$25,731.07	26.5%	\$71,383.93

RETENTION:	PREVIOUS	\$766.69
	CURRENT	\$519.85
	TOTAL	\$1,286.54